

FORM-2
[. See Regulation 31
ENGINEER'S CERTIFICATE

Date: 02th Aug 2023

To
B G Steel and Infra
Bilala's, Near Saint Anns School,
Geeta Nagar, Akola-444002.

Subject: Certificate of Cost [incurred for Development of Bill Mart having MahaRERA Registration Number P50100021239 being developed by B G Steel and Infra.

Sir

I, Makrand S. Pandey, have undertaken assignment of certifying Estimated Cost for Project having MahRERA Registration Number P50100021239 being developed by B G Steel and Infra.

2. We have estimated the cost of Civil, MEP and allied works required for completion of the project and proportionate completion of internal and external works of the project as per specifications mentioned in attachment of sale. Our estimated cost calculations are based on the drawings made available to us for the project under reference by the Developer / Consultants. The Schedule of items and quantity required for the entire work as calculated by Quantity surveyor* appointed by Developer Engineer, the assumption to the cost of material, labour and other inputs made by developer, and the site inspection carried out by us to ascertain / confirm the above analysis given to us.

3. We estimate Total Estimated Cost of completion of the aforesaid project under reference at Rs. 33,20,69,800 (Total of Table A and B) at the time of Registration. The estimated Total Cost of Project is with references to the Civil, MUP and Allied works required for completion of the project and proportionate complication of internal external works. As per specifications mentioned in agreement of sale and for the purpose of obtaining occupation certificate / completion certificate for the Building(s) / Wing(s) Layout / Plotted Development from the being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs.20,71,92,118.33/- (Total of Table A and B). The amount of Estimated Cost incurred is calculated on the basis of input materials/services used and unit cost of these items.

5. The Balance Cost of Completion of the Civil, MEP and Allied works for completion of the project and Completion of internal & external works, as per specifications mentioned in agreement of sale, of the Project is estimated at Rs. 12,48,77,681.67/- (Total of Table A and B)

6. I certify that the Cost of the Civil, MEP and allied work for the project and proportionate and internal & External works, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date others certificate is as given in (Table A and B) below:

TABLE-A

Building/A,B,C,D AND E Wing/ Layout/ Plotted Development called as Bill Mart

Sr.no	Particulars	Amount (in Rs.)
1	Total estimated Cost of the Building/Wing / Layout / Plot/Taxes Development as on date of Registration is	31,19,44,800
2	Cost incurred as on date of certificate	20,31,92,118.33
3	Work done in Percentage (as Percentage of the estimated cost) as per old sanction	65.14%
4	Balance Cost to be incurred** (Based on Estimated Cost)	10,87,52,681.67
5	Cost Incurred on Additional /Extra items not included in the Estimated Cost (Table -C)	NA

TABLE-B

Internal & External Development Works in Respect of the Registered Phase

Sr No	Particulars	Amount (in Rs.)
1	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities in	2,01,25,000
2	Cost incurred as on date of certificate	40,00,000
3	Work done in Percentage (as Percentage of the estimated cost)	19.88%
4	Balance Cost to be incurred** (Based on Estimated Cost)	1,61,25,000
5	Cost Incurred on Additional /Extra items not included in the Estimated Cost (Table -C)	NA

M. Pandey
Makarand Pandey Yours Faithfully,
 Civil Engr.

Raut Wadi, Akola
 Mob.: 9823235120/8421438252
 Makrand S. Pandey
 License No. MCK/R/2019/APL/00098

Agreed and Accepted by:

For B G Steel and Infra

B.G. Steel and Infra*Hanupizibh***Partner**

Date: 02/08/2023

Note:

1 The scope of work is to complete Registered Real Estate Project as per drawings approved from time to time and as per specifications mentioned in agreement of sale.

2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (") and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (")

3. (**) Balance Cost to be incurred (4) may vary from Difference between Total estimated Cost (1) and Actual Cost incurred (2) due to deviation in quantity required / escalation of cost etc. As this an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred to be incurred.

5. All components of work with specifications are indicative and not exhaustive

6. Please specify if there are any deviations qualifications. Example: Any deviations in input material used from specifications in agreement of sale.

TABLE-C

List of Extra/Additional/ Deleted Items considered in Cost
(Which was not part of the original Estimate of Total Cost)

Sr.no	Particulars	Amount (In Rs.)
1	N.A.	N.A.
2	N.A.	N.A.