

Anurag S. Agrawal

B.E. (Civil), AMIE, FIV

Civil Engineer & Contractor

Form 2

[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Ongoing Project and for Withdrawal of Money from Designated Account)

Certificate Upto 31.03.2025

Date :- 09.04.2025

To,
M/s Akola's Construction LLP
Akola

Subject: Certificate of Cost Incurred for Development of "Infinity Tower" having MahaRERA Registration Number **P50100077106** being developed by **M/s Akola's Construction LLP**

Sir,

1. I Anurag Agrawal have undertaken assignment of certifying Estimated Cost for "Infinity Tower" having MahaRERA Registration Number **P50100077106** being developed by **M/s Akola's Construction LLP**.
2. We have estimated the cost of the Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the Drawings/ plans made available to us for the project under reference by the Developer / Consultants and the Schedule of items and quantity for the entire work as calculated by Anurag Agrawal Quantity Surveyor appointed by Developer / Engineer, and the assumption of the cost of the cost material, labor and other inputs made by developer, and the site inspection carried out by us to ascertain / confirm the above analysis given to us.
3. We estimate Total Estimated Cost of completion of the aforesaid project under reference at **1055.76 Lakhs** (Total of Table A and B) at the time of Registration. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required for completion of apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement to sale and for the purpose of obtaining occupation certificate / completion certificate for the Building(s) / Wing(s) / Layout / Plotted Development from the Akola Municipality Corporation being the Planning Authority under whose jurisdiction the

Anurag S. Agrawal

B.E. (Civil), AMIE, FIV

Civil Engineer & Contractor

aforesaid project is being implemented

4. The Estimated Cost Incurred till date is calculated at **Rs. 586.45 Lacs** (Total of Table A and). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services used & unit cost of these items.
5. The Balance cost of Completion of the Civil, MEP and Allied works for completion of the apartment and proportionate completion of internal & external works, as per specifications mentioned in agreement to sale of the Project is estimated at **Rs. 469.31846 Lacs** (Total of Table A and B).
6. I Certify that cost for the Civil / MEP / Allied Work for the apartment and proportionate completion of internal & external works, as per specifications mentioned in agreement to sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below.

Table A
Building : "Infinity Tower"

Sr. No.	Particulars	Amount (In Rs.)
1.	Total Estimated Cost of Building Tulip Tower AsOn Date Of Registration is	10,55,76846/-
2.	Cost Incurred AsOn Date of Certificate	5,86,45000/-
3.	Work Done In Percentage (As Percentage Of Estimated Cost)	55.54%
4.	Balance Cost To Be Incurred(Based on Estimated Cost)**	4,69,31846/-
5.	Cost Incurred In Additional / Extra Item not included in the Estimated Cost (Table – C)	Nil

Anurag S. Agrawal

B.E. (Civil), AMIE, FIV

Civil Engineer & Contractor

Table B

Internal & External Development Works in Respect of the Registered Phase

Sr. No.	Particulars	Amounts
1.	Total Estimated Cost of the Internal and external Development Works including amenities and facilities in the layout as on date of Registration is	Nil
2.	Cost Incurred AsOn Date of certificate	Nil
3.	Work Done In Percentage (As Percentage Of Estimated Cost)	Nil
4.	Balance Cost To Be Incurred (Based on Estimated Cost)	Nil
5.	Cost Incurred In Additional / Extra Item not included in the Estimated Cost (Table – C)	Nil

Yours Faithfully



Signature

Name of Engineer : Er. Anurag Agrawal

License No. : AMC/14

Date :- 09.04.2025

Place :- Akola



Signature of Promoter

Name :- Shri Aayush Bhagwandas Agrawal