

D. B. CHANDELE

Consulting Civil Engineer

Rukhmini Nagar, Amravati

Mob No: 9420125808,9766785598

FORM-2

ENGINEER'S CERTIFICATE

To,

Date : 06/02/2022

The M/S OM SAI CONSTRUCTION (GAJANAN WASUDEV PATIL),

Subject: Certificate of Cost Incurred for Development of KASTURI HEIGHTS for Construction of 1 building of the only Phase situated on the Plot bearing C.N. No./CTS No./Survey No. 195/3B / Final Plot No. 11B,12A demarcated by its boundaries (latitude and longitude of the end points) Plot no 11 A to the North, Plot no 12-B to the South, Adj. Layout to the East, 12 M Wide Road, to the West of Division Rahatgaon Village, Amravati Taluka, Amravati District, Amravati, PIN 444604, admeasuring total 470.71 sq.mts. area being developed by Shree Gajanan Wasudev Patil.

Sir,

I/ We D. B. Chandele have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under MahaRERA, being 1 Building of the only Phase situated on the plot bearing C.N. No./CTS No./Survey No. 195/3B / Final Plot No. 11B,12A, of Division Rahatgaon Village, Amravati Taluka, Amravati District, Amravati, PIN 444604, admeasuring total 470.71 sq.mts. area being developed by Shree Gajanan Patil.

1. Following technical professionals are appointed by Owner / Promoter :—

(i) M/s /Shri/Smt **Shailendra Deshmukh & Associates** as L.S. / Architect ;

(ii) M/s /Shri/Smt **Pankaj Deshmukh** as Structural Consultant

(iii) M/s /Shri/Smt _____ as MEP Consultant

(iv) M/s /Shri/Smt _____ as Quantity Surveyor *

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by me quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 1,80,44,645/-** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the **A.M.C. Amravati** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs. 1,09,69,645/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **A.M.C. Amravati** is estimated at **Rs. 70,75,000/-** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Building /Wing bearing Number 1 or called Kasturi Heights

Sr. No (1)	Particulars (2)	Amounts (3)
1	Total Estimated cost of the building/wing as on <u>06/02/2022</u> date of Registration is	Rs. 1,50,00,000 /-
2	Cost incurred as on <u>06/02/2022</u> (based on the Estimated cost)	Rs. 1,00,75,000 /-
3	Work done in Percentage (as Percentage of the estimated cost)	67.16 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 49,25,000 /-
5	Cost Incurred on Additional /Extra Items as on Lift+CCTV+Modular Kitchen+POP not included in the Estimated Cost	Rs. 16,50,000/-

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No. (1)	Particulars (2)	Amounts (3)
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 06/02/2022 date of Registration is	Rs. 5,00,000/-

(1)	(2)	(3)
2	Cost incurred as on 06/02/2022 (based on the Estimated cost).	Rs. 0
3	Work done in Percentage (as Percentage of the estimated cost).	0%
4	Balance Cost to be Incurred (Based on Estimated Cost).	Rs. 5,00,000/-
5	Cost Incurred on Additional /Extra Items as on Land+Sanctioning+Premium FSI+ Stamp Duty+Architect Fees not included in the Estimated Cost (Annexure A).	Rs. 8,94,645/-


D. B. CHANDELE
 Consulting Civil Engineer
 Rukhmini Nagar, Amravati
 Regd. No. M&L 138
 Yours Faithfully,
 (Licence No : M&L 138)