

CHETAN SHANKARRAO SUNE

(B.E.Civil,A.I.E.,F.I.V.)

MoB No. :- 9823646002

Amc.Rg. No. :- M & L 0852180009307032020

Ref.No.:-IV/NA/ELEC/A-18389/40350

Office:- Shop No. 7 ,Ground Floor

Royal MuktaPalace , By-pass Road

Amravati.444606

***Planner,**

***Panel Valuer,**

***R.C.C. Designer**

***Interiors**

**** Panel valuer of JantaSahkari Bank Amravati.**

**** Panel valuer of Dr.PanjabraoDeshmukh Urban Co-Operative Bank Ltd. Amravati.**

Engineer's Certificate

Date:30/06/2024

To,

TheDEEPRAJAM INFRASPACE LLP
Through partner RAJEN PATIL
1stFloor ,Wardhekar Complex,
Ashiyaad ColonySquare,Shegaon Road
Amravati.- 444603

Subject : Certificate of Percentage of completion of Construction work of **DR CITY**, having Residential Project **Vista Imperia**, Building of project (New Registration)
being developed by **DEEPRAJAM INFRASPACE LLP Through partner RAJEN PATIL**

Sir,

1.I/We **CHETAN SUNE** have undertaken assignment of certifying Estimated cost for **DR CITY** having Residential Project **Vista Imperia**, Building of project (New Registration)
being developed by **DEEPRAJAM INFRASPACE LLP Through partner RAJEN PATIL**

2.We have estimated the cost of Civil,MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the drawings/plans made available to us for the project under reference by the Developer/Consultants. The schedule of items and quantity required for the entire work as calculated by **CHETAN SUNE (Quantity Surveyor)** appointed by Developer/Engineer, the assumption of the cost of material, labour and other inputs made by the developer, and the site inspection carried out by us to ascertain/confirm the above analysis given to us.

3.We estimate Total Estimated Cost of completion of the aforesaid project under reference at Rs____33,47,05,057 /-____ (Total of Table A and B) at the time of registration. The estimated Total cost of project is with reference to the Civil, MEP and allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale and for the purpose of obtaining occupation certificate/completion certificate for the Buildings/ Wings/Layout/Plotted Development from

the **AMRAVATI MUNICIPAL CORPORATION AMRAVATI**.being the planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The estimated cost incurred till date 30/06/24 is calculated at Rs. _ 98,75,641.00 _

(Total of Table A and B).The amount of Estimated cost incurred is calculated on the basis of input materials/services used and unit cost of these items.

5.The balance cost of completion of the Civil, MEP and allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale, of the Project is estimated at Rs. ____30,79,36,877.00/- ____ (Total of Table A and B)

6.Icertify that the cost of the Civil, MEP and allied works for the apartments and proportionate internal & external works, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

Building/Wing/Layout/Plotted Development bearing of **Plot No. 1 bearing Survey Number 13 / 4B , 13 / 5B, situated at SHEGAON Prg- NandgaonPeth, Taluka - Amravati, District - Amravati, Pin-444603.**East Side - Survey No. 13 part , West Side -30M Wide road to Shegaon, North Side - Survey No. 13 part, South Side - Survey No. 14 part, , (latitude and longitude of the end points) 20°57'57.61"N, 77°45'51.24"E to the North, 20°57'19.78"N, 77°44'38.63"E to the West, 20°57'14.12"N, 77°45'50.02"E to the South, 20°57'14.49"N, 77°45'52.31"E to the East of Division, Prg- NandgaonPeth, Taluka - Amravati, District - Amravati, Pin-444603, admeasuring 13,362.64 Sq.M. Area being developed by **Deeprajaminfraspacellp** .

(to be prepared separately for each Building /Wing/Layout/Plotted Development of the Real Estate Project)

TABLE A

Sr. No.	Particulars	Amounts
1.	Total Estimated cost of the buildings/wings as on date of Registration is	31,78,12,518.00/-
2.	Cost incurred as on date of certificate	98,75,641.00/-
3.	Work done in Percentage (as Percentage of the estimated cost)	3.107 %
4.	Balance Cost to be Incurred** (Based on Estimated Cost)	30,79,36,877.00/-
5.	Cost Incurred on Additional /Extra Items not Included in the Estimated Cost (Table - C)	-----

NTABLE B

Internal & External Development works in respect of the Registered Phase

Sr. No.	Particulars	Amounts
1.	Total Estimated cost of the internal and external Development Works including amenities and facilities in the layout as on date of Registration is	1,68,92,539.00/-
2.	Cost incurred as on date of certificate	0.00
3.	Work done in Percentage (as Percentage of the estimated cost)	0.00
4.	Balance Cost to be Incurred** (Based on Estimated Cost)	1,68,92,539.00/-
5.	Cost Incurred on Additional /Extra Items not Included in the Estimated Cost (Table - C)	-----

Yours faithfully,



Chetan Sune
 (B.E. Civil A.I.V.A.I.E.)

Planner, Valuer, RCC Designer, Interior Decorator

Signature & Name **CHEJAN SUNE** with stamp of Engineer
 Royal Mukta Palace, Old Bys Pass Road,
 AMRAVATI (M) 9823646002

[Not LESS THAN Bachelor's Degree Holder or equivalent as per Section 2(u) of the Act] Local
 Authority License No. _____ (if applicable)

Agreed and Accepted by:





Signature of Promoter

Name: DEEPRAJAM INFRASPACE LLP Through partner RajenPatil

Date:

Note :

1. The scope of work is to complete Registered Real Estate Project as per drawings approved from time to time and as per specifications mentioned in agreement of sale.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked(*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked(*).
3. (**) Balance cost to be incurred (4) may vary from Difference between Total estimated cost(1) and Actual Cost incurred (2) due to deviation in quantity required/ escalation of cost etc. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred/ to be incurred.
5. All components of work with specifications are indicative and not exhaustive.
6. Please specify if there are any deviations/qualifications. Example : Any deviations in input material used from specifications in agreement of sale.

TABLE – C

List of Extra/Additional/Deleted Items considered in cost

(which were not part of the original Estimate of Total Cost)

Sr. No.	List of Extra/Additional/Deleted Items	Amount
1.		
2.		