

FORM-2

(See Regulation 3)

ENGINEER'S CERTIFICATE

Date 24/01/2022

To,

P.S. ASSOCIATES,

FF-27, Venus Plaza, Shegao Square Amravati.

Subject : Certificate of Cost Incurred for Development of MAHALAXMI APARTMENT 8
No. of building(s)/ 1 Wing(s) of the Phase of the project situated on the plot bearing
. C. S.. No./C.T.S. No./Survey No./ Final Plot No. 1 S.No. 4/2 demarcated by
its boundaries (latitude and longitude of the end points) ROAD to the North OTHER LAYOUT
to the South 30 M WIDE ROAD to the East OTHER LAYOUT to the
West of Division – Amravati, Village – Amravati, Taluka – Amravati, District – Amravati, PIN –
444 604 admeasuring 474.75 sq.mtrs. area being developed by **P.S. ASSOCIATES**
MahaRERA Registration Number P 50300026192

Sir,

I Miss. **Pratiksha Anilrao Gurjar** have undertaken assignment of certifying Estimated Cost for
the Subject Real Estate Project proposed to be registered under MahaRERA, being **MAHALAXMI**
APARTMENT 8 No. of Building(s)/ 1 Wing(s) of the Phase of the situated on the plot bearing
C. S.. No./C.T.S. No./ Survey No./ Final Plot No., 1 S.No.4/2 demarcated by its boundaries(latitude and
longitude of the end points)ROAD to the North OTHER LAYOUT to the south 30 M WIDE ROAD to
the East OTHER LAYOUT to the West of Division – Amravati, Village – Amravati, Taluka –
Aamravati – District – Amravati, PIN – 444 604 admeasuring **474.75** sq. mtrs.

area being developed by **P.S.ASSPCiates** Maha Rera Registration Number-P50300026192

Following technical professionals are appointed by Owner / Promoter :-

- (i) M/s / Shri/ Smt. Shraddha Sagane as L.S. / Architech ;
 - (ii) Shri. Mahesh Nalmvar as Structural Consultant
 - (iii) Shri. Ravi Deshmukh as MEP Consultant
 - (iv) Shri. Mahesh Vyawahare as Quantity Surveyor
1. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated

cost calculations are based on the Drawings/plants made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire works as calculated by Mr. **Mahesh Vyawahare** quantity Surveyor appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

2. We estimate Total Estimated Cost of completion of the building(s) Phase I of the aforesaid project under reference as Rs. 2,52,25,500/-. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the Amravati Municipal Corporation being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The amount of Cost Incurred is Rs. 2,52,25,500/-. calculated on the base of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) Phase I of the subject project to obtain Occupation Certificate / Completion Certificate from AMC (planning Authority) is estimated at Rs. 00/-
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A Below :

TABLE - A

Building / Wing bearing Number 1 Called **MAHALAXMI APARTMENT 8**


(to be prepared separately for each Building / Wing of the Real Estate Project)

Sr. No. (1)	Particulars (2)	Amounts (3)
1	Total Estimated cost of the building/wing as on date of Registration is	Rs. 2,52,25,500/-
2	Cost incurred as on 31/12/2021 (Based on the Estimated cost)	Rs. 2,52,25,500/-
3	Work done in percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be incurred (Based on Estimated Cost)	Rs. 00/-
5	Cost Incurred on Additional / Extra Items as on registration not included in the Estimated Cost (Annexure A)	Rs.0/-

Yours Faithfully,

Signature of Engineer.


[PRATIKSHA ANILRAO GURJAR]


Pratiksha Gurjar
 B.E.(Civil)
 Consulting Civil Engineer

Agreed And Accepted By

Signature of Promoter

Name:-


P. S. ASSOCIATES
FF27, Vinus Plaza,
Shegaon Naka, AMRAVATI.

Date:-

• Note :

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate / Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
5. All components of work with specifications are indicative and not exhaustive.