

NIT/LIC No. 1539, NMC-L- 254I

FORM-2

NARENDRA RAMBHAUJI SHENDE

[See Regulation 3]

ENGINEER'S CERTIFICATE

PLOT NO. 113, TRIMURTI NAGAR, ADIWASI COLONY, BHAMTI,
(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money
from Designated Account - Project Wise)

PARSODI NAGPUR

Date :

To,

To,

The Jagdishprasad Sharma
101 Brijdham Complex
Chapru nagar Square.
Nagpur.

Subject : Certificate of Percentage of Completion of Construction Work of
J P Nakshatra 3B No. of Building(s) - Wing(s) of the - Phase
of the Project [MahaRERA Registration Number] situated on the
Plot bearing Plot No **3B** demarcated by its boundaries
(latitude and longitude of the end points) _____ to the
North **Road** to the South **Road** to the East **Boundary** to the West of Division
2B village **Gupchup (Sukhali)** Taluka **Hingna** District **Nagpur** PIN **441110**.
Admeasuring **547.15 sq.mts.** area being developed by **Jagdishprasad Sharma**.

Ref : MahaRERA Registration Number _____

Sir,

I **Narendra R. Shende** have undertaken assignment of certifying Estimated Cost for the
Subject Real Estate Project proposed to be registered under MahaRERA, being J P Nakshatra
1B Building(s)/_____ Wing(s) of the _____ Phase situated on the plot bearing
Plot No. **1B**, Kh. No. **147/148, PSK 45** of Division **Hingana** Village **Gupchup (Sukhali)** Taluka
Hingana District **Nagpur** PIN **441110**. Admeasuring **547.15 sq.mts.** area being developed by
Jagdishprasad Sharma.

1. Following technical professionals are appointed by Owner / Promoter :—

- (i) Shri **Aashless K. shrikhande** as L.S. / Architect ;
- (ii) Shri **Dinesh Gonade** as Structural Consultant
- (iii) Shri _____ as MEP Consultant
- (iv) Shri **Nitin Kalaskar** as Site Supervisor *

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion
Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated
cost calculations are based on the Drawings/plans made available to us for the project under
reference by the Developer and Consultants and the Schedule of items and quantity for the entire work
as calculated by **Shri Nitin Kalaskar** quantity Surveyor* appointed by Developer/Engineer.

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by **Shri Nitin Kalaskar** quantity Surveyor* appointed by Developer/Engineer,

and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs.2,25,00,000/- (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from The **NMRDA** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.


4. The Estimated Cost Incurred till date is calculated at Rs.2,00,00,000/- (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **NMRDA** (planning; Authority) is estimated at 25,00,000/- (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

Table A		
Building /Wing bearing Number _____ or calle		
(to be prepared separately for each Building /Wing of the Real Estate Project)		
Sr. No (1)	Particulars (2)	Amounts (3)
1	Total Estimated cost of the building/wing as on _____ date of Registration is	Rs. 2,15,00,000/-
2	Cost incurred as on _____ (based on the Estimated cost)	Rs. 2,00,00,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	93.02%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 15,00,000/-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. NA

Table B			
(to be prepared for the entire registered phase of the Real Estate Project)			
Sr. No.	Particulars	Amounts	
(1)	(2)	(3)	
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	Rs.	N.A.
2	Cost incurred as on (based on the Estimated cost). Work done in Percentage (as Percentage of the estimated cost).	Rs.	N.A.
3			N.A.
4	Balance Cost to be Incurred (Based on Estimated Cost).	Rs. _____	N.A.


 Yours Faithfully,
 Signature of Engineer.
 (License No. NT-1539
Nrk-2541)

* Note :

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra/Additional Items executed with Cost (which were not part of the original Estimate of Total Cost)