



+91-8446438581
+91-7020667142
efficientplumbing11@gmail.com



Form 2

[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account - Project Wise)

To,

Date: 20-07-2024

PRATHMESH ENTERPRISE

PRATHMESH VIHAR

23/1, Ganpati Nagar,

Zingabai Takli,

Nagpur

Subject : Certificate Of Cost Incurred For Development Of Prathmesh Vihar having MahaRERA Registration Number P50500050079 being developed by Prathmesh Enterprise For the Quarter End Jun.2024

Sir,


1. I EFFICIENT PLUMBING (Consultants & Engineers) have undertaken assignment of certifying Estimated Cost for Project Name having MahaRERA Registration Number P50500050079 Being developed by **PRATHMESH ENTERPRISE**.
2. I have estimated the cost of the Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of





+91-8446438581
+91-7020667142

efficientplumbing11@gmail.com



sale. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer / Consultants and the Schedule of items and quantity for the entire work as calculated by **EFFICIENT PLUMBING (Consultants & Engineers) Quantity Surveyor*** appointed by Developer / Engineer, and the assumption of the cost of the cost material, labor and other inputs made by developer, and the site inspection carried out by us to ascertain / confirm the above analysis given to us.

3. I estimate Total Estimated Cost of completion of the aforesaid project under reference at **Rs. 3,96,96,613/-** at the time of Registration. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required for completion of apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement to sale and for the purpose of obtaining occupation certificate / completion certificate for the Building(s) / Wing(s) / Layout / Plotted Development from the Nagpur Municipal Corporation being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. The Estimated Cost Incurred till date is calculated at **Rs.2,55,74,238/-** The amount of Estimated Cost Incurred is calculated on the basis of input materials / services used & unit cost of these items.
5. The Balance cost of Completion of the Civil, MEP and Allied works for completion of the apartment and proportionate completion of internal & external works, as per specifications mentioned in agreement to sale of the Project is estimated at **Rs 1,41,22,375/-**.
6. I Certify that cost for the Civil / MEP / Allied Work for the apartment and proportionate completion of internal & external works, as per specifications mentioned in agreement to sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below.

Table A


Building / Wing / Layout / Plotted Development bearing Number _____ or called **PRATHMESH VIHAR**
(To be prepared separately for each building / wing / Layout / Plotted Development of the Real Estate Project)

Sr. No.	Particulars	Amount (In Rs.)
1.	Total Estimated Cost of Building / Wing / Layout / Plotted Development As On Date Of Registration is	Rs. 3,96,96,613/-
2.	Cost Incurred As On 30/06/2024	Rs. 2,55,74,238/-
3.	Work Done In Percentage (As Percentage Of Estimated Cost)	64.42 %
4.	Balance Cost To Be Incurred (Based on Estimated Cost)**	Rs. 1,41,22,375/-





+91-8446438581
+91-7020667142
efficientplumbing11@gmail.com



5.	Cost Incurred In Additional / Extra Item not included in the Estimated Cost (Table - C)	NIL
----	---	-----

Table B

Internal & External Development Works in Respect of the Registered Phase

Sr. No.	Particulars	Amounts
1.	Total Estimated Cost of the Internal and external Development Works including amenities and facilities in the layout as on date of Registration is	-
2.	Cost Incurred As On 30-06-2024	-
3.	Work Done In Percentage (As Percentage Of Estimated Cost)	-
4.	Balance Cost To Be Incurred (Based on Estimated Cost)	-
5.	Cost Incurred In Additional / Extra Item not included in the Estimated Cost (Table - C)	-


Note:

1. The scope of work is to complete Registered Real Estate Project as per drawings approved from time to time and as per specifications mentioned in agreement of sale.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*)
3. (**) Balance Cost to be incurred (4) may vary from Difference between Total estimated cost (1) and Actual Cost incurred (2) due to deviation in quantity required / escalation of cost etc. As this estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.





+91-8446439581
+91-7020667142
efficientplumbing11@gmail.com



4. All the components of work with specifications are indicative and not exhaustive.
5. Please specify if there are any deviations / qualifications. Example: Any deviation in input material used from specifications in agreement of sale.

Table C

List of Extra / Additional / Deleted Items considered in Cost
(Which were not part of the original estimate of Total Cost)

Sr. No.	List of Extra/ Additional/ Deleted Items	Amount (In Rs.)
NIL		

For PRATHMESH ENTERPRISE

[Signature]
Partner

[Signature]
Abhinav Nikam
Plumbing Consultant & Engineer

Yours Faithfully

[Signature]
Abhinav Nikam
(B.E CIVIL, IPA MEMBER)

