

Er. Avinash Ukey (Diploma)
“Sugat Nagar , Jariptaka Nagpur -440014, Mob
No.9766399924

FORM-2
[see Regulation 3]
ENGINEER'S CERTIFICATE

Date: 17.10.2025

To,
Goldbricks Infrastructure Private Limited
Anandam World City, Umred Road,
Ganeshpeth, Model Mill Compound,
Nagpur - 440018

Subject: Certificate of Cost Incurred for Development of “**Kukreja Anandam World City Tower H and M**” having MahaRERA Registration number P50500077314 being developed by **Goldbricks Infrastructure Private Limited.**

Sir,

I/ We Avinash Ukey have undertaken assignment of certifying Estimated Cost for “**Kukreja Anandam World City Tower H and M**” having MahaRERA Registration number (Not Allotted) being developed by **Goldbricks Infrastructure Private Limited.**

We have estimated the cost of Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer/Consultants. The Schedule of items and quantity for the entire work as calculated by Avinash Ukey (quantity Surveyor) appointed by Developer/Engineer, the assumption of the cost of material, labour and other inputs made by

Er. Avinash Ukey (Diploma)

**“Sugat Nagar , Jariptaka Nagpur -440014, Mob
No.9766399924**

developer, and the site inspection carried out by us to ascertain/confirm the above analysis given to us.

3. We estimate Total Estimated Cost of completion of the aforesaid project under reference as **Rs.1,68,47,98,400/-** (Total of Table A and B) at the time of Registration. The estimated Total Cost of project is with reference to the Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale and for the purpose of obtaining occupation certificate / completion certificate for the Buildings / Wing(s) / Layout Plotted Development from the NMC being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs.44,35,08,746/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services used and unit cost of these items.

5. The Balance cost of Completion of the Civil, MEP and Allied works for the completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the Project is estimated at **Rs.1,24,12,89,654/-** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and Allied work for the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE A

“Kukreja Goldbricks Anandam World City Tower H and M”

Sr. No.	Particulars	Amount (In Rs.)
1.	Total Estimated cost of the Building / Wing / Layout / Plotted Development as on date of Registration is	1,67,72,18,400/-
2.	Cost incurred as on date of certificate	44,35,08,746/-
3.	Work done in Percentage (as Percentage of the estimated cost)	26.44%
4.	Balance Cost to be Incurred	1,23,37,09,654/-

Er. Avinash Ukey (Diploma)

“Sugat Nagar , Jariptaka Nagpur -440014, Mob
No.9766399924

	(Based on estimated Cost)	
5.	Cost Incurred on Additional /Extra Items not included in the estimated Cost (Table C)	Nil

TABLE B

**Internal & External Development Works in Respect of the registered
Phase**

Sr. No	Particulars	Amount (in Rs.)
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	75,80,000/-
2	Cost incurred as on date of certificate	0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on estimated Cost)	75,80,000/-
5	Cost Incurred on Additional /Extra Items not included in the estimated Cost (Table - C)	Nil

Yours Faithfully



Signature of Engineer
Avinash Ukey

Agreed and Accepted by:



Signature of Promoter
Pratik Rajesh Sarogi

Director/ Authorized Signatory

Goldbricks Infrastructure Private Limited

Date: 17.10.2025

