

FORM-2 [see Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account- Project wise)

Date: 30.09.2017

To,
SHREE KUNDALWAL AND SONS
SHOP NO.4, VARAD APPARTMENT
MAMA CHOWK, PADAMPURA,
Aurangabad 4310001

Subject: Certificate of Cost Incurred for Development of **Esmeralde Building** for Construction of the Project **Esmeralde - D Building [P51500012348]** situated on, **GUT No 106, Nakhstrawadi, Aurangabad** demarcated by its boundaries ($19^{\circ}49'28.77''N$ and $75^{\circ}17'.65''E$ longitude of the end points).

North: Open space garden,

South: 12.0 m internal road & then 12.0 m road,

East: Internal road,

West: Open & then A block,

GUT No 106, Nakhstrawadi, Aurangabad, admeasuring 3109.54 Sq.mts Esmeralde - D Building is being developed by Promoter **SHREE KUNDALWAL AND SONS.**

Sir,

I **Er. Milind Wadekar** have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under Maha RERA, being **Esmeralde - D Building** situated on the plot bearing, **GUT No 106, Nakhstrawadi, Aurangabad**, admeasuring **3109.54 Sq.mts.** for **Esmeralde - A Building** is being developed by Promoter **SHREE KUNDALWAL AND SONS**

1. Following technical professionals are appointed by Owner / Promoter:-
Ar. Sameer Ausekar of **SAMIL Architects** as L.S. / Architect
Er. Rajesh Vargantwar as Structural Consultant
Mr. Sandeep Sawai as Site Supervisor.
2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by **Sandeep Sawai** Site Supervisor appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
2. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 6,91,59,999.00** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the **Aurangabad Municipal Corporation** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

3. The Estimated Cost Incurred till date is calculated at **Rs. 64,318,799.00** (Total of Table A and B) the amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **Aurangabad Municipal Corporation** (planning Authority) is estimated at **Rs 48,41,199.00** (Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A
Esmeralde - D Building

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Esmeralde - D Building as on 30.06.2017 is	Rs. 6,91,59,999.00
2	Cost incurred as on 30.06.2017 (based on the Estimated cost)	Rs. 64,318,799.00
3	Work done in Percentage (as Percentage of the estimated cost)	93.00 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 48,41,199.00
5	Cost Incurred on Additional /Extra Items not included in the Estimated Cost (Annexure A)	NIL

TABLE B

(To be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 30.06.2017 is	NIL
2	Cost incurred as on 30.06.2017 (based on the Estimated cost)	NIL
3	Work done in Percentage (as Percentage of the estimated cost)	NIL
4	Balance Cost to be Incurred (Based on Estimated Cost)	NIL
5	Cost Incurred on Additional /Extra Items not included in the Estimated Cost (Annexure A)	NIL

Yours Faithfully

SAMIL INTERIORS

PROPRIETOR

Er. Milind M. Wadekar

License No E-152/92

Annexure A

List of Extra / Additional Items executed with Cost

(Which were not parts of the original Estimate of Total Cost)

NOT APPLICABLE BEING CERTIFICATE IS FOR ESTIMATED COST