

FORM-2
ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account-Project wise)

Date: 01/04/2020

To

BHAISHREE VENTURES LLP,
Plot No. 29/45, Bhaishree Chambers, Opp. ADCC Stadium, Kamgar Chowk,
N-2, CIDCO,
Aurangabad.

Subject: Certificate of Percentage of Completion of Construction Work of **Row House No. 01 to 23** on **Part B** and **Row House No. 24 to 53** on **Part C** Building(s)/ _____ Wing(s) of the project, [**MAHARERA Registration Number – P51500018457**] situated on the **Gut No. 332, Village Kumbephal, Aurangabad**, demarcated by its boundaries (latitude and longitude of the end points) **19° 51' 40.9" North** and **75° 29' 05.4" East**, to the

North – **Part of Gut no. 332**

South – **Gut No 334,**

East – **24 meter wide DP road**

West – **Layout Open Space**

village **Kumbephal**, taluka **Aurangabad** District **Aurangabad** PIN 431001 admeasuring **3110.17** sq.mts. area being developed by **BHAISHREE VENTURES LLP**

Ref: [**MAHARERA Registration Number – P51500018457**]

Sir

I/ We **Er. Milind M. Wadekar** have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under RERA being **Row House No. 01 to 23** on **Part B** and **Row House No. 24 to 53** on **Part C** of the Project, situated on the **Survey No. 332**, village **Kumbephal**, taluka **Aurangabad** District **Aurangabad** PIN **431201** admeasuring **3110.17** sq. mts. area being developed by **BHAISHREE VENTURES LLP**.

1. Following technical professionals are appointed by Owner / Promoter: -
 - i. M/s/ **SAMIL ARCHITECTS (Ar. Sameer Ausekar) (Reg. No CA – 95/19301)**, Aurangabad as L.S. / Architect;
 - ii. M/s **CORE CONSULTANTS (Er. Rajesh Vargantwar)**, Aurangabad as Structural Consultant.
 - iii. M/s/ **SAMIL INTERIORS (Er. Milind Wadekar) (Reg. No 152/92)**, Aurangabad as Consulting Engineer
2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by **Er. Milind m. Wadekar** quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs.277.75 (Rs. TWO HUNDRED SEVENTY EIGHT POINT ZERO TWO LAKHS ONLY)** The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the **Asst. Director of Town Planning, Aurangabad**, being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. The Estimated Cost Incurred till date is calculated at **Rs. 230.18 Lakh (Rs. TWO HUNDRED THIRTY POINT EIGHTEEN LAKH ONLY)** The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from **Aurangabad Municipal Corporation, Aurangabad** (planning Authority) is estimated at **Rs 47.57 Lakh (Rs. FOURTY SEVEN POINT FIFTY SEVEN LAKH ONLY)**
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below

TABLE A
Building / Wing bearing Number A TYPE ROW HOUSES 01 TO 08
 (to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 02/11/2018 date of Registration is	Rs. 36.82 Lakh

2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 31.66 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	86.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 5.16 Lakh
5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A

Building / Wing bearing Number A TYPE ROW HOUSES 09 TO 16

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 02/11/2018 date of Registration is	Rs. 36.82 Lakh
2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 31.66 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	86.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 5.16 Lakh
5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A

Building / Wing bearing Number A TYPE ROW HOUSES 17 TO 23

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 02/11/2018 date of Registration is	Rs. 32.23 Lakh
2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 27.72 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	86.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 4.51 Lakh
5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A**Building / Wing bearing Number B TYPE ROW HOUSES 24 TO 29**

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 02/11/2018 date of Registration is	Rs. 28.18 Lakh
2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 22.61 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	80.25 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 5.57 Lakh
5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A**Building / Wing bearing Number C TYPE ROW HOUSES 30 TO 37**

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 02/11/2018 date of Registration is	Rs. 35.05 Lakh
2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 30.14 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	86.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 4.91 Lakh
5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A**Building / Wing bearing Number D TYPE ROW HOUSES 38 TO 45**

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 02/11/2018 date of Registration is	Rs. 32.85 Lakh
2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 28.25 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	86.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 4.60 Lakh

5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil
----	---	---------

TABLE A

Building / Wing bearing Number **D TYPE ROW HOUSES 46 TO 49 E TYPE 50 TO 52**
(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 02/11/2018 date of Registration is	Rs. 28.70 Lakh
2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 24.68 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	86.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 4.02 Lakh
5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A

Building / Wing bearing Number **F TYPE ROW HOUSE 53**
(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 02/11/2018 date of Registration is	Rs. 9.11 Lakh
2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 7.31 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	49.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs 1.80 Lakh
5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE B


(to be prepared for the entire registered phase of the real estate project)

Sr. no.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on	Rs. 38.01 Lakh

	02/112018 Date of Registration is	
2.	Cost Incurred as on 01/04/2020 (based on the Estimated cost)	Rs. 26.15 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	68.80%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 11.86 Lakh
5.	Cost Incurred on Additional / Extra Items as on 01/04/2020 not included in the Estimated Cost (Annexure-A)	Rs. Nil

Overall Project completion is 82.87% for building A4 and 68.80% for Internal & External development works.

Yours Faithfully



 Er. Milind M. Wadekar
 Regd. No : E - 152 / 92

Er. Milind m. Wadekar
(License No/ E - 152/92)