



INTERIORS

FORM-2
ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account- Project wise)

Date: 03/04/2022

To
Choudhary Bhaishree Landmarks LLP,
Office No. 321/322, Opp. MTDC Office, Beside Goldie Theatre,
Railway Station Road, Aurangabad.

Subject: Certificate of Percentage of Completion of Construction Work of **Row house nos. 01 to 67** Building(s)/ ___ Wing(s) of **Villo 67** [RERA Registration No. **P51500024894**] being developed by **Choudhary Bhaishree Landmarks LLP**.

Sir,

1. We **Samil Architects** have undertaken assignment as Architect /Licensed Surveyor of certifying Percentage of Completion of Construction Work of the **Row house nos. 01 to 67** Building of the Project **Villo 67** [RERA Registration No. **P51500024894**] being developed by **Choudhary Bhaishree Landmarks LLP**.
2. We have estimated the cost of the Civil, MEP and Allied works required for completion of the apartments & proportionate completion of internal & external works of the Project as per the specifications mentioned in the Agreement of Sale. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by **Er. Milind m. Wadekar** quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us to ascertain/confirm the above analysis given to us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 2783.71 Lakh (Rs. TWENTY-SEVEN HUNDRED EIGHTY-THREE POINT SEVENTY-ONE LAKH ONLY)** at the time of registration. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required for completion of the apartments & proportionate completion of internal & external works as per specifications mentioned in the Agreement of Sale & for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the **Aurangabad Municipal Corporation**, being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.



INTERIORS

4. The Estimated Cost Incurred till date is calculated at Rs. 857.58 Lakh (Rs. EIGHT HUNDRED FIFTY SEVEN POINT FIFTY EIGHT LAKH ONLY) The amount of Estimated Cost Incurred is calculated on the basis of input materials /services used & unit cost of these items.

5. The Balance cost of Completion of the Civil, MEP and Allied works for of the apartments & proportionate completion of internal & external works as per specifications mentioned in the Agreement of Sale, of the aforesaid Project is estimated at Rs. 1926.13 Lakh (Rs. NINETEEN HUNDRED TWENTY SIX POINT THIRTEEN LAKH ONLY).

6. I certify that the Cost of the Civil, MEP and allied work for of the apartments & proportionate completion of internal & external works as per specifications mentioned in the Agreement of Sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below.

TABLE A

Building / Wing bearing Number Row house nos. A 01 TO 09

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 03/03/2020 date of Registration is	Rs. 346.96 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. 218.59 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	63.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 128.37 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A

Building / Wing bearing Number Row house nos. B 10 TO 17

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 03/03/2020 date of Registration is	Rs. 308.51 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. NIL
3.	Work done in Percentage (as Percentage of the estimated cost)	00.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 308.51 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure A)	Rs. Nil



INTERIORS

TABLE A

Building / Wing bearing Number C 18 TO 24

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 03/03/2020 date of Registration is	Rs. 312.26 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. NIL
3.	Work done in Percentage (as Percentage of the estimated cost)	00.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 312.26 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A

Building / Wing bearing Number D 25 TO 32

(to be prepared separately for each Building /Wing of the Real Estate Project)


Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 03/03/2020 date of Registration is	Rs. 273.42 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. 172.26 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	63.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 101.16 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A

Building / Wing bearing Number Row house nos. E 33 TO 40

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 03/03/2020 date of Registration is	Rs. 312.50 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. 196.87 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	63.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 115.63 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure-A)	Rs. Nil



INTERIORS

TABLE A

Building / Wing bearing Number Row house nos. F 41 TO 50
(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 03/03/2020 date of Registration is	Rs. 390.44 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. NIL Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	00.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 390.44 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A

Building / Wing bearing Number Row house nos. G 51 TO 59
(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 03/03/2020 date of Registration is	Rs. 313.56 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. NIL Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	00.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 313.56 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure-A)	Rs. Nil

TABLE A

Building / Wing bearing Number Row house nos. H 60 TO 67
(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. no.	Particulars	Amounts in Lakhs
1.	Total Estimated cost of the building / wing as on 03/03/2020 date of Registration is	Rs. 366.95 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. 231.18 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	63.00 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 135.77 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure-A)	Rs. Nil



INTERIORS

TABLE B

(to be prepared for the entire registered phase of the real estate project)

Sr. no.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 03/03/2020 Date of Registration is	Rs. 159.11 Lakh
2.	Cost Incurred as on 03/04/2022 (based on the Estimated cost)	Rs. 38.68 Lakh
3.	Work done in Percentage (as Percentage of the estimated cost)	24.31 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 120.43 Lakh
5.	Cost Incurred on Additional / Extra Items as on 03/04/2022 not included in the Estimated Cost (Annexure-A)	Rs. Nil

Overall Project completion is 30.81% & 24.31% for internal & external development works.

Yours Faithfully,

Er. Milind M. Wadekar
Regd. No : E - 152 / 92

Er. Milind M. Wadekar

(Licence No/ E - 152/92)

Agreed & Accepted by,

Name :- M/S Choudhary Bhaishree Landmarks LLP

Date :-

mscl