

Building /Wing bearing Number E or called Diamond

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-07-2017 date of Registration is	Rs. 6,19,61,606/-
2	Cost incurred as on 12-12-2018 (based on the Estimated cost)	Rs 6,13,41,990/-
3	Work done in Percentage (as Percentage of the estimated cost)	99 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 6,19,616/-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____/-

Building /Wing bearing Number F or called Emerald

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-07-2017 date of Registration is	Rs. 4,88,68,245/-
2	Cost incurred as on 12-12-2018 (based on the Estimated cost)	Rs 4,83,79,563/-
3	Work done in Percentage (as Percentage of the estimated cost)	99 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 4,88,682 /-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____/-

Building /Wing bearing Number G or called Moonstone

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-07-2017 date of Registration is	Rs. 4,88,68,245/-
2	Cost incurred as on 12-12-2018 (based on the Estimated cost)	Rs 4,83,79,563/-
3	Work done in Percentage (as Percentage of the estimated cost)	99 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 4,88,682 /-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____/-

Building /Wing bearing Number H or called Perl

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-07-2017 date of Registration is	Rs. 5,98,20,348/-
2	Cost incurred as on 12-12-2018 (based on the Estimated cost)	Rs 5,80,25,738 /-
3	Work done in Percentage (as Percentage of the estimated cost)	97 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 17,94,610 /-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____/-

Building /Wing bearing Number I or called Ruby

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-07-2017 date of Registration is	Rs. 3,52,94,840/-
2	Cost incurred as on 12-12-2018 (based on the Estimated cost)	Rs 3,49,41,891 /-
3	Work done in Percentage (as Percentage of the estimated cost)	99 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 3,52,948/-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____/-

Building /Wing bearing Number J or called Sapphire

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-07-2017 date of Registration is	Rs. 4,82,48,505/-
2	Cost incurred as on 12-12-2018 (based on the Estimated cost)	Rs 4,77,66,020 /-
3	Work done in Percentage (as Percentage of the estimated cost)	99 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 4,82,485/-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____/-

Building /Wing bearing Number K or called Topaz

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-07-2017 date of Registration is	Rs. 4,92,43,319/-
2	Cost incurred as on 12-12-2018 (based on the Estimated cost)	Rs 4,77,66,020 /-
3	Work done in Percentage (as Percentage of the estimated cost)	97 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 14,77,300/-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____/-

Building /Wing bearing Number L or called Quartz

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-07-2017 date of Registration is	Rs. 3,71,72,225/-
2	Cost incurred as on 12-12-2018 (based on the Estimated cost)	Rs 3,49,41,891 /-
3	Work done in Percentage (as Percentage of the estimated cost)	94 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 22,30,333/-
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____/-