

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. 6500000 (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the NMC being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 2002000 (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from _____ NA _____ (Planning Authority) is estimated at Rs _____ NA _____ (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Madhuvan Residency - Single Tower Building estimated cost is as below:-

Sr.No	Particulars	Amounts
1	Total Estimated cost of the Single Tower Building as on 30/07/2017 date of Registration is	Rs.6500000 /-
2	Cost incurred as on 30/07/2017.(Based on Estimated Cost)	Rs2002000 /-
3	Work done in Percentage.(Percentage of the estimated cost)	30 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 4498000/-
5	Cost Incurred on Additional /Extra Items as on 30/07/2017 not included in the Estimated Cost (Annexure A)	Rs 0 /-

Cont..03.

TABLE B