

RAVINDRA PATIL & ASSOCIATES

CONSULTING ENGINEERS & PLANNERS

1, 'Shri', Shreeji Park, D'Souza Colony, Near Gangapur Police Station, College Road, Nashik-5.
Ph : (0253) 2311648, Cell : 94222 51548



3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs 10,79,20,000/-The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 10,32,67,830/-. The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from planning Authority is estimated at Rs. 28,72,757/-.

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Shree Ravi Enclave

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr.No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 12/08/2017 date of Registration is	10,69,20,000
2	Cost incurred as on 12/08/2017	10,22,67,830
3	Work done in Percentage (as Percentage of the estimated cost)	98%
4	Balance Cost to be Incurred (Based on Estimated Cost)	28,72,757
5	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A)	NA