

Table A

Sr No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 11-06-2018 date of Registration is	1,91,08,265
2	Cost incurred as on 11-06-2018 (based on the Estimated cost)	0
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost)	1,91,08,265
5	Incurred on Additional /Extra Items as on 11-06-2018 not included in the Estimated Cost (Annexure A)	0

Table B

Sr No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 11-06-2018 date of Registration is	7,50,000
2	Cost incurred as on 11-06-2018 (based on the Estimated cost)	0
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost)	7,50,000
5	Cost Incurred on Additional /Extra Items as on 11-06-2018 not included in the Estimated Cost (Annexure A)	0


1) **STRUCTURAL CONSULTANT NAME-** Mr.SUNIL H. PATEL.

2) **PAN CARD** - BHWPP6102J

3) **AADHAR CARD** -779622741369

4) **CONTACT NO** - 9823059201

YOUR'S FAITHFULLY


SUNIL H. PATEL.

B.E.Civil, A.M.I.E.

Reg. No.-135 (N.M.C.)

SUNIL H. PATEL
Consulting Structural Engineer
Reg. No. 135 (N.M.C.)
1, Prayag, Near Rajlaxmi Hall,
Dhongade Mala, Dattamandir Road
Nashik Road, Nashik - 422 101