



Mr. Ashish Dnyaneshwar Kale
BE(Civil), ME(Structure)

Address:- Flat No-16, Mayur Park Appartment, Near Papays Nuesury, Survey No-488,
Plot No-26, Satpur Colony, Nashik-422012, Maharashtra, India.
Email id- kaleashish1@gmail.com, **Contact No-** (+91)-7385979773

FORM-2

[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for Withdrawal of Money from Designated Account)

To,
Vijaybhai.D. Visnagra
Nasik

Date: 07/10/2019

Subject: Certificate of Percentage of Completion of Construction Work of Building(s) 01 Wings(s) of the --- Phase of the project situated on the plot bearing C.S. No./C.T.S. No./ Survey No./Final plot no.- 9+10 of S.no 408/2 of Makhmalabad Shiwar demarcated by its boundaries (latitude and longitude of the end points) _____ to the North _____ to the South _____ to the East _____ to the West of Division Nasik village Makhmalabad Shiwar taluka Nasik District Nasik PIN - _____ admeasuring 500.29 sq.mtrs. Area being developed by Mr. Vijay D. Visnagra

Sir,

I **Mr. Ashish Dnyaneshwar Kale** have undertaken assignment of certifying Estimated Cost for Percentage of Completion of Construction Work of Building(s) 01 Wings(s) of the --- Phase of the project situated on the plot bearing C.S. No./C.T.S. No./ Survey No./Final plot no.- 9+10 of S.no 408/2 of Makhmalabad Shiwar demarcated by its boundaries (latitude and longitude of the end points) _____ to the North _____ to the South _____ to the East _____ to the West of Division Nashik village Makhmalabad Shiwar taluka Nasik District Nashik PIN - _____ admeasuring 500.29 sq.mtrs. Area being developed by Mr. Vijay D. Visnagra

1. Following technical professionals are appointed by Owner / Promoter:-

(i) **Shri. YOESH GAIKWAD** as L.S. / Architect;

(ii) **Shri. Rohan Kiran Gumare** as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Mr. **Ashish Dnyaneshwar Kale** quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. 1,43,84,461/- (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the N.M.C. being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 1, 43, 84,461/- Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the project subject to obtain Occupation Certificate / Completion Certificate from (planning Authority) is estimated at Rs. 1, 43, 84,461/- (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as Completed on the date of this certificate is as given in Table A and B below :

TABLE A

Building /Wing bearing Number _____ or called _____
(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. No Particulars Amounts

(1) (2) (3)

1 Total Estimated cost of the building/wing Rs. 1, 30, 84,461/-
as on 31/05/19 date of Registration is

2 Cost incurred as on 31/05/19 Rs. =NIL
(Based on the estimated cost)

3 Work done in Percentage 15 % Rs. = 19, 62,669.15 /-
(As Percentage of the estimated cost)

4 Balance Cost to be Incurred Rs. 1,11, 21,791.85 /-
(Based on Estimated Cost)

5 Cost Incurred on Additional /Extra Items (as per future condition)
as on _____ not included in the
Estimated Cost (Annexure A)

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No. Particulars Amounts
(1)(2) (3)

1 Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on =13, 00,000/-
Date of Registration is

2 Cost incurred as on =NIL
(Based on the estimated cost).

3 Work done in Percentage
(as Percentage of the estimated cost).

4 Balance Cost to be Incurred
(Based on Estimated Cost).

5 Cost Incurred on Additional /Extra Items(as per future condition)
as on _____ not included in the
Estimated Cost (Annexure A).

Yours Faithfully,

[Signature]

Signature of Engineer.
(Licence No.PEL42)



*** Note:**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/Completion Certificate.
 2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
 3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
 4. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
 5. All components of work with specifications are indicative and not exhaustive.
- Annexure A**
List of Extra/Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost).