

Cell : 9422247125

E-mail : er.sagarshah@gmail.com

• Approved Valuer • Consulting Engineer

54, Sahajeevan Colony, Visemala, College Road, Nashik - 422 005

FORM - 2
ENGINEER'S CERTIFICATE

Date: 30/03/2021

To,
Prathamesh Viviek Gangurde
Flat No. 4, Monalisa Apartment,
Mahatma Nagar,
ABB Circle, Trimbak Road,
Nashik

Subject: Certificate of Cost Incurred for Development of **VIVEK PARK** for Construction Work of 1 Building, situated on **Plot No. 3+4** bearing **G.No. 473/26** demarcated by its boundaries (latitude and longitude of the end points) Adj. Plot No. 2 to the North, 9 Meter Road to the South, 9 Meter Road to the East, Adj. Plot No. 2+3 to the West of Division Nashik, Village Adgaon, Taluka Nashik, District Nashik, PIN 422003 admeasuring 407.89 Sq. Mtrs. Area being developed by **PRATHAMESH VIVEK GANGURDE**.

Ref: MAHARERA Registration Number P51600023541.

Sir,

I, **Er. Sagar S. Shah** have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project registered under RERA, being 1 Building named **VIVEK PARK**, situated on **Plot No. 3+4** bearing **G.No. 473/26** of Division Nashik, Village Adgaon, Taluka Nashik, District Nashik, PIN 422003 admeasuring 407.89 Sq. Mtrs. Area being developed by **PRATHAMESH VIVEK GANGURDE**.

Following technical professionals are appointed by Owner / Promoter:-

- (i) Mr. Umesh Bagul as Architect;
- (ii) Mr. Bhavesh Patel as Structural Consultant;



1. We have estimated the cost of the completion to obtain Occupation Certificate / Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings / plans made available to us for the project under reference by the Developer and Consultant and the Schedule of times and quantity for the entire work as calculated by Er. Sagar S. Shah quantity Surveyor* appointed by Developer/ Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
2. We estimate Total Estimated Cost of completion of the building **VIVEK PARK** of the aforesaid project under reference as ₹ 1,25,25,000/- (In words Rupees One Crore Twenty Five Lakhs And Twenty Five Thousand Only) (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP, and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the Nashik Municipal Apartment being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated Cost Incurred till date is calculated at ₹ 1,25,25,000/- (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from Nashik Municipal Corporation is estimated at Nil (Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B Below:



TABLE – A
VIVEK PARK

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 07/12/2019	₹ 1,25,25,000
2	Cost Incurred as on 30/03/2021 (based on the Estimated cost)	₹ 1,25,25,000
3	Work done in Percentage (as Percentage of the estimated cost)	100 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	NIL
5	Cost Incurred on Additional / Extra Items as on 30/03/2021 not included in the Estimated Cost (Annexure A)	NIL

TABLE – B
VIVEK PARK

Sr. No.	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 07/12/2019	NIL
2	Cost incurred as on 30/03/2021 (based on the Estimated cost)	NIL
3	Work done in Percentage (as Percentage of the estimated cost)	NIL
4	Balance Cost to be Incurred (Based on Estimated Cost)	NIL
5	Cost Incurred on Additional / Extra Items as on 30/03/2021 not included in the Estimated Cost (Annexure A)	NIL



Yours Faithfully



ER. SAGAR S. SHAH



***Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate /Completion Certificate.
2. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
3. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost
(Which were not parts of the original Estimate of Total Cost)

NIL