

**FORM-2 [see Regulation 3]
ENGINEER'S CERTIFICATE**

To,
Mrs. Sakshi S. Dant Of
M/s. Sakshi Developers
302, A/22, Bakeri's Field,
Shastri Nagar, Andheri West,
Mumbai - 400058

Date: 29th, July 2017

Subject: Certificate of Cost Incurred for Development of Construction Work of 1 No. Building 'SAKSHI ENCLAVE' project situated on the plot bearing final plot no.CTS No. 857, 857/1 & 2 of village Dahisar, situated at bhikaji lad road demarcated by its boundaries (19 25' 32.82" N and 72 84' 80.73" E) taluka borivali, district Mumbai, state Maharashtra, pin 400068 Admeasuring 435.5 sqmt Area being developed by Mrs. Sakshi S. Dant of M/s. Sakshi Developers


Sr.No	Corner No	
1	East	CTS No. 854
2	North	9mtr existing road
3	South	Playground
4	West	CTS No. 854

Sir,

We, M/s. Aryaa Realty have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under MahaRERA, being **Building 'SAKSHI ENCLAVE' project situated on the plot bearing final plot no.CTS No. 857, 857/1 & 2 of village Dahisar, situated at bhikaji lad road demarcated by its boundaries (19 25' 32.82" N and 72 84' 80.73" E) taluka borivali, district Mumbai, state Maharashtra, pin 400068 Admeasuring 435.5 sqmt Area being developed by Mrs. Sakshi S. Dant of M/s. Sakshi Developers**

Following technical professionals are appointed by Owner / Promoter :-

- (i) Shri Bhavin Arvind Modi Architect ;
 - (ii) M/s Associated Consultants as Structural Consultant
 - (iii) Shri M.S. Deorukhkar as Site Supervisor
 - (iv) M/s Aryaa Realty as Quantity Surveyor *
2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the



ARYAA REALTY


Office no.9, Ground Floor, Jalaram Niwas, Opp. Vinay photos, Ganesh Gawde Road, Mulund (W), Mumbai - 400 080.
Cell No:- 932268 0566 . Email:- aryaarealty@gmail.com

- project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by **Mr. VISHAL RAGHWANI** quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building of the aforesaid project under reference as **Rs. 3,40,00,000/- Three Crores & Forty Lakhs Only** (Total of Table A+ B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building from the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
 4. The Estimated Cost Incurred till date is calculated at **Rs. 1,35,00,000/- One Crore Thirty Five Lakhs Only** (Total of Table A + B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
 5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building of the subject project to obtain Occupation Certificate / Completion Certificate from the planning Authority is estimated at **Rs.2,05,00,000/- Two Crores Five Lakhs** (Total of Table A+B).
 6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A below :

Building called **Sakshi Enclave**

TABLE A

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building as on 15/07/2017 date of Registration is	Rs.3,00,00,000/-
2	Cost incurred as on 15/07/2017 (based on the Estimated cost)	Rs.1, 35,00,000/-
3	Work done in Percentage (as Percentage of the estimated cost)	45%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.1,65,00,000/-
5	Cost Incurred on Additional /Extra Items as on 15/07/2017 not included in the Estimated Cost (Annexure A)	NIL



ARYAA REALTY


Office no.9,Ground Floor, Jalaram Niwas, Opp. Vinay photos, Ganesh Gawde Road, ,Mulund (W), Mumbai – 400 080. Cell No:- 932268 0566 . Email:- aryaarealty@gmail.com

TABLE B

Sr. No	Particulars	Amounts
1	Total Estimated cost of the External Development Works including amenities and Facilities in the layout as on 15/07/2017 date of Registration is	Rs. 40,00,000/-
2	Cost incurred as on 15/07/2017 (based on the Estimated cost)	Rs. 0/-
3	Work done in Percentage (as Percentage of the estimated cost)	0%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 40,00,000/-
5	Cost Incurred on Additional /Extra Items as on 15/07/2017 not included in the Estimated Cost (Annexure A)	NIL

Yours Faithfully

For Aryaa Realty



Vishal Raghwani
B. E – Civil (Mr. Vishal Raghwani)
(EN – 05474)

***Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate /Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

ARYAA REALTY

Office no.9,Ground Floor, Jalaram Niwas, Opp. Vinay photos, Ganesh Gawde Road, ,Mulund (W), Mumbai – 400 080. Cell No:- 932268 0566 . Email:- aryaarealty@gmail.com

3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)