

**FORM-2 [see Regulation 3]
ENGINEER'S CERTIFICATE**

**(To be submitted at the time of Registration of Ongoing Project and for
withdrawal of Money from Designated Account- Project wise)**

Date: 19.01.2024

To,

M/s Yogiraj Skyline.
Dombivli(E).

Subject : Certificate of Cost Incurred for Development of project for Construction of
1 Building the situated on the Plot bearing C.T.S.No.-9888,9889,9890,9891,9892,
at Village – Dombivli, Tal.- Kalyan, Dist.- Thane.

Of 9.0 Meter wide access road, situated at Dombivli,
Taluka- Kalyan, District - Thane, Admeasuring 558.0 Sq.Mts. Plot Area
Being Developed By M/s Yogiraj Skyline.

Ref: MahaRERA Registration Number:-

Sir,

I, RAJESH A. THAKARE have undertaken assignment of certifying Estimated Cost
for the Subject Real Estate Project proposed to be registered under MahaRERA,
being 1 Building of the Project "Shivleela Co.op. Hsg. Soc. Ltd." situated on the Plot
bearing C.T.S.No.-9888,9889,9890,9891,9892, at Village – Dombivli, Tal.- Kalyan,
Dist.- Thane.admeasuring 558.0 sq.mts. Plot area being developed by M/s Yogiraj
Skyline.

R. A. THAKARE
CONSULTING STRUCTURAL ENGINEER
CHARTERED ENGINEER (INDIA)
(KDMC Reg. No. 355)

Rajesh Thakare & Associates

CONSULTING STRUCTURAL ENGINEERS &
CHARTERED ENGINEERS

A-103, CHANDRAMA SOCIETY,
RAGHUVIR NAGAR, DR. R. P. ROAD,
CHAR. RASTA, NEAR TJS BANK,
DOMBIVLI (EAST) 421 201.
Cell No. : 9967536200
E-mail : rajeshthakare.asso@gmail.com
18rajthakre@gmail.com
rajeshthakare2022@gmail.com

1. Following technical professionals are appointed by Owner / Promoter :-

- (i) M/s. Panorama Architects & Associates as Architect ;
- (ii) Shri Rajesh A. Thakare as Structural Consultant
- (iii) Shri Rajesh A. Thakare as Quantity Surveyor *

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Shri Rajesh A. Thakare quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. 65000000/- (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the Kalyan Dombivli Municipal Corporation being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. NIL
(Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from Kalyan Dombivli Municipal Corporation (planning Authority) is estimated at Rs. 65000000/- (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

R. A. THAKARE
CONSULTING STRUCTURAL ENGINEER
CHARTERED ENGINEER (INDIA)
(KDMC Reg. No. 355)

Rajesh Thakare & Associates

CONSULTING STRUCTURAL ENGINEERS &
CHARTERED ENGINEERS

A-103, CHANDRAMA SOCIETY,
RAGHUVIR NAGAR, DR. R. P. ROAD,
CHAR. RASTA, NEAR TJS BANK,
DOMBIVLI (EAST) 421 201,
Cell No. : 9967536200
E-mail : rajeshthakare.asso@gmail.com
18rajthakre@gmail.com
rajeshthakare2022@gmail.com

TABLE A

(to be prepared separately for each Building /Wing of the Real Estate Project)

Building

Sr. No	Particulars	Amounts
	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 19-01-2024 / date of Registration is	Rs. 57500000/-
2	Cost incurred as on 19-01-2024 (based on the Estimated cost)	NIL
3	Work done in Percentage (as Percentage of the estimated cost)	00%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 57500000/-
5	Cost Incurred on Additional /Extra Items as on 19-01-2024 not included in the Estimated Cost (Annexure A)	NIL

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 19-01-2024 / date of Registration is	Rs. 7500000/-
2	Cost incurred as on 19-01-2024 (based on the Estimated cost)	Rs. NIL
3	Work done in Percentage (as Percentage of the estimated cost)	00%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 7500000/-
5	Cost Incurred on Additional /Extra Items as on 19-01-2024 not included in the Estimated Cost (Annexure A)	NIL

Yours Faithfully


R.A. THAKARE
CONSULTING STRUCTURAL ENGINEER
CHARTERED ENGINEER (INDIA)
(IDMC Reg. No. 355)