



ATUL KUDTARKAR AND ASSOCIATES PVT LTD
CONSULTING ENGINEERS • STRUCTURAL DESIGNERS • PROJECT MANAGERS

Annexure –B

FORM – 2

[See Regulation 3]

ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of money from Designated Account-Project Wise)

Ref. No. AKAPL/T&M/2023-24/003

Date: -07/07/2025

Period – 01/04/25 to 30/06/25

To,

M/s. Shree Ashtavinayak Infra Through Its Partners
Mr. Praveen Shreeram Rane & Others.

Office Add:- Flat No.14, Uma CHS Ltd, Near Navare Nagar,
Ambarnath – E.

Site Add: - S.No.43 A, H.No.1E, CTS No.8774,
Vadavali Section, Ambarnath – E.

Ref. C. C. No:-AMC/TPD/2023-2024/1207 Dated 13/12/2023.

Ref.O.C.No:-ABNMCB/187/0001/2025/Auto DCR Dated 07/07/2025.

Subject: - Certificate of Cost Incurred for Development of "Shree Nalini CHS Ltd" having Maha RERA Registration Number P51700055539 being developed by M/s. Shree Ashtavinayak Infra.

Sir,

I **ATUL V. KUDTARKAR** have undertaken assignment of certifying Estimated Cost for "Shree Nalini CHS Ltd" having Maha RERA Registration Number P51700055539 being developed by M/s. Shree Ashtavinayak Infra.

1. We have estimated the cost of civil. MEP and allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the drawings plans made available to us for the project under reference by the Developer / Consultants. The Schedule of items and quantity required for the entire work as calculated by Mr. Mukesh Kumar Singh Quantity Surveyor* appointed by Developer / Engineer, the assumption of the cost of material labour and other inputs made by developer and the site inspection carried out by us to ascertain / confirm the above analysis given to us.



2. We estimated (Total of Table A and B) at the time of Registration. The estimated Total Cost of project is **Rs.2,42,57,578/- (Excluding GST)** with reference to the Civil, MFP and Allied works required for completion of the apartments and Proportionate completion of internal & external works, as per specifications mentioned in agreement of sale and for purpose of obtaining occupation certificate /completion certificate for the Building(s) / Wing(s) / layout / Plotted Development from the **Ambernath Municipal Council** being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated cost incurred till date is calculated at **Rs.2,42,57,578/- (Excluding GST)** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services and units cost of these items.
4. The Balance Cost of Completion of the Civil, MEP and Allied works for completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the project is estimated **Rs.0/- (Excluding GST)** (Total of Table A and B)
5. I certify that the Cost of the Civil, MEP and allied work for the apartments and proportionate internal & external works, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below

TABLE A

Building/Wing bearing Number 1 or called "**Shree Nalini CHS Ltd** "

Sr. No.	Particulars	Amount (In Rs.)
1.	Total Estimated cost of the Building / Wing / Layout / Plotted Development as on date 30/06/2025 of Registration is 02/04/2024.	Rs.2,27,41,480/-
2.	Cost incurred as on date of certificate 30/06/2025.	Rs.2,27,41,480/-
3.	Work done in Percentage (as Percentage of the estimated cost)	100%
4.	Balance Cost to be Incurred** (Based on Estimated Cost)	Rs.0/-
5.	Cost Incurred on Additional / Extra Items not included in the Estimated Cost (Table – C)	NIL




TABLE B

Internal & external Development Works in Respect of the Registered Phase

Sr. No.	Particulars	Amounts (In Rs.)
1.	Total Estimated Cost of the Internal and External Development Works including amenities and Facilities In the layout as on date 30/06/2025 of Registration is 02/04/2024.	Rs.15,16,099/-
2.	Cost incurred as on date of certificate 30/06/2025.	Rs.15,16,099/-
3.	Work done in Percentage (as Percentage of the estimated cost)	100%
4.	Balance Cost to be Incurred**(Based on Estimated Cost)	Rs.0/-
5.	Cost Incurred on Additional / Extra Items not included in the Estimated Cost (Table – C)	NIL

Yours faithfully,




ATUL KUDTARKAR

Lics. No. STATE/R/2025/APL/16827.



Agreed and Accepted by:

For PRAVEEN BUILDCON



Proprietor

M/s. Shree Ashtavinayak Infra Through Its Partners

Mr. Praveen ShreeRam Rane & Others.

Date: 07/07/2025.