



212, Mahant Chambers, Road no. 34, Wagle Industrial Estate, Thane (W) – 400
604 Email- structures@entechconsultant.com GSTIN- 27ASVPD0657P1Z0

ENGINEER'S CERTIFICATE

Date: 25-09-2025

To,

Aashapura Developers

Add: - Bhim Kene Chawl, aayre gaon, opp diva vasai railway, Dombivli East-421201.

Subject: Certificate of Percentage of Completion of Construction Work of "HR heights." of the Project [MahaRERA Registration Number P51700076610 situated on the Plot bearing CTS no. 2320,2321,2326,2327,2328, mouje: Aayre, Dombivli (E), Tal. Kaylan. Admeasuring 357.70 sq.mts. Area being developed by M/s Aashapura Developers.

Sir,

I **Aditya Rajan Deshmukh** have undertaken assignment as Architect of Certifying Percentage of Completion of Construction Work of “HR heights” Building of the Project [MahaRERA Registration Number **P51700076610** situated on the Plot bearing CTS no. **2320,2321,2326,2327,2328**, mouje: **Aayre, Dombivli (E), Tal. Kaylan. Admeasuring 357.70 sq.mts. Area being developed by M/s Aashapura Developers.**

1. Following technical professionals are appointed by Promoter:-

- (i) Shri. Shreyas Sharad Brid as Architect (COA no. CA/2019/107490);
- (ii) Shri. Aditya Rajan Deshmukh as Structural Consultant;

1. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the building(s) of the Project. Our estimated cost calculations are based on the Drawings/plans made Available to us for the project under reference by the Developer and Consultants and The Schedule of items





212, Mahant Chambers, Road no. 34, Wagle Industrial Estate, Thane (W) – 400 604
 Email- structures@entechconsultant.com GSTIN- 27ASVPD0657P1Z0
 and quantity for the entire work as calculated by Developer/ Engineer, and the Assumption of the cost of material, labor and other inputs made by developer, and the Site inspection carried out by us.

2. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid Project under reference as Rs. 4.70 Cr (Total of Table A and B). The Estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / Completion certificate for the building(s) from the Kalyan Dombivli Municipal Corporation being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated Cost Incurred till date is calculated at Rs. 3,06,60,00 /- Cr (Total of Table A & B) The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the building(s) of the subject project to obtain Occupation Certificate /Completion Certificate from Kalyan Dombivli Municipal Corporation (planning Authority) is estimated at Rs. 1,63,40,000 /-Cr (Total of Table A and B).
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as Completed on the date of this certificate is as given in Table A and B below:

Table A

Building called “HR Heights”

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 25/09/2025 date of Registration is	Rs. 4,38,00,000 Cr /-
2	Cost incurred as on 25/09/2025 (based on the Estimated cost)	Rs. 3,06,60,000 Cr /-
3	Work done in Percentage (as Percentage of the estimated cost)	70 %



212, Mahant Chambers, Road no. 34, Wagle Industrial Estate, Thane (W) – 400 604
 Email- structures@entechconsultant.com GSTIN- 27ASVPD0657P1Z0

4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 1,31,40,000 Cr /-
5	Cost Incurred on Additional /Extra items as on 25/09/2025 not included in the Estimated Cost (Annexure A)	Rs. 0 Cr /-

Table B

Building called “HR Heights”

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 25/09/2024 date of Registration is	Rs. 32 lakh/-
2	Cost incurred as on 25/09/2025(based on the Estimated cost)	Rs. 0.00 Cr /-
3	Work done in Percentage (as Percentage of the estimated cost)	0 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 32 lakh/-
5	Cost Incurred on Additional /Extra items as on 25/09/2025 not included in the Estimated Cost (Annexure A)	Rs. 32 lakh/-

Yours Faithfully,

ADITYA RAJAN DESHMUKH
 STRUCTURAL ENGINEER
 STATE/R/2023/APL/05005

Aditya Rajan Deshmukh

