

Date : 13 / 02 / 2025

Project Name :-Krushnai Heights

Maharera Project No :-P50300046902 , PROPOSED date of completion 31/12/2024

Extention Application No :-EXT50300025911

Project Address ; - Plot No 187 Sainagar Amravati

PROPOSED date of completion 15/12/2025 with Extension

Schedule Of Balance Work With Pert Chart


Sr No	Work Component	Start Date	Expected Complition Date	Responcibility
1	Massonary And Plastaring Of Top Floor	01/02/2025	28/02/2025	Promotor
2	Flooring And Tileing Of Revised Floor	01/03/2025	31/03/2025	Promotor
3	Electrical And Plumbing Revised Floor	01/04/2025	30/04/2025	Promotor
4	Inetrnal Finishing	15/03/2025	30/05/2025	Promotor
5	External Finishing(Facade And Land Scaping)	15/03/2025	30/05/2025	Promotor
6	Amenities And Common Areas	01/05/2025	31/05/2025	Promotor
7	Final Testing And Approvals	01/06/2025	31/07/2025	Promotor
8	Final Completion And Handover And Possession	01/08/2025	15/12/2025	Promotor

PREPARED BY ENGINEER

VBand

Name and sign of engineer

sign of promotor



⌚ Time : 11am. to 7pm.

📍 Plot No. 187, Near Sai Mandir,
Sai Nagar, Amravati

☎ +91 9370159720

✉ urjainfra1@gmail.com

Date : 13/02/2025

Work Progress Report :-Percentage Of Work Completed And Balance Work

Proect Name :- **Krushnai Heights**

Maharera Proect No **P 50300046902**, 31/12/2024

Ext Application No **EXT 50300025911**

Promoter Name :- **Urja Infrastructure**

PROPOSED DATE OF COMPLETION 15/12/2025
for Extension

Work progress overview

Sr No	Work Component	Toal Scope Of Work	%Completed	Balance Work%	Remark
1	Excavation And Earthwork	100%	100%	0	complete
2	Foundation And Plinth	100%	100%	0	complete
3	Rcc Superstructure	100%	100%	0	complete
4	Masonry & Plastering	100%	95%	5%	Minor internal Work Pending
5	Flooring And Tileing	100%	85%	15%	Work In Progress
6	Electrical And Plumbing	100%	80%	20%	Final Connections Pending
7	Internal Finishing	100%	75%	25%	Painting And Fixtures Pending
8	External Finishing	100%	85%	15%	Final Facaded And Land Scaping Pending
9	Amenities And Common Areas	100%	80%	20%	Parking Pending
10	Final Testing And Approval	100%	80%	20%	Part Oc Obtained Full Oc Pending
Total	Overall Project Progress	100%	85%	15%	Final Phase Execution In Progress

PROMOTER SIGN & STAMP

URJA INFRASTRUCTURE
PROMOTER

⌚ Time : 11am. to 7pm.

📍 Plot No. 187, Near Sai Mandir,
Sai Nagar, Amravati

☎ +91 9370159720

✉ urjainfra1@gmail.com