

M/S. A. H. SAHU & ASSOCIATES
CHARTERED ACCOUNTANT

Office Address:

Near Yashraj Corner
Patwa Chowk, Morbag
Amravati 444601
[Mobile: +91- 7769083590 ; Email: casahuaman01@yahoo.com](mailto:casahuaman01@yahoo.com)

Form-3

(See Regulation 3)

CHARTERED ACCOUNTANT'S CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account)

To: **Mangesh Gulhane**

Date : **08/01/2025**

Subject: Certificate of Financial Progress of Work of **Shree Govindjyot Residency** for MahaRERA Registration Number **P50300077800** being developed by **Mangesh Gulhane**.

This certificate is being issued for RERA compliance for the **Shree Govindjyot Residency** having MahaRERA Registration Number P50300077800 being developed by **Mangesh Gulhane** and is based on the records and documents produced before me and explanations provided to me by the management of the Firm.

As on 31/12/2024

Table A - Estimated Cost of the Project (at the time of registration of Project)

Sr No.	Particulars	Estimated Cost (At the time of registration of Project)
1 i) Land Cost:		
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	65,18,123.90
b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	1,70,224.00
c)	Estimated Acquisition cost of TDR (if any)	-
d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	-
e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	
f)	Under Rehabilitation scheme:	
i.	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	
ii.	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	
iii.	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	
iv.	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	
	Sub-Total of LAND COST Rs	66,88,347.90

	ii) Development Cost / Cost of Construction:	
	a) Estimated Cost of Construction as certified by Engineer	7,25,10,000.00
	b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	c) Estimated expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	25,00,000.00
	d) Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any Statutory Authority.	-
	e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub-Total of Development Cost	7,50,10,000.00
	Total Cost of the Project (Estimated)	8,16,98,347.90

Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr No.	Particulars	Amount (Rs.) Incurred
	i) Land Cost:	
	a) Value of land as ascertained from the Annual Statement of Rates (ASR).	65,18,123.90
	b) Incurred Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	1,70,224.00
	c) Incurred Expenditure for Acquisition of TDR (if any)	-
	d) Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	-
	e) Land Premium paid for redevelopment of land owned by public authorities.	-
	f) Under Rehabilitation scheme:	
	i. Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	-
	(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	
	ii. Incurred Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lien of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	-
	iii. Incurred Expenditure toward ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	-
	iv. Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST Rs	66,88,347.90

2	Development Cost / Cost of Construction:	
	i) Expenditure for construction. Minimum of (a) or (b) to be considered	1,34,29,703.00
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	1,36,62,129.00
	(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	1,34,29,703.00
	(ii) Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	-
	(d) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.	-
	(e) Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub-Total of Development Cost	1,34,29,703.00
3	Total Cost of the Project (Actual incurred as on date of certificate)	2,01,18,050.90
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost. (Table A)	24.62
5	Amount which can be withdrawn from the Designated Account	49,54,028.84
6	Less: Amount withdrawn till date of this certificate from Designated Bank Account	-
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	49,54,028.84

Table C
Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr. No.	Flat No.	Carpet Area (in Sq. mts)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables
1	302	63.53	36,21,000.00	27,21,000.00	9,00,000.00
			36,21,000.00	27,21,000.00	9,00,000.00

Unsold Inventory Valuation (Shop - 28800 and Flat - 23000 in Sq. Mtr)

Sr. No.	Flat No. /Shop No.	Carpet Area (in Sq. mts)	Unit Consideration as per Ready Reckoner Rate (ASR)
1	Shop No.1	73.40	21,13,920.00
2	Shop No.2	92.75	26,71,200.00
3	Shop No.3	115.20	33,17,760.00
4	Shop No.4	141.94	40,87,872.00
5	Shop No.5	206.06	59,34,528.00
6	Shop No.6	248.48	71,56,224.00
10	Flat No.101	67.82	15,59,860.00
11	102	63.53	14,61,190.00
12	103	66.62	15,32,260.00
13	104	0.00	-
14	201	0.00	-
15	202	0.00	-
16	203	0.00	-
17	204	0.00	-
18	301	67.82	15,59,860.00
19	303	66.62	15,32,260.00
20	304	71.25	16,38,750.00
21	401	67.82	15,59,860.00
22	402	63.53	14,61,190.00
23	403	66.62	15,32,260.00
24	404	71.25	16,38,750.00
25	501	67.82	15,59,860.00
26	502	63.53	14,61,190.00
27	503	66.62	15,32,260.00
28	504	71.25	16,38,750.00
29	601	67.82	15,59,860.00
30	602	63.53	14,61,190.00
31	603	66.62	15,32,260.00
32	604	71.25	16,38,750.00
33	701	67.82	15,59,860.00
34	702	63.53	14,61,190.00
35	703	66.62	15,32,260.00
36	704	71.25	16,38,750.00
	Total	2,358.37	5,93,33,924.00

} Trasfer to land owner

Table D
Comparison Between Balance Cost And Receivables

Sr. No.	Particulars	Amount
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project Cost less Cost incurred)	6,15,80,297.00
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts),	2,358.4
4	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate.	5,93,33,924.00
5	Estimated receivables of on-going project. [Sum of 2 + 3(ii)]	5,93,33,924.00
6	(To Be Filled for On-going Projects only) Amount to be deposited in Designated Account - 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of on-going project will be deposited in designated Account If 4 is lesser than 1, then 100% of the balance receivables of on-going project will be deposited in designated Account	70%

Table E
Designated Bank Account Details

Sr. No	Particulars	Designated bank Account Details - BOB 1043
		Actual Amount till Date (From Start of bank account to till date)
1	Opening balance	-
2	Deposits	19,04,700.00
3	Withdrawals	-
4	Closing Balance	19,04,700.00

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C-'has been deposited in Designated RERA Bank account.

I hereby certify that **Mangesh Gulhane** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F
Means Of Finance

Sr No.	Particulars	Estimated (At time of registration) (in Rs.) (proposed and indicative)	Proposed/ Estimated (As on date of this certificate)	Actual (As on date of this certificate) (in Rs.)
1	Own Funds	1,16,98,347.90	1,16,98,347.90	1,12,38,347.90
2	Total Borrowed Funds (Secured) - Drawdown availed till date	3,00,00,000.00	3,00,00,000.00	88,79,703.00
3	Total Borrowed Funds (Unsecured) - Drawdown availed till date	1,00,00,000.00	1,00,00,000.00	-
4	Customer Receipts used For The Project	4,00,00,000.00	4,00,00,000.00	-
5	Total Fund For The Project	8,16,98,347.90	8,16,98,347.90	2,01,18,050.90
6	Total Estimated Cost (As per Table A)	8,16,98,347.90	8,16,98,347.90	8,16,98,347.90

Table G
Any Comments / Observations of CA

Sr. No.	Comments
1	The above certificate has been issued based on the information and documents provided by the client, and the certifying party has relied on these materials without further independent verification.
2	The above financial statements are unaudited and have been signed based on the data and information provided by the client. No independent verification has been carried out on the accuracy or completeness of the information

Date : 08/01/2025
Place : Amravati
UDIN : 25193773BMGYMY2332



M/s. A.H. Sahu & Associates
CHARTERED ACCOUNTANTS
(Signature)
Proprietor
CA AMAN H. SAHU
FRN - 151832W

Agree And Accepted By :

For, Mangesh Gulhane

SHREE ASSOCIATES
(Signature)
Proprietor-Mangesh S. Gulhane