

**FORM-2 [see Regulation 3]
ENGINEER'S CERTIFICATE**

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account- Project wise)

Date:

To ,

The Executive Engineer-I
Nagpur Housing & Area
Development Board,
Temple Road, Civil Lines,
Nagpur 440001.

Subject: Certificate of Cost Incurred for Development of [Project Name] for Construction of 42 MIG Duplex at S.No 20/1,20/2 Mouja Surabardi ,Taluka-Nagpur(Gramin) ,District-Nagpur . PIN_440023. being **developed by [Nagpur Board]**

Ref: MahaRERA Registration Number _____

Sir/Madam,

I the site Engineer of 42 MIG Duplex,Surabardi have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under MahaRERA, being S.No 20/1,20/2 Mouja Surabardi ,Taluka-Nagpur(Gramin) ,District-Nagpur PIN_440023 **developed by [Nagpur Board]**

1. Following technical professionals are appointed by Owner / Promoter :-

- (i) M/s/Shri/Smt Jayshree Kawane as L.S./ Architect ;/ NB
- (ii) M/s /Shri / Smt Bhatty as Structural Consultant
- (iii) M/s /Shri / Smt _____ as MEP Consultant
- (iv) M/s /Shri / Smt _____ as Quantity Surveyor *

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by _____ quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid

project under reference as **Rs_4,30,61,150.00** (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the _____ being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 2,71,66,072.00(Total of Table A and B)_. The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from _____ (planning Authority) is estimated at Rs.1,58,95,078.00 Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Building /Wing bearing Number_____ or called _____

(to be prepared separately for each Building /Wing of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the building/wing as on _____ date of Registration is	Rs. 4,30,61150.00
2	Cost incurred as on _____ (based on the Estimated cost)	Rs. 2,71,66,072.00
3	Work done in Percentage (as Percentage of the estimated cost)	63.08 %
4	Balance Cost to be Incurred	Rs. 15895078.00

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on _____ date of Registration is	Rs.6716171.00
2	Cost incurred as on _____ (based on the Estimated cost)	Rs. 940706.00
3	Work done in Percentage (as Percentage of the estimated cost)	14.00 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 5775465.00
5	Cost Incurred on Additional /Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. 588692.00

Yours Faithfully

Signature of Engineer

(Licence No.....)

3179/KA- 3(3)/Registration/2012

*** Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate /Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)

S.N.of E.I.	Extra Item Executed	Quantity	Unit	Rate	Amount (In Rs.)
5	Providing and fixing UPVC SOIL / VENT / WASTE SWR	162.00	Rmt	198.00	32076.00
6	Providing and fixing M.S.Pipe grill work to balcony having rectangular hollow steel pipe 40mm x 40mmx 3mm	47.43	Sqm	1200.00	56916.00
7	Providing and fixing steel Louvered windows / ventilators of various size	30.78	Sqm	1872.00	57620.00
8	Providing & applying polymer modified plaster of 20mm thick in C.M. 1:3 and adding polymer such as Webercrete,	614.00	Sqm	720.00	442080.00
				Total Rs.	588692.00