

To,

The Maharera,

18-06-24


Dear Sir,

**Subject : Submission of Bar Chart for progress in execution of balance construction of Project
Name: Vista 3C, RERA No:P50500007884**

As per point D of the final order of the extension given to Luxora Infrastructure Pvt. Ltd. in Regulatory case No 89 of 2023, we have enclosed the following documents for your perusal:

1. Bar Chart indicating achieved construction versus proposed construction schedule

We will be providing monthly updates on the progress of construction.



Promoter



Vista 3 C-2 updated on 10 Jun 24

ID	Tas Mod	Task Name	Duration	Start	Finish	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
								Qtr 1, 2024			Qtr 2, 2024		Qtr 3, 2024	
1		Structure Work above terrace, Blockwork-Stilt Floor, Blockwork-Internal Floor, Blockwork-Internal (wherever reqd)	72 days	Fri 08-03-24	Sat 15-06-24									
2		External -Texture Putty, External Painting	61 days	Mon 25-03-24	Sat 15-06-24									
3		Balance Window Sill, Aluminium Windows	129 days	Fri 08-12-23	Wed 05-06-24									
4		Maindoor Frames, Door Frames Stilt Flr, Shaft Frames, Door Frames-Bed Room, Door Frames-Toilet & Kitchen Utility	33 days	Thu 07-12-23	Sat 20-01-24									
5		Lobby Tiles, GF Connecting Passages flr	133 days	Tue 28-11-23	Thu 30-05-24									
6		Staircase Tiling Work, Kitchen Platform, Kitchen Dado, Toilet - Tiles, Flooring-Internal Rooms + Balcony+Service Ledge	122 days	Sat 30-12-23	Sat 15-06-24									
7		Internal Plaster-Stilt Floor, External Plaster -Stilt Flr, Internal Cement Plaster (on Blockwork)	15 days	Thu 25-04-24	Wed 15-05-24									

