

Form -2
[See Regulation 3]
ENGINEER' S CERTIFICATE

Date: 11/07/2023

To,

The Goldbricks Infrastructure Pvt. Ltd,
Anandam World City, Umrer Road,
Model Mill Compound,
Ganeshpeth Nagpur — 440018(MH)


Subject: Certificate of Cost Incurred for Development of **ANANDAM WORLD CITY VILLA** having MahaRERA Regsitration number P50500009151 being developed by Goldbricks Infrastructure Pvt. Ltd.

Sir,

I/ We Avinash Ukey have undertaken assignment of certifying Estimated Cost for **ANANDAM WORLD CITY VILLA** having MahaRERA Registration number P50500009151 being developed by Goldbricks Infrastructure Pvt. Ltd.

We have estimated the cost of Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer/ Consultants. The Schedule of items and quantity for the entire work as calculated by Avinash Ukey (quantity Surveyor) appointed by Developer/Engineer, the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us to ascertain/ confirm the above analysis given to us.

3. We estimate Total Estimated Cost of completion of the aforesaid project under reference as Rs. 42,04,02,022/- (Total of Table A and B) at the time of



Registration. The estimated Total Cost of project is with reference to the Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale and for the purpose of obtaining occupation certificate / completion certificate for the Buildings / Wing (s) / Layout Plotted Development from the NMC Nagpur being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. 26,29,84,135/- (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services used and unit cost of these items.

5. The Balance cost of Completion of the Civil, MEP and Allied works for the completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the Project is estimated at Rs. 15,74,17,887/- (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and Allied work for the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE A
Building ANANDAM WORLD CITY VILLA

Sr. No.	Particulars	Amount {In Rs.}
1.	Total Estimated cost of the Building / Wing / Layout / Plotted Development as on date of Registration is	41,48,40,000/ -
2.	Cost incurred as on date of certificate	26,10,37,427/ -
3.	Work done in Percentage (as Percentage of the estimated cost)	62.92%
4.	Balance Cost to be Incurred (Based on estimated Cost)	15,38,02,573/ -
5.	Cost Incurred on Additional /Extra Items not included in the estimated Cost (Table C)	Nil



TABLE B


Internal & External Development works in Respect of the registered Phase

Sr.No .	Particulars	Amount (in Rs.
1	Total Estimated cost of the Internal and External Development Works including Amenities and Facilities in the layout as on date of Registration is	55,62,022/-
2	Cost incurred as on date of certificate	19,46,708/-
3	Work done in Percentage (as Percentage of the estimated cost)	35%
4	Balance Cost to be Incurred (Based on estimated Cost)	36,15,314/-
S	Cost Incurred on Additional /Extra Items not included in the estimated Cost (Table - C)	Nil

Yours Faithfully


Signature of Engineer
Mr. Avinash Ukey

Agreed and Accepted by:-


Director/ 
Mr. Pratik Saraogi

Goldbricks Infrastructure Pvt. Ltd.

Date: 11.07.2023

