

RISHI LASHKARE & ASSOCIATES
CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001
M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

FORM – 3

CHARTERED ACCOUNTANTS CERTIFICATE
(FOR THE QUARTER ENDED 30th MARCH 2023)
BARSANA – Project Registration No. P50500013341

Date: 10th April 2023

To,
M/s. Vedbhumi Builders & Developers Pvt. Ltd.
1st Floor, Bhumi Arcade, Pattidar Bhawan Marg, Near Lakadganjmarg, Nagpur -
440008.

Subject: Certificate of Financial Progress of Work of “BARSANA”, at Kh.
No. 24/3, P.H.No. 8, City Survey No. 34, Sheet No. 565/18, Mouza –
Wathoda,, Nagpur – 440008.; being developed by M/s. Vedbhumi
Builders & Developers Pvt. Ltd.

Sir,

This certificate is being issued for RERA compliance for the “BARSANA”, at Kh.
No. 24/3, P.H.No. 8, City Survey No. 34, Sheet No. 565/18, Mouza –Wathoda,, Nagpur –
440008.; being developed by M/s. Vedbhumi Builders & Developers Pvt. Ltd and is
based on the records and documents produced before me and explanations provided to
me by the promoter.

Table A – Estimated Cost of the Project

Sr. No.	Particulars	Amt. Estimated (In Rs.)
(i)	LAND COST	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 17,07,938/-
b.	Estimated Amount of Premium Payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	NIL



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

c.	Acquisition of Cost of TDR (if any)	NIL
d.	Estimated Amounts payable to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 2,93,865/-
e.	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	NIL
	(ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	NIL
Sub – Total of LAND COST		Rs. 20,01,803/-
(ii) DEVELOPMENT COST / COST OF CONSTRUCTION		
a.	Estimated cost of development as Certified by Engineer	Rs. 9,69,94,000/-
b.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
c.	Estimated expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries,	Rs. 2,43,28,000/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables.	
d.	Estimated Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	NIL
e.	Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction	Rs. 2,64,00,000/-
Sub – Total of DEVELOPMENT COST		Rs. 14,77,22,000/-
TOTAL COST OF THE REAL ESTATE PROJECT (ESTIMATED)		Rs. 14,97,23,803/-

TABLE B – Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amt. Estimated (In Rs.)
1.	LAND COST	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 17,07,938/-
b.	Incurred expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	NIL
c.	Incurred expenditure for Acquisition of TDR (if any)	NIL
d.	Amounts paid to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 2,93,865/-
e.	Land Premium paid for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
(i)	Incurred expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered.	NIL



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. (b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	
	(ii) Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Incurred expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	
Sub – Total of LAND COST		Rs. 20,01,803/-
2.	DEVELOPMENT COST / COST OF CONSTRUCTION	
i.	Expenditure for construction. Minimum of (a) and (b) to be considered. (a) Construction Cost incurred including site development and infrastructure for the same as certified by Engineer. (b) Actual Cost of Construction incurred as per the books of accounts as verified by the C.A.	Rs. 2,50,00,000/-
ii.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
iii.	Incurred expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and	Rs. 25,00,000/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	
iv.	Incurred Expenditure towards Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	NIL
v.	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction.	Rs. 25,00,000/-
Sub – Total of DEVELOPMENT COST		Rs. 3,00,00,000/-
3.	Total Cost of the Project (Actual incurred as on date of Certificate)	Rs. 3,20,01,803/-
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost(Table A).	100%
5.	Amount which can be withdrawn from the Designated Account.	Rs. 3,20,01,803/-
6.	Less: Amount withdrawn till date of this Certificate from the Designated Account.	Rs. 3,20,01,803/-
7.	Net Amount which can be withdrawn from the Designated Account.	NIL



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE C

Statement of calculations of Receivables from the Sales of the Real Estate Project

SOLD INVENTORY

Sr. No.	Flat No.	Carpet Area (in Sq. Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1	101	83.483	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
2	102	83.253	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
3	201	83.483	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
4	202	83.253	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
5	301	83.483	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
6	302	83.253	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
7	401	83.483	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
8	402	83.253	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
9	501	83.483	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
10	502	83.253	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
11	601	83.483	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
12	602	83.253	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
13	701	83.483	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
14	702	83.253	Rs. 40,00,000/-	Rs. 40,00,000/-	NIL
TOTAL		1167.15 Sq. Mtrs.	Rs. 5,60,00,000/-	Rs. 5,60,00,000/-	

UNSOLD INVENTORY

Sr. No.	Unit Area (in Sq. Mtrs.)	No. of Unit	Unit Consideration as per Ready Reckoner Rate
N.A.			



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE D

Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	NIL
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	NIL
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	NIL NIL
4	Estimated receivables of ongoing project [Sum of 2 + 3(ii)]	NIL
5	(To be Filled for Ongoing Projects only) Amount to be deposited in Designated Account – 70 % or 100%. IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account. IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	100%



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE E

Designated Bank Account Details

Sr. No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (from start of Bank Account to date)
1	Opening Balance	NIL
2	Deposits	Rs. 5,60,00,000/-
3	Withdrawals	Rs. 5,60,00,000/-
4	Closing Balance	NIL

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table Chas been deposited in Designated RERA Bank account.

I hereby certify that M/s. Vedbhumi Builders & Developers Pvt. Ltd has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE F
Means of Finance

Sr. No.	Particulars	Estimated (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the Certified) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own Funds	NIL	NIL	NIL
2	Total Borrowed Funds (Secured) - Drawdown availed till date	NIL	NIL	NIL
3	Total Borrowed Funds (Unsecured) Drawdown availed till date	NIL	NIL	NIL
4	Customer Receipts used for Project	NIL	NIL	Rs. 5,60,00,000/-
5	Total Funds for Project	Rs. 14,97,23,803/-	Rs. 14,97,23,803/-	Rs. 3,20,01,803/-
6	Total Estimated Cost (As per Table A)	Rs. 14,97,23,803/-	Rs. 14,97,23,803/-	Rs. 3,20,01,803/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE G

Any Comments / Observations of C.A.

1.	All the figures are taken from the limited data made available by the client with respect to the particular project only.
2.	All the above figures are taken from the un-audited books of accounts made available to the client with respect to the mentioned project only.

Yours Faithfully



Signature of the Chartered Accountant

(Membership Number 130169)

(UDIN: 24130169BJ22YY2219)

Name: C.A. Rishi Ravindra Lashkare

Agreed and accepted by:



Signature of Promoter

Name: M/s. Vedbhumi Builders & Developers Pvt. Ltd

Date: 10th April 2023