

FORM-2 [see Regulation 3]

ENGINEER'S CERTIFICATE


(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account- Project wise)

Date:

Date :28-07-2017

To

APS HINGLE SHIVAM HINGLE
402 KAMLA NIKETAN APARTMENT
FOURTH FLOOR
KACHIPURA RAMDASPETH
NAGPUR 440010



Subject : Certificate of Percentage of Completion of Construction Work of IVORY PALMS situated on the Plot bearing C.N. No/CTS No./Survey no./ Final Plot no 4 demarcated by its boundaries (latitude and longitude of the end points) to the North_PLOT No.5 to the South Plot No. 3 to the East Road to the West of Division Land village NAGPUR taluka NAGPUR District NAGPUR PIN 440022 admeasuring 395.25 sq.mts. area being developed by APS Hingle Shivam Hingle

Sir,

We at ----- have undertaken assignment as engineer of certifying Percentage of Completion of Construction Work of the IVORY PALMS, situated on the plot bearing C.N. No/CTS No./Survey no./ Final Plot no 4 of Division NAGPUR (URBAN) village NAGPUR taluka NAGPUR District NAGPUR PIN 440022 admeasuring 395.25 sq.mts. area being developed by APS HINGLE SHIVAM HINGLE

1. Following technical professionals are appointed by Owner / Promoter :-

- (i) Smt VARSHA HINGE as Architect/L.S. ENGINEER ;
- (ii) M/s R&G associates as Structural Consultant

2. We have estimated the cost of the completion to obtain Occupation Certificate/ Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid

project under reference as Rs (Total of Table A and B). The estimated Total Cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the _____ being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at Rs. _____ (Total of Table A and B)_. The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from _____ (planning Authority) is estimated at Rs _____ (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below :

TABLE A

Building /Wing called as 'IVORY PALMS'

(to be prepared separately for each Building /Wing of the Real Estate Project)


Sr. No.	Particulars	Amounts
1	Total Estimated cost of the building/wing as on 25-07-2017 _____ date of Registration is	Rs.12000000
2	Cost incurred as on 25-07-2017 (based on the Estimated cost)	Rs.13000000
3	Work done in Percentage (as Percentage of the estimated cost)	95 %
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 500000
5	Cost Incurred on Additional /Extra Items as on 25-07-2017 _____ not included in the Estimated Cost (Annexure A)	Rs. 200000

TABLE B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on 25-07-2017 date of Registration is	Rs. 12500000/-
2	Cost incurred as on _____ (based on the Estimated cost)	Rs. 13000000/-
3	Work done in Percentage (as Percentage of the estimated cost)	95%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 500000/-
5	Cost Incurred on Additional /Extra Items as on 25-07-2017 not included in the Estimated Cost (Annexure A)	Rs. 200000/-

yours Faithfully



Signature of Engineer

(Licence No. 306)

Mrs. Varsha D. Hinge

NIT L. S. No. 780, NMC L.S.No.306

*** Note**
306, "SNEHDEEP", NANDANWAN, NAGPUR

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate /Completion Certificate.
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimated cost, any deviation in quantity required for development of the Real estate Project will result in amendment of the cost incurred/to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost
(which were not part of the original Estimate of Total Cost)