



SAWALKAR & BONDE
CHARTERED ACCOUNTANTS

H.O. Sawalkar Bhawan, 3rd Floor, Opp. Jhulelal Mandir, Mahal, Nagpur-440 018

Form 3

Chartered Accountant's Certificate

Cost of Real estate Project MahaRERA Registration Number P50500008630

Rachana Samruddhi (30/06/2019)

Sr. No	Particulars	Amount	
		Estimated	Incurred
1.	i. Land Cost		
a.	Acquisition cost of land or development right, Lease premium, lease rent, interest cost incurred Or payable on Land cost and legal cost(index cost)	5,478,261.00	5,478,261.00
b.	Amount of premium payable to obtain development rights, FSI, additional FSI, fungible area, any other Incentive under DCR from local authority or state Government or any other statutory authority	12,648,617.00	12,648,617.00
c.	Acquisition cost of TDR (if any)	-	-
d.	Amount payable to state government or competent Authority or any other statutory authority of the state Or central government, toward stamp duty, transfer charges, Registration fees etc.; and	276,736.00	276,736.00
e.	Land premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public Authorities.	-	-
f.	Under rehabilitation scheme: (i). Estimated construction cost of rehab building Including site development and infrastructure for the same as certified by engineer (ii). Actual cost of construction of rehab building Incurred as per books of account verified by the CA	-	-



	Note: (For total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		
	(iii). Cost toward clearance of land of all or any Encumbrances Including cost of removal of legal/ illegal occupants, cost For providing temporary transit accommodation or rent in lieu of transit accommodation, overhead cost,	-	-
	(iv). Cost of ASR linked premium, fees, charges, and security deposit or maintenance deposit, or any amount whatsoever payable to any Authorities toward and in project of rehabilitation	-	-
	Sub Total of Land Cost	18,403,614.00	18,403,614.00
ii. Development Cost/cost of construction			
a.	(i) Estimated cost of construction as certified By Engineer	192,785,854.00	
	(ii) Actual cost of construction incurred as per The books of accounts as verified by the CA		10,950,405.00
	Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		
	(iii) On site expenditure for development of entire Project excluding cost of construction as per (i) or (ii) Above i.e. salaries, consultant fees, site overhead, Cost of services (including water, electricity, sewerage), Cost of machineries and equipment including its hire maintenance cost, Consumable etc.	50,156,970.00	6,327,591.00
	All cost directly incurred to complete the construction of the project registered.		
b.	Payment of taxes, cess, fees, charges, premium, Interest etc. to any statutory authorities.	-	-
c.	Principal sum and interest payable to financial institution, Scheduled banks, non-banking financial institution(NBFC)Or any moneylenders on construction funding or money for borrowed construction;	-	-
	Sub Total of Development cost	242,942,824.00	17,277,996.00



2.	Total Estimated cost of the Real Estate Project [1(i)+1(ii)of Estimated column]	261,346,438.00
3.	Total cost Incurred of the Real Estate Project [1(i)+1(ii)of Estimated column]	35,681,610.00
4.	% Completion of Construction work (as per Project /architect's Certificate)	10.00%
5.	Proportion of the cost incurred on land cost and Construction cost to the total estimated cost(3/2)	13.65%
6.	Amount which can be withdrawn from designated Account Total estimated cost*Proportion of cost incurred (Sr. number 2*Sr. number 5) Less: Amount withdrawn till date of this certificate as per the books and bank statement	35,681,610.00 10,474,000.00
7.	Net amount which can be withdrawn from the designated bank account under this certificate	25,207,610.00

This certificate is being issued for RERA compliance for the Rachana Developer and is based on the records and documents produced before me and explanation provide tome by the partner of the firm.

Place: - Nagpur

Date: -25/09/2019

UDIN: 19115917AAAAACR9744

For, SAWALKAR & BONDE

Chartered Accountants

F.R.N. NO. 100475W

Ram Bond

CA Ram Bonde

Partner

M.NO.115917



ADDITIONAL INFORMATION FOR ONGOING PROJECTS

1.	Estimated balance cost to complete the real estate Project(calculated as per the form IV)	225,664,828.00
2.	Balance amount of receivable from the sold apartment as per annexure A to this certificate	-
3.	(i) Balance unsold area (ii) Estimated amount of sales proceeds in respect of unsold apartment (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA)As per annexure A to this certificate	8229.24 (sq.mtr) 276,129,661.00
4.	Estimated receivables of ongoing project (sum of 2+3)	276,129,661.00
5.	Amount to be deposited in designated Account- 70% or 100% If the 4 is greater than 1, then 70% of balance receivables of ongoing projects will be deposited in designated account If 4 is lesser than 1, then 100% of balance receivable of ongoing projects will be deposited in designated account.	193,290,763.00

This certificate is being issued for RERA compliance for the Rachana Developer and is based on the records and documents produced before me and explanation provided to me by the partner of the firm.

Place: - Nagpur

Date: -25/09/2019

UDIN: 19115917AAAACR9744

For, SAWALKAR & BONDE

Chartered Accountants

F.R.N. NO. 100475W

CA Ram Bonde

Partner

M.NO.115917



Annexure A As on 30/06/2019

**Statement For Calculation Of Receivable From the Sales of the Ongoing Real Estate Project
Sold Inventory**

Sr. No.	Row House No.	Carpet Area	Open Land Area	Unit Consideration As Per Agreement/Letter Of Allotment	Received Amount	Balance Receivable
1	A4-09	79.903	52.065	3,500,000.00	3,500,000.00	-
2	A4-11	79.903	34.052	3,774,000.00	3,774,000.00	-
TOTAL				7,274,000.00	7,274,000.00	-

Unsold Inventory Valuation

**Ready Recknor Rate as on the date of Certificate of the Residential Premises Rs. 34500/- Per Sq. Mtrs.
Ready Recknor Rate as on the date of Certificate of the Open Area Rs. 9950/- Per Sq. Mtrs.**

A1

Sr. No.	Flat No.	Carpet Area (In Sq. Mtr)	Unit Consideration As Per Ready Recknor Rate (ASR)
1	101-2 Bhk	47.788	1,648,686.00
2	102-2 bhk	39.687	1,369,201.50
3	103-2 bhk	39.687	1,369,201.50
4	104-2 bhk	39.687	1,369,201.50
5	105-2 bhk	39.687	1,369,201.50
6	106-2 bhk	47.788	1,648,686.00
7	107-2 bhk	47.788	1,648,686.00
8	108-2 bhk	39.687	1,369,201.50
9	109-2 bhk	39.687	1,369,201.50
10	110-2 bhk	39.687	1,369,201.50
11	111-2 bhk	39.687	1,369,201.50
12	112-2 bhk	47.788	1,648,686.00
13	201-2 Bhk	47.828	1,650,066.00
14	202-2 bhk	39.649	1,367,890.50
15	203-2 bhk	39.649	1,367,890.50
16	204-2 bhk	39.649	1,367,890.50
17	205-2 bhk	39.649	1,367,890.50
18	206-2 bhk	47.828	1,650,066.00
19	207-2 bhk	47.828	1,650,066.00
20	208-2 bhk	39.649	1,367,890.50
21	209-2 bhk	39.649	1,367,890.50
22	210-2 bhk	39.649	1,367,890.50
23	211-2 bhk	39.649	1,367,890.50
24	212-2 bhk	47.828	1,650,066.00
25	301-2 Bhk	47.788	1,648,686.00
26	302-2 bhk	39.687	1,369,201.50
27	303-2 bhk	39.687	1,369,201.50
28	304-2 bhk	39.687	1,369,201.50
29	305-2 bhk	39.687	1,369,201.50
30	306-2 bhk	47.788	1,648,686.00
31	307-2 bhk	47.788	1,648,686.00
32	308-2 bhk	39.687	1,369,201.50



33	309-2 bhk	39,687	1,369,201.50
34	310-2 bhk	39,687	1,369,201.50
35	311-2 bhk	39,687	1,369,201.50
36	312-2 bhk	47,788	1,648,686.00
37	401-2 Bhk	47,828	1,650,066.00
38	402-2 bhk	39,649	1,367,890.50
39	403-2 bhk	39,649	1,367,890.50
40	404-2 bhk	39,649	1,367,890.50
41	405-2 bhk	39,649	1,367,890.50
42	406-2 bhk	47,828	1,650,066.00
43	407-2 bhk	47,828	1,650,066.00
44	408-2 bhk	39,649	1,367,890.50
45	409-2 bhk	39,649	1,367,890.50
46	410-2 bhk	39,649	1,367,890.50
47	411-2 bhk	39,649	1,367,890.50
48	412-2 bhk	47,828	1,650,066.00
49	501-2 Bhk	47,788	1,731,091.63
50	502-2 bhk	39,687	1,437,637.76
51	503-2 bhk	39,687	1,437,637.76
52	504-2 bhk	39,687	1,437,637.76
53	505-2 bhk	39,687	1,437,637.76
54	506-2 bhk	47,788	1,731,091.63
55	507-2 bhk	47,788	1,731,091.63
56	508-2 bhk	39,687	1,437,637.76
57	509-2 bhk	39,687	1,437,637.76
58	510-2 bhk	39,687	1,437,637.76
59	511-2 bhk	39,687	1,437,637.76
60	512-2 bhk	47,788	1,731,091.63
61	601-2 Bhk	47,828	1,732,540.60
62	602-2 bhk	39,649	1,436,261.24
63	603-2 bhk	39,649	1,436,261.24
64	604-2 bhk	39,649	1,436,261.24
65	605-2 bhk	39,649	1,436,261.24
66	606-2 bhk	47,828	1,732,540.60
67	607-2 bhk	47,828	1,732,540.60
68	608-2 bhk	39,649	1,436,261.24
69	609-2 bhk	39,649	1,436,261.24
70	610-2 bhk	39,649	1,436,261.24
71	611-2 bhk	39,649	1,436,261.24
72	612-2 bhk	47,828	1,732,540.60
73	701-2 Bhk	47,788	1,731,091.63
74	702-2 bhk	39,687	1,437,637.76
75	703-2 bhk	39,687	1,437,637.76
76	704-2 bhk	39,687	1,437,637.76
77	705-2 bhk	39,687	1,437,637.76
78	706-2 bhk	47,788	1,731,091.63
79	707-2 bhk	47,788	1,731,091.63
80	708-2 bhk	39,687	1,437,637.76
81	709-2 bhk	39,687	1,437,637.76
82	710-2 bhk	39,687	1,437,637.76
83	711-2 bhk	39,687	1,437,637.76
84	712-2 bhk	47,788	1,731,091.63
TOTAL		3,560,104	125,454,677.52



A2

Sr. No.	Flat No.	Carpet Area (In Sq. Mtr)	Unit Consideration As Per Ready Reckoner Rate (ASR)
1	101-2 Bhk	47.788	1,648,686.00
2	102-2 bhk	39.687	1,369,201.50
3	103-2 bhk	39.687	1,369,201.50
4	104-2 bhk	39.687	1,369,201.50
5	105-2 bhk	39.687	1,369,201.50
6	106-2 bhk	47.788	1,648,686.00
7	107-2 bhk	47.788	1,648,686.00
8	108-2 bhk	39.687	1,369,201.50
9	109-2 bhk	39.687	1,369,201.50
10	110-2 bhk	39.687	1,369,201.50
11	111-2 bhk	39.687	1,369,201.50
12	112-2 bhk	47.788	1,648,686.00
13	201-2 Bhk	47.828	1,650,066.00
14	202-2 bhk	39.649	1,367,890.50
15	203-2 bhk	39.649	1,367,890.50
16	204-2 bhk	39.649	1,367,890.50
17	205-2 bhk	39.649	1,367,890.50
18	206-2 bhk	47.828	1,650,066.00
19	207-2 bhk	47.828	1,650,066.00
20	208-2 bhk	39.649	1,367,890.50
21	209-2 bhk	39.649	1,367,890.50
22	210-2 bhk	39.649	1,367,890.50
23	211-2 bhk	39.649	1,367,890.50
24	212-2 bhk	47.828	1,650,066.00
25	301-2 Bhk	47.788	1,648,686.00
26	302-2 bhk	39.687	1,369,201.50
27	303-2 bhk	39.687	1,369,201.50
28	304-2 bhk	39.687	1,369,201.50
29	305-2 bhk	39.687	1,369,201.50
30	306-2 bhk	47.788	1,648,686.00
31	307-2 bhk	47.788	1,648,686.00
32	308-2 bhk	39.687	1,369,201.50
33	309-2 bhk	39.687	1,369,201.50
34	310-2 bhk	39.687	1,369,201.50
35	311-2 bhk	39.687	1,369,201.50
36	312-2 bhk	47.788	1,648,686.00
37	401-2 Bhk	47.828	1,650,066.00
38	402-2 bhk	39.649	1,367,890.50
39	403-2 bhk	39.649	1,367,890.50
40	404-2 bhk	39.649	1,367,890.50
41	405-2 bhk	39.649	1,367,890.50
42	406-2 bhk	47.828	1,650,066.00
43	407-2 bhk	47.828	1,650,066.00
44	408-2 bhk	39.649	1,367,890.50
45	409-2 bhk	39.649	1,367,890.50
46	410-2 bhk	39.649	1,367,890.50
47	411-2 bhk	39.649	1,367,890.50
48	412-2 bhk	47.828	1,650,066.00
49	501-2 Bhk	47.788	1,731,091.63



50	502-2 bhk	39.687	1,437,637.76
51	503-2 bhk	39.687	1,437,637.76
52	504-2 bhk	39.687	1,437,637.76
53	505-2 bhk	39.687	1,437,637.76
54	506-2 bhk	47.788	1,731,091.63
55	507-2 bhk	47.788	1,731,091.63
56	508-2 bhk	39.687	1,437,637.76
57	509-2 bhk	39.687	1,437,637.76
58	510-2 bhk	39.687	1,437,637.76
59	511-2 bhk	39.687	1,437,637.76
60	512-2 bhk	47.788	1,731,091.63
61	601-2 Bhk	47.828	1,732,540.60
62	602-2 bhk	39.649	1,436,261.24
63	603-2 bhk	39.649	1,436,261.24
64	604-2 bhk	39.649	1,436,261.24
65	605-2 bhk	39.649	1,436,261.24
66	606-2 bhk	47.828	1,732,540.60
67	607-2 bhk	47.828	1,732,540.60
68	608-2 bhk	39.649	1,436,261.24
69	609-2 bhk	39.649	1,436,261.24
70	610-2 bhk	39.649	1,436,261.24
71	611-2 bhk	39.649	1,436,261.24
72	612-2 bhk	47.828	1,732,540.60
TOTAL		3,051.456	107,029,208.91

A-3

Sr. No.	Row House No.	Carpet Area (In Sq. Mtr)	Open Land Area	Unit Consideration As Per Ready Reckoner Rate (ASR)
1	A3-01	79.872	46.899	3,222,229.00
2	A3-02	79.872	29.895	3,053,039.00
3	A3-03	79.872	29.895	3,053,039.00
4	A3-04	79.872	29.895	3,053,039.00
5	A3-05	79.872	29.895	3,053,039.00
6	A3-06	79.872	29.895	3,053,039.00
7	A3-07	79.872	29.895	3,053,039.00
8	A3-08	79.872	46.899	3,222,229.00
Total		638.976	273.17	24,762,692.00

A-4

Sr. No.	Row House No.	Carpet Area (In Sq. Mtr)	Open Land Area	Unit Consideration As Per Ready Reckoner Rate (ASR)
1	A4-10	80.536	34.052	3,117,309.00
2	A4-12	80.536	34.052	3,117,309.00
3	A4-13	80.536	34.052	3,117,309.00
4	A4-14	80.536	34.052	3,117,309.00
5	A4-15	80.536	34.052	3,117,309.00
6	A4-16	80.536	52.065	3,296,538.00
Total		483.22	222.33	18,883,083.00

