



SAWALKAR & BONDE

CHARTERED ACCOUNTANTS

H.O.: Sawalkar Bhawan, 3rd Floor, Opp. Jhulelal Mandir, Mahal, Nagpur-440 018

Form 3

Chartered Accountant's Certificate (31.12.2019)

Cost of Real Estate Project MahaRERA Registration number P50500008630

Rachana Samruddhi

Sr. No	Particulars	Amount	
		Estimated	Incurred
1	i. Land Cost		
a.	Value of land as ascertained from the Annual Statement of Rates (ASR)/ (Actual Cost)	5,478,261.00	5,478,261.00
b.	Amount of premium payable to obtain development rights FSI additional FSI fungible area any other incentive under DCR from local authority or state Government or any other statutory authority	12,648,617.00	12,648,617.00
c.	Acquisition cost of TDR (if any)		
d.	Amount payable to state government or competent Authority or any other statutory authority of the state Or central government toward stamp duty transfer charges Registration fees etc.; and	276,736.00	276,736.00
e.	Land premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public Authorities.		
f.	Under rehabilitation scheme: (i). Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer		
	(ii). Actual cost of construction of rehab building incurred as per books of account verified by the CA Note: (For total cost of construction incurred Minimum of (i) or (ii) is to be considered)		
	(iii). Cost toward clearance of land of all or any Encumbrances including cost of removal of legal/ illegal occupants cost For providing temporary transit accommodation or rent in lieu of transit accommodation overhead cost, amount payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on		
	(iv). Cost of ASR linked premium fees charges and security deposit or maintenance deposit or any amount whatsoever payable to any Authorities toward and in project of rehabilitation		



NAGPUR ■ YAVATMAL ■ PUSAD

Phone : 0712-6612300, 2720081 E-mail : sawalkarbondes@gmail.com

	(v). Any Other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.		
	Sub Total of Land Cost	18,403,614.00	18,403,614.00
	ii. Development Cost/cost of construction		
a.	(i) Estimated cost of construction as certified By Engineer (ii) Actual cost of construction incurred as per The books of accounts as verified by the CA Note: (for adding to total cost of construction incurred Minimum of (i) or (ii) is to be considered)	192,785,854.00	10,969,853.34
	(iii) Expenditure for development of entire Project excluding cost of construction as per (i) or (ii) Above i.e. salaries consultant fees site overhead Cost of services (including water, electricity, sewerage, drainage, layout Road, etc.) Cost of machineries and equipment including its hire maintenance cost Consumable etc. All cost directly incurred to complete the construction of the project registered.	50,156,970.00	6,299,662.00
b.	Payment of taxes cess fees charges premium Interest etc. to any statutory authorities.		
c.	Interest payable to financial institution Scheduled banks non-banking financial institution (NBFC) Or any money lenders on construction funding or money for borrowed construction.		
	Sub Total of Development cost	242,942,824.00	17,269,515.34
	Total cost of the Real Estate Project (Estimated & Actual)	261,346,438.00	35,673,129.34
	Proportion of the cost incurred on land cost and Construction cost to the total estimated cost (3/2)		13.65%
	Amount which can be withdrawn from designated Account		35,673,129.34
	Less: Amount withdrawn till date of this certificate as per the books and bank statement		10,474,000.00
	Net amount which can be withdrawn from the designated bank account under this certificate		25,199,129.34

This certificate is being issued for RERA compliance for the Rachana Developer and is based on the un-audited records and documents books of account produced before me and explanation provided to me by the partner of the firm.

Place: - Nagpur
Date: -07/03/2020
UDIN :-20115917AAAACI7026



For, SAWALKAR & BONDE
Chartered Accountants
F.R.N/NO. 100475W

Ram Bonde
CA Ram Bonde
Partner
M.NO.115917

ADDITIONAL INFORMATION FOR ONGOING PROJECTS

1	Estimated balance cost to complete the real estate Project	225,673,308.66
2	Balance amount of receivable from the sold apartment as per annexure A to this certificate	-
	(i) Balance unsold area	8,229.24
3	(ii) Estimated amount of sales proceeds in respect of unsold apartment (calculated as per ASR multiplied to unsold area as on the date of certificate to be calculated and certified by CA) As per annexure A to this certificate	276,129,661.43
4	Estimated receivables of ongoing project (sum of 2+3)	276,129,661.43
5	Amount to be deposited in designated Account- 70% or 100%	193,290,763.00
	If the 4 is greater than 1 then 70% of balance receivables of ongoing projects will be deposited in designated account	
	If 4 is lesser than 1 then 100% of balance receivable of ongoing projects will be deposited in designated account.	

This certificate is being issued for RERA compliance for the Rachana Developer and is based on the un-audited records and documents books of account produced before me and explanation provided to me by the partner of the firm.

Note: In this certificate we have taken actual value of Land cost incurred by the promoter instead of ASR rate of the land. ASR value of the land is Rs 84,327,922.00

Place: - Nagpur
Date: -07/03/2020
UDIN :-20115917AAAACI7026



For, SAWALKAR & BONDE
Chartered Accountants
F.R.N. NO. 100475W

(Signature)
CA Ram Bonde
Partner
M.NO.115917

Annexure A As on 31/12/2019

Statement For Calculation OF Recievable From the Sales of the Ongoing Real Estate Project

Sold Inventory

Sr. No.	Row House No.	Carpet Area (In Sq. Mtr)	Open Land Area	Unit Consideration As Per Agrrement/Letter Of Allotment	Received Amout	Balance Receivable
1	A4-09	79.903	52.065	3,500,000.00	3,500,000.00	-
2	A4-11	79.903	34.052	3,774,000.00	3,774,000.00	-
TOTAL				7,274,000.00	7,274,000.00	-

Unsold Inventory Valuation

Ready Recknor Rate as on the date of Certificate of the Residential Premises Rs. 34500/- Per Sq.

Ready Recknor Rate as on the date of Certificate of the Open Area Rs. 9950/- Per Sq. Mtrs.

A1

Sr. No.	Flat No.	Carpet Area (In Sq. Mtr)	Unit Consideration As Per Ready Recknoner Rate
1	101-2 Bhk	47.788	1,648,686.00
2	102-2 bhk	39.687	1,369,201.50
3	103-2 bhk	39.687	1,369,201.50
4	104-2 bhk	39.687	1,369,201.50
5	105-2 bhk	39.687	1,369,201.50
6	106-2 bhk	47.788	1,648,686.00
7	107-2 bhk	47.788	1,648,686.00
8	108-2 bhk	39.687	1,369,201.50
9	109-2 bhk	39.687	1,369,201.50
10	110-2 bhk	39.687	1,369,201.50
11	111-2 bhk	39.687	1,369,201.50
12	112-2 bhk	47.788	1,648,686.00
13	201-2 Bhk	47.828	1,650,066.00
14	202-2 bhk	39.649	1,367,890.50
15	203-2 bhk	39.649	1,367,890.50
16	204-2 bhk	39.649	1,367,890.50
17	205-2 bhk	39.649	1,367,890.50
18	206-2 bhk	47.828	1,650,066.00
19	207-2 bhk	47.828	1,650,066.00
20	208-2 bhk	39.649	1,367,890.50
21	209-2 bhk	39.649	1,367,890.50
22	210-2 bhk	39.649	1,367,890.50
23	211-2 bhk	39.649	1,367,890.50
24	212-2 bhk	47.828	1,650,066.00
25	301-2 Bhk	47.788	1,648,686.00
26	302-2 bhk	39.687	1,369,201.50
27	303-2 bhk	39.687	1,369,201.50
28	304-2 bhk	39.687	1,369,201.50
29	305-2 bhk	39.687	1,369,201.50
30	306-2 bhk	47.788	1,648,686.00
31	307-2 bhk	47.788	1,648,686.00
32	308-2 bhk	39.687	1,369,201.50
33	309-2 bhk	39.687	1,369,201.50



34	310-2 bhk	39.687	1,369,201.50
35	311-2 bhk	39.687	1,369,201.50
36	312-2 bhk	47.788	1,648,686.00
37	401-2 Bhk	47.828	1,650,066.00
38	402-2 bhk	39.649	1,367,890.50
39	403-2 bhk	39.649	1,367,890.50
40	404-2 bhk	39.649	1,367,890.50
41	405-2 bhk	39.649	1,367,890.50
42	406-2 bhk	47.828	1,650,066.00
43	407-2 bhk	47.828	1,650,066.00
44	408-2 bhk	39.649	1,367,890.50
45	409-2 bhk	39.649	1,367,890.50
46	410-2 bhk	39.649	1,367,890.50
47	411-2 bhk	39.649	1,367,890.50
48	412-2 bhk	47.828	1,650,066.00
49	501-2 Bhk	47.788	1,731,091.63
50	502-2 bhk	39.687	1,437,637.76
51	503-2 bhk	39.687	1,437,637.76
52	504-2 bhk	39.687	1,437,637.76
53	505-2 bhk	39.687	1,437,637.76
54	506-2 bhk	47.788	1,731,091.63
55	507-2 bhk	47.788	1,731,091.63
56	508-2 bhk	39.687	1,437,637.76
57	509-2 bhk	39.687	1,437,637.76
58	510-2 bhk	39.687	1,437,637.76
59	511-2 bhk	39.687	1,437,637.76
60	512-2 bhk	47.788	1,731,091.63
61	601-2 Bhk	47.828	1,732,540.60
62	602-2 bhk	39.649	1,436,261.24
63	603-2 bhk	39.649	1,436,261.24
64	604-2 bhk	39.649	1,436,261.24
65	605-2 bhk	39.649	1,436,261.24
66	606-2 bhk	47.828	1,732,540.60
67	607-2 bhk	47.828	1,732,540.60
68	608-2 bhk	39.649	1,436,261.24
69	609-2 bhk	39.649	1,436,261.24
70	610-2 bhk	39.649	1,436,261.24
71	611-2 bhk	39.649	1,436,261.24
72	612-2 bhk	47.828	1,732,540.60
73	701-2 Bhk	47.788	1,731,091.63
74	702-2 bhk	39.687	1,437,637.76
75	703-2 bhk	39.687	1,437,637.76
76	704-2 bhk	39.687	1,437,637.76
77	705-2 bhk	39.687	1,437,637.76
78	706-2 bhk	47.788	1,731,091.63
79	707-2 bhk	47.788	1,731,091.63
80	708-2 bhk	39.687	1,437,637.76
81	709-2 bhk	39.687	1,437,637.76
82	710-2 bhk	39.687	1,437,637.76
83	711-2 bhk	39.687	1,437,637.76
84	712-2 bhk	47.788	1,731,091.63
TOTAL		3,560.104	125,454,677.52



A2

Sr. No.	Flat No.	Carpet Area (In Sq. Mtr)	Unit Consideration As Per Ready Reckoner Rate (ASR)
1	101-2 Bhk	47.788	1,648,686.00
2	102-2 bhk	39.687	1,369,201.50
3	103-2 bhk	39.687	1,369,201.50
4	104-2 bhk	39.687	1,369,201.50
5	105-2 bhk	39.687	1,369,201.50
6	106-2 bhk	47.788	1,648,686.00
7	107-2 bhk	47.788	1,648,686.00
8	108-2 bhk	39.687	1,369,201.50
9	109-2 bhk	39.687	1,369,201.50
10	110-2 bhk	39.687	1,369,201.50
11	111-2 bhk	39.687	1,369,201.50
12	112-2 bhk	47.788	1,648,686.00
13	201-2 Bhk	47.828	1,650,066.00
14	202-2 bhk	39.649	1,367,890.50
15	203-2 bhk	39.649	1,367,890.50
16	204-2 bhk	39.649	1,367,890.50
17	205-2 bhk	39.649	1,367,890.50
18	206-2 bhk	47.828	1,650,066.00
19	207-2 bhk	47.828	1,650,066.00
20	208-2 bhk	39.649	1,367,890.50
21	209-2 bhk	39.649	1,367,890.50
22	210-2 bhk	39.649	1,367,890.50
23	211-2 bhk	39.649	1,367,890.50
24	212-2 bhk	47.828	1,650,066.00
25	301-2 Bhk	47.788	1,648,686.00
26	302-2 bhk	39.687	1,369,201.50
27	303-2 bhk	39.687	1,369,201.50
28	304-2 bhk	39.687	1,369,201.50
29	305-2 bhk	39.687	1,369,201.50
30	306-2 bhk	47.788	1,648,686.00
31	307-2 bhk	47.788	1,648,686.00
32	308-2 bhk	39.687	1,369,201.50
33	309-2 bhk	39.687	1,369,201.50
34	310-2 bhk	39.687	1,369,201.50
35	311-2 bhk	39.687	1,369,201.50
36	312-2 bhk	47.788	1,648,686.00
37	401-2 Bhk	47.828	1,650,066.00
38	402-2 bhk	39.649	1,367,890.50
39	403-2 bhk	39.649	1,367,890.50
40	404-2 bhk	39.649	1,367,890.50
41	405-2 bhk	39.649	1,367,890.50
42	406-2 bhk	47.828	1,650,066.00
43	407-2 bhk	47.828	1,650,066.00
44	408-2 bhk	39.649	1,367,890.50
45	409-2 bhk	39.649	1,367,890.50
46	410-2 bhk	39.649	1,367,890.50
47	411-2 bhk	39.649	1,367,890.50
48	412-2 bhk	47.828	1,650,066.00
49	501-2 Bhk	47.788	1,731,091.63



50	502-2 bhk	39.687	1,437,637.76
51	503-2 bhk	39.687	1,437,637.76
52	504-2 bhk	39.687	1,437,637.76
53	505-2 bhk	39.687	1,437,637.76
54	506-2 bhk	47.788	1,731,091.63
55	507-2 bhk	47.788	1,731,091.63
56	508-2 bhk	39.687	1,437,637.76
57	509-2 bhk	39.687	1,437,637.76
58	510-2 bhk	39.687	1,437,637.76
59	511-2 bhk	39.687	1,437,637.76
60	512-2 bhk	47.788	1,731,091.63
61	601-2 Bhk	47.828	1,732,540.60
62	602-2 bhk	39.649	1,436,261.24
63	603-2 bhk	39.649	1,436,261.24
64	604-2 bhk	39.649	1,436,261.24
65	605-2 bhk	39.649	1,436,261.24
66	606-2 bhk	47.828	1,732,540.60
67	607-2 bhk	47.828	1,732,540.60
68	608-2 bhk	39.649	1,436,261.24
69	609-2 bhk	39.649	1,436,261.24
70	610-2 bhk	39.649	1,436,261.24
71	611-2 bhk	39.649	1,436,261.24
72	612-2 bhk	47.828	1,732,540.60
TOTAL		3,051.456	107,029,208.91

A-3

Sr. No.	Row House No.	Carpent Area (In Sq. Mtr)	Open Land Area	Unit Consideration As Per Ready Reckoner Rate (ASR)
1	A3-01	79.872	46.899	3,222,229.00
2	A3-02	79.872	29.895	3,053,039.00
3	A3-03	79.872	29.895	3,053,039.00
4	A3-04	79.872	29.895	3,053,039.00
5	A3-05	79.872	29.895	3,053,039.00
6	A3-06	79.872	29.895	3,053,039.00
7	A3-07	79.872	29.895	3,053,039.00
8	A3-08	79.872	46.899	3,222,229.00
Total		638.976	273.17	24,762,692.00

A-4

Sr. No.	Row House No.	Carpent Area (In Sq. Mtr)	Open Land Area	Unit Consideration As Per Ready Reckoner Rate (ASR)
1	A4-10	80.536	34.052	3,117,309.00
2	A4-12	80.536	34.052	3,117,309.00
3	A4-13	80.536	34.052	3,117,309.00
4	A4-14	80.536	34.052	3,117,309.00
5	A4-15	80.536	34.052	3,117,309.00
6	A4-16	80.536	52.065	3,296,538.00
Total		483.22	222.33	18,883,083.00