

ENGINEER'S CERTIFICATE

To,

Om Shivam Buildcon Pvt. Ltd.

203-204, 'Gokul Keshav Appartment 3rd Floor.

Khamla Road, Dev Nagar Sq. Nagpur - 440015

Subject: Certificate of percentage of Completion of Construction Work of 01 Building "GERANIUM" Wing of the SHIV ELITE PHASE-IV PLOT NO. 02 of the Project situated on the Plot bearing Survey no 69/2 Final Plot no.2 demarcated by its boundaries (latitude and longitude of the end points) (21°05'47.4"N 79°06'56.4"E) On the East - Plot No 01 , On the West - Seasonal Drain Nalla, On the North - open space, On the South - Amenity Space of Division Nagpur village Nagpur taluka Nagpur District Nagpur PIN 441108 admeasuring 1684.986 sq.mts. Area being developed by Om Shivam Buildcon pvt. Ltd.

Sir,

I Mr. Anil Deshmukh have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under RERA, being Shiv-Elite Phase-IV Plot No. 02 Building "GERANIUM" Wing of the Building / Phase of the Project, situated on the plot bearing Survey No 69/2 Final. **Plot no.2** of Division Nagpur Village Nagpur Taluka Nagpur District Nagpur PIN 441108 admeasuring **1684.986 sq.mts.** area being developed by, Om Shivam Buildcon Pvt. Ltd.

1. Following technical professionals are appointed by Promoters:

- i. Shri. Parag Kotwal as Architect.
- ii. Shri P. S. Patankar as Structural Consultant.
- iii. Shri Mr. Rao, Mr. Shriram Karhu, Mr. Kishor Kogje, as MEP Consultant.
- iv. Shri Anil Deshmukh as Site Engineer.

1. We have estimated the cost of the completion to obtain Occupation Certificate/ completion certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculation is based on the Drawings/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by Mr..Anil Deshmukh Site Engineer appointed by Developer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

2. We estimate Total Estimated Cost of completion of the building of the aforesaid project under reference as Rs. **6,98,52,505/-** The estimated Total cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building from the being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
3. The Estimated Cost Incurred is calculated at Rs. **66,01,550/-** The amount of Estimated Cost Incurred is calculated on the bases of amount of Total Estimated Cost.
4. The Balance cost of Completion of the Civil, MEP and Allied works of the Building of the subject project to obtain Occupation Certificate / Completion Certificate from (planning Authority) is estimated at Rs. **6,32,50,955/-**
5. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below.

TABLE –A

Building GERANIUM of PHASE-IV

Sr No.	Particulars	Amounts
1.	Total Estimated cost of the building/wing as on 07/09/2018 date of Registration is	Rs 6,68,52,505/-
2.	Cost Incurred as on 07/09/2018 (based on the Estimated cost)	Rs 66,01,550 /-
3.	Work done in Percentage (as percentage of the estimated cost)	9.87 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 6,02,50,955 /-
5.	Cost Incurred on Additional / Extra Items as on not included in the Estimated Cost (Annexure A)	Rs. Nil /-

TABLE – B

PHASE-IV GERANIUM BUILDING

Sr. No.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Work including amenities and Facilities in the layout as on 07/09/2018 date of Registration	Rs. 30,00,000 /-
2.	Cost Incurred as on 07/09/2018 (based on the Estimated cost)	Rs. 0 /-
3.	Work done in Percentage (as percentage of the estimated cost)	0 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 0 /-
5.	Cost Incurred on Additional / Extra Items as on 07/09/2018 not included in the Estimated Cost (Annexure A)	Rs.Nil /-

Yours faithfully
Signature of Engineer



Mr. ANIL DESHMUKH