

Parvez Ali & Co.

Chartered Accountants

Office : 2nd Floor, Plot No 78, Above Agrawal Plastics, Central Avenue - 440018.

Ph. 2779493, Mb.: 9823021752, Email : parvezali786@rediffmail.com

FORM-3 [see Regulation 3]

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

Cost of Real Estate Project MahaRERA Registration Number _____

Sr. No.	Particulars	Amount (Rs.)	
		Estimated	Incurred
1.	i. Land Cost :		
	a. Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost	3,82,73,000	3,82,73,000
	b. Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive under DCR from Local Authority or State Government or any Statutory Authority	92,90,346	92,90,346
	c. Acquisition cost of TDR (if any)	-	-
	d. Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc. and	19,32,100	19,32,100
	f. Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-	-
	g. Under Rehabilitation scheme: (i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	-	-
	(ii) Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA Note : (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)	-	-



	(iii) Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost,	-	-
	(iv) Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation,	-	-
	Sub-Total of LAND COST	4,94,95,446	4,94,95,446
	ii. Development Cost/ Cost of Construction :		
a.	(i) Estimated Cost of Construction as certified by Engineer (ii) Actual Cost of construction incurred as per the books of accounts as verified by the CA Note : (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered) (iii) On-site expenditure for development of entire project excluding cost of construction as per (i) or (ii) above i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the construction of the entire phase of the project registered.	20,00,00,000 3,25,00,000	-
b.	Payment of Taxes, cess, fees, charges, premiums, interest etc to any statutory Authority.	4,00,00,000	-
c.	Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for	-	-



	construction ;		
	Sub-Total of Development Cost	27,25,00,000	-

2.	Total Estimated Cost of the Real Estate Project [1(i) + 1(ii)] of Estimated Column	32,19,95,446
3.	Total Cost Incurred of the Real Estate Project [1(i) + 1(ii)] of Incurred Column	4,94,95,446
4.	% completion of Construction Work (as per Project Architect's Certificate)	0%
5.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost. (3/2 %)	0.153%
6.	Amount Which can be withdrawn from the Designated Account Total Estimated Cost * Proportion of cost incurred (Sr. number 2 * Sr. number 5) Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement	4,92,653
7.	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	4,92,653

This certificate is being issued for RERA compliance for the Company Sky Developers And Promoters India Pvt Ltd. and is based on the records and documents produced before me and explanations provided to me by the management of the Company.

Yours Faithfully
For Parvez Ali & Co
Chartered Accountant



C A Parvez ali
(Membership Number 044019)
UDIN : 19044019AAAAAC4262

DATE : 31/05/2019
PLACE : NAGPUR.

