

The Maharashtra Real Estate Regulatory Authority (General) Regulations 2017

Form-2

[See Regulation 3]

ARCHITECT'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of Money from Designated Account-Project-wise)

Date: 31/03/2021

To

Firm Name: AAA INFRASTRUCTURES

Nagpur

Project: AAA Lava City

Subject: Certificate of Cost Incurred for Development of AAA LAVA CITY for Construction of Layout Project of the SINGLE Phase P50500022071 situated on the Plot bearing Survey No. 240 demarcated by its boundaries (latitude and longitude of the end points) Kh. No.233, 234 & 235 to the North Kh. No.244, Nala & 243 to the South Kh. No. 225 and 241 to the East Kh. No. 239 & Remaining Part of Kh. No. 240 To the West Of Division Nagpur Village Lava Taluka Nagpur (Rural) District Nagpur PIN 440023 admeasuring 27809.277 Sq. Mts. area being developed by Promoter's Name AAA INFRASTRUCTURES.

Ref: MahaRERA Registration Number P50500022071

Sir,

I Donesh Raut have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under MahaRERA, being of the SINGLE Phase situated on the plot bearing Survey No. 240 of Division Nagpur Village Lava Taluka Nagpur (Rural) District Nagpur PIN 440023 admeasuring 27809.277 Sq. Mts. area being developed by Promoter's Name AAA INFRASTRUCTURES.

1. Following technical professionals are appointed by Owner/Promoter:-

- i. Shri Donesh Raut as L.S. / Architect ;
- ii. Shri Donesh Raut as MEP Consultant
- iii. Shri Vijay Kadwe as Site Supervisor


2. We have estimated the cost of the completion to obtain Occupation certificate Completion Certificate, of the Civil, MEP and Allied works, of the Building (s) of the project. Our estimated cost calculations are based on the Drawings/ plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by _____ quantity Survivor appointed by Developer/Engineer, and the assumption of the cost of material labour and other inputs made by developer, and the site inspection carried out by us.

3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 4,97,50,000/-** (Total of Table B). The estimated Total cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the **NMRDA** being the planning Authority under whose jurisdiction the aforesaid project is being Implemented.
4. The Estimated cost Incurred till date is calculated at **Rs.1,48,50,000/-** (Total of table B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The balance cost of Completion of the civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/ completion Certificate from **NMRDA** (Planning Authority) is estimated at **Rs.3,49,00,000/-** (Total of table B).
6. I certify the cost of the Civil, MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in Table B below:

TABLE-B
(to be prepared for the entire registered phase of the Real Estate Layout)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	Rs 4,97,50,000/-
2	Cost incurred as on 31/03/21 (based on the Estimated cost)	Rs 1,48,50,000/-
3	Work done in Percentage (as Percentage of the Estimated cost)	29.84%
4	Balance Cost to be Incurred (Based on Estimated cost)	Rs 3,49,00,000/-
5	Cost Incurred on Additional/ Extra items as on 31/03/21 not included in the Estimated Cost (Annexure A)	Rs NIL/-

Yours Faithfully


Donesh Raut Architects
Reg. No.: CA/2008/43632
Nagpur

Signature of Architect

1.298 The Maharashtra Real Estate Regulatory Authority (General) Regulations 2017

*Note

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/ Completion Certificate.
2. (*)Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity survivor being appointed by developer. The name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, The name of the person the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

Donesh Raut Architects
Reg. No.: CA/2008/43632
Nagpur

3. The estimated cost includes all labour, material equipment and machinery required to carry out entire work.
4. As this an estimated cost any division in quantity required for development of the real estate project will result amendment of the cost inquired / to be inquired.
5. All components of work with specification are indicative and not exhaustive.

Annexure A

List of Extra / additional Items executed with Cost

(Which were not part of the original estimated of total cost)

Explanation 1. – The increase in construction cost due to execution of extra/ additional items as certified by the Engineer in Annexure A, shall be allowed to be added in Form 3

Donesh Raut Architects
Reg. No.: CA/2008/43632
Nagpur