

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

FORM – 3

CHARTERED ACCOUNTANTS CERTIFICATE

FOR THE QUARTER ENDED 30th JUNE 2023

SOUMITRA LAYOUT – Project Registration No. P50500023881

Q - 2 (Apr. to Jun 2023)

Date: 22nd March 2024

To,

M/s Soumitra Promoter and Developer

303, Shree Ganesh Towers, Amravati Road, Bharat Nagar,

University Campus, Nagpur - 440033.

Subject: Certificate of Financial Progress of Work of “SOUMITRA LAYOUT”, at Khasra No. 1/4 and 1/5B, Village – Waddhamna, Taluka – Hingna, Distt. – Nagpur, Pin Code – 440023; being developed by M/s Soumitra Promoter and Developer.

Sir,

This certificate is being issued for RERA compliance for the project “SOUMITRA LAYOUT”, at Khasra No. 1/4 and 1/5B, Village – Waddhamna, Taluka – Hingna, Distt. – Nagpur, Pin Code – 440023; being developed by M/s Soumitra Promoter and Developer and is based on the records and documents produced before me and explanations provided to me by the promoter.

Table A – Estimated Cost of the Project

Sr. No.	Particulars	Amt. Estimated (In Rs.)
(i)	LAND COST	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 40,30,000/-
b.	Estimated Amount of Premium Payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government /	Rs. 32,18,031/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	UT Administration or any Statutory Authority	
c.	Acquisition of Cost of TDR (if any)	NIL
d.	Estimated Amounts payable to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 10,57,900/-
e.	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	NIL
	(ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	Rs. 13,07,539/-
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	NIL
Sub – Total of LAND COST		Rs. 96,13,470/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

(ii) DEVELOPMENT COST / COST OF CONSTRUCTION		
a.	Estimated cost of development as Certified by Engineer	Rs. 2,78,69,831/-
b.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
c.	Estimated expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables.	Rs. 52,10,292/-
d.	Estimated Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	NIL
e.	Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction	NIL
Sub – Total of DEVELOPMENT COST		Rs. 3,30,80,123/-
TOTAL COST OF THE REAL ESTATE PROJECT (ESTIMATED) *		Rs. 4,26,93,593/-

TABLE B – Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amt. Estimated (In Rs.)
1.	LAND COST	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 40,30,000/-
b.	Incurred expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	Rs. 32,18,031/-
c.	Incurred expenditure for Acquisition of TDR (if any)	NIL
d.	Amounts paid to State Government / UT Administration or	Rs. 10,57,900/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	
e.	Land Premium paid for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Incurred expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered. (a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. (b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	NIL
	(ii) Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Incurred expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	Rs. 13,07,539/-
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	NIL
Sub – Total of LAND COST		Rs. 96,13,470/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

2.	DEVELOPMENT COST / COST OF CONSTRUCTION	
i.	Expenditure for construction. Minimum of (a) and (b) to be considered. (a) Construction Cost incurred including site development and infrastructure for the same as certified by Engineer. (b) Actual Cost of Construction incurred as per the books of accounts as verified by the C.A.	Rs. 33,35,428/-
ii.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	NIL
iii.	Incurred expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	Rs. 13,54,697/-
iv.	Incurred Expenditure towards Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	NIL
v.	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction.	NIL
Sub – Total of DEVELOPMENT COST		Rs. 46,90,125/-
3.	Total Cost of the Project (Actual incurred as on date of Certificate)	Rs. 1,43,03,595/-
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A).	33.50%
5.	Amount which can be withdrawn from the Designated Account.	Rs. 1,43,03,595/-
6.	Less: Amount withdrawn till date of this Certificate from the Designated Account.	NIL
7.	Net Amount which can be withdrawn from the Designated Account.	Rs. 1,43,03,595/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE C

Statement of calculations of Receivables from the Sales of the Real Estate Project

SOLD INVENTORY

Sr. No.	Plot No.	Area (in Sq. Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1.	2	261.09	14,50,000	14,50,000	0
2.	16	122.40	7,95,000	2,26,500	5,68,500
3.	17	122.40	9,00,000	9,00,000	0
4.	18	122.40	90,00,000	9,00,000	81,00,000
5.	19	122.40	11,85,300	11,85,300	0
6.	21	252.19	16,00,000	16,00,000	0
7.	22	261.18	18,65,000	18,65,000	0
8.	23	128.35	11,39,325	11,39,325	0
9.	25	128.35	8,35,000	6,35,000	2,00,000
10.	27	128.35	8,33,000	1,75,000	6,58,000
11.	28	128.35	8,33,000	1,75,000	6,58,000
12.	35	119.20	10,90,550	10,90,550	0
13.	36	119.20	10,58,475	10,58,475	0
14.	37	119.20	10,58,475	10,58,475	0
15.	38	119.20	7,03,500	7,03,500	0
16.	39	119.20	7,03,500	7,03,500	0
17.	40	119.20	6,62,000	6,62,000	0
18.	41	119.20	6,62,000	6,62,000	0
19.	42	136	7,55,000	7,55,000	0
20.	43	262.39	14,60,000	14,60,000	0
21.	44	262.39	15,50,000	15,50,000	0
22.	45	136	8,05,000	8,05,000	0
23.	46	119.20	7,05,000	7,05,000	0



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

24.	47	119.20	10,58,475	10,58,475	0
25.	48	119.20	10,58,475	10,58,475	0
26.	49	119.20	10,58,475	10,58,475	0
27.	57	146.43	13,00,200	13,00,200	0
28.	58	146.43	12,39,600	12,39,600	0
29.	60	146.43	11,81,250	11,81,250	0
30.	61	146.43	8,53,000	8,53,000	0
31.	7	266.60	19,05,000	19,05,000	0
	Total	4737.76 Sq. Mtrs.	4,13,03,600/-	3,11,19,100/-	1,01,84,500/-

UNSOLD INVENTORY

Sr. No.	Plot No.	Area of each plot (in Sq. mtr.)	Unit Consideration as per Ready Recknor Rate (ASR)
1	1	307.07	20,69,300
2	3	254.85	16,54,000
3	4	258.10	16,75,100
4	5	336.60	21,84,600
5	6	380.06	24,66,600
6	8	158.40	10,28,100
7	9	151.80	9,85,200
8	10	135.60	8,80,100
9	11	146.61	9,51,500
10	12	143.71	9,32,700
11	13	146.07	9,48,000
12	14	151.87	9,85,700
13	15	122.40	7,94,400
14	20	127.50	14,50,000
15	24	128.35	13,11,950
16	26	128.35	16,00,000



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

17	29	145.35	9,43,400
18	30	115.60	7,50,300
19	31	132.53	8,61,000
20	32	151.18	9,81,200
21	33	133.87	8,68,900
22	34	142.28	9,23,500
23	50	119.20	11,29,040
24	51	119.20	11,11,000
25	52	119.20	6,73,700
26	53	141.48	9,18,300
27	54	133.80	8,68,400
28	55	146.43	9,50,400
29	56	146.43	9,50,400
30	59	146.43	12,20,000
31	62	146.43	9,50,400
32	63	272.62	17,69,200
33	64	254.70	16,53,100
	Total	5110.87 Sq. Mtrs.	Rs. 3,94,39,490/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE D

Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	Rs. 2,83,89,998/-
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	Rs. 1,01,84,500/-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	5110.87 Sq. Mtrs. Rs. 3,94,39,490/-
4	Estimated receivables of ongoing project [Sum of 2 + 3(ii)]	Rs. 4,96,23,990/-
5	(To be Filled for Ongoing Projects only) Amount to be deposited in Designated Account – 70 % or 100%. IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account. IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	100%



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE E

Designated Bank Account Details

Sr. No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (from start of Bank Account to date)
1	Opening Balance	Rs. 10,000/-
2	Deposits	Rs. 3,11,19,100/-
3	Withdrawals	Rs. 3,11,19,100/-
4	Closing Balance	Rs. 10,000/-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank account.

I hereby certify that **M/s Soumitra Promoter and Developer**, has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE F
Means of Finance

Sr. No.	Particulars	Estimated (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the Certified) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own Funds	Rs. 4,26,93,593/-	Rs. 4,26,93,593/-	NIL
2	Total Borrowed Funds (Secured) - Drawdown availed till date	NIL	NIL	NIL
3	Total Borrowed Funds (Unsecured) Drawdown availed till date	NIL	NIL	NIL
4	Customer Receipts used for Project	NIL	NIL	Rs. 3,11,19,100/-
5	Total Funds for Project	Rs. 4,26,93,593/-	Rs. 4,26,93,593/-	Rs. 1,43,03,595/-
6	Total Estimated Cost (As per Table A)	Rs. 4,26,93,593/-	Rs. 4,26,93,593/-	Rs. 1,43,03,595/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE G

Any Comments / Observations of C.A.

1.	All the above figures are taken from the limited data made available by the client with respect to the mentioned project only.
2.	All the above figures are taken from the un-audited books of accounts as made available by the client.



Signature of the Chartered Accountant
(Membership Number 130169)

(UDIN: 24130169BKAADE7196)

Name: C.A. Rishi Ravindra Lashkare

Yours Faithfully
Agreed and accepted by:

Signature of Promoter

Name: M/s Soumitra Promoter and Developer

Date: 22nd March 2024

