

FORM-2
[See Regulation 3] ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for withdrawal of
Money from Designated Account- Project wise)

Date : 31.01.2023

To,
Mr.Mayur Hemchand Shah
R/o. 405, Heritage Appartment
Civil Lines ,Nagpur-440001

Subject: Certificate of Cost Incurred for Development of Layout for Construction of 20 Nos. Plots of the Project situated on the Kh No.24, Patwari Halka No.04, Mouza-Fetri ,Tahsil: Nagpur(Gramin), District: Nagpur, admeasuring 4400.000 sq.mts. Area per 7/12 and plottable area of 2801.99 Sq.M having Maha RERA Registration Number P50500020935 being developed by **Mr.Mayur Hemchand Shah,R/o.405, Heritage Appartment** Civil Lines ,Nagpur-440001 .

Sir,

1. I/ We Kamlesh Khakkar have undertaken assignment of certifying Estimated Cost for the PROJECT of Development of Layout for Construction of 20 Nos. Plots of the Project situated on the Kh No. 24, Patwari Halka No.04, Mouza-Fetri ,Tahsil: Nagpur(Gramin), District: Nagpur, admeasuring 4400.000 sq.mts. Area per 7/12 and plottable area of 2801.99 Sq.M having Maha RERA Registration Number P50500020935 being developed by **Mr.Mayur Hemchand Shah,R/o.405, Heritage Appartment** Civil Lines ,Nagpur-440001
2. We have estimated the cost of Civil, MEP and Allied works, required for completion of Plot and proportionate completion of internal and external works of the project as per specifications mentioned in agreement to sale. Our estimated cost of calculations are based on the Drawings/plans made available to us for the project under reference by the Developer / Consultants. The Schedule of items and quantity for the entire work as calculated by me appointed by Developer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the aforesaid project under reference as Rs. 45,75,595/- (Total of Table A and B) at the time of Registration. The estimated Total Cost of project is with reference to the Civil, MEP and allied works required for completion of the apartments and proportionate completion of internal and external work as per specifications mentioned in agreement of sale and for the purpose of obtaining occupation certificate / completion certificate of buildings / Wings / Layout / Plotted development from the being planning authority under whose jurisdiction the aforesaid project is being implemented.
4. The Estimated Cost Incurred till 31/03/2022 is calculated at Rs.45,75,595/- (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services used and unit cost of these items.

5. The Balance cost of Completion of the Civil, MEP and Allied works of the completion of the apartments and proportionate completion of internal and external works, as per specification mentioned in agreement of sale, of the project is estimated at Rs. NIL Lacs (Total of Table A and B).

TABLE A
Building /Wing / Layout / Plotted development


SNo	Perticulars	Amount in Rs
(1)	(2)	(3)
1	Total Estimated cost of the building/wing as on _date of Registration is	Rs. Nil
2	Cost incurred as on date of certificate	Rs. Nil
3	Work done in Percentage (as Percentage of the estimated cost)	Rs. Nil
4	Balance Cost to be Incurred ** (Based on Estimated Cost)	Rs. Nil
5	Cost Incurred on Additional /Extra Items	Rs. Nil

TABLE B

(Internal and External development works in respect of the registered phase)

SNo	Perticulars	Amount in Rs Lacs
(1)	(2)	(3)
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of 31.03.22	Rs. 45,75,595/-
2	Cost incurred as on 31.03.2022	Rs. 45,75,595
3	Work done in Percentage (as Percentage of the estimated cost)	100%
4	Balance Cost to be Incurred ** (Based on Estimated Cost)	Rs Nil
5	Cost Incurred on Additional /Extra Items not included in the Estimated Cost (Table C)	Rs. Nil

Yours Faithfully,

Signature and Name in BLOCK Letter with stamp of Engineer.
Kamlesh Khakkar
(License No NIT-1169.)

Agreed and Accepted by



Signature of Promoter
Name Mr. Mayur Hemchand Shah
R/o. 405, Heritage Appartment
Civil Lines ,Nagpur-440001

Date :- 31.01.2023

*** Note:**

1. The scope of work is to complete registered Real Estate Project as per drawings approved from time to time and as per specification mentioned in agreement of sale.

2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).

3. (**) Balance cost to be incurred (4) may vary from difference between total estimated cost (1) and actual cost incurred (2) due to deviation in quantity required / escalation of cost etc., as this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.

4. All components of work with specifications are indicative and not exhaustive.

5. Please specify if there are any deviation / qualifications. Example:
Any deviation in input material used from specification in
agreement of sale.

TABLE C

List of Extra/Additional/Deleted Items considered in Cost
(which were not part of the original Estimate of Total Cost)

S.No.	List of Extra / Additional / Deleted items	Amount in Rs Lacs
	Nil	Nil