

FORM-2
[see Regulation 3]
ENGINEER'S CERTIFICATE

Date: 08/04/2021

To,
MAYUR HEMCHAND SHAH
405, HERITAGE APARTMENT,
TEMPLE ROAD, NEAR MLA HOSTEL,
CIVIL LINES, NAGPUR-440001

Subject: Certificate of Cost Incurred for Development of **PREMIER NAGAR** having MahaRERA Registration number **P50500020935** being developed by **MAYUR HEMCHAND SHAH**.

Sir,
I/ We **Kamlesh Khakkar** have undertaken assignment of certifying Estimated Cost for **PREMIER NAGAR** having MahaRERA Registration number **P50500020935** being developed by **MAYUR HEMCHAND SHAH**.

We have estimated the cost of Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works of the project as per specifications mentioned in agreement of sale. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer/Consultants. The Schedule of items and quantity for the entire work as calculated by **Kamlesh Khakkar** (quantity Surveyor) appointed by Developer/Engineer, the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us to ascertain/confirm the above analysis given to us.

3. We estimate Total Estimated Cost of completion of the aforesaid project under reference as **Rs.45,75,595/-** (Total of Table A and B) at the time of

Registration. The estimated Total Cost of project is with reference to the Civil, MEP and Allied works required for completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale and for the purpose of obtaining occupation certificate / completion certificate for the Buildings / Wing(s) / Layout Plotted Development from the NMRDA being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated Cost Incurred till date is calculated at **Rs.37,51,988/-** (Total of Table A and B). The amount of Estimated Cost Incurred is calculated on the basis of input materials / services used and unit cost of these items.

5. The Balance cost of Completion of the Civil, MEP and Allied works for the completion of the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the Project is estimated at **Rs. 8,23,607/-** (Total of Table A and B).

6. I certify that the Cost of the Civil, MEP and Allied work for the apartments and proportionate completion of internal & external works, as per specifications mentioned in agreement of sale, of the aforesaid Project as completed on the date of this certificate is as given in Table A and B below:

TABLE A
PREMIER NAGAR

Sr. No.	Particulars	Amount (In Rs.)
1.	Total Estimated cost of the Building / Wing / Layout / Plotted Development as on date of Registration is	0/-
2.	Cost incurred as on date of certificate	0/-
3.	Work done in Percentage (as Percentage of the estimated cost)	0%
4.	Balance Cost to be Incurred (Based on estimated Cost)	0/-
5.	Cost Incurred on Additional /Extra Items not included in the estimated Cost (Table C)	Nil/-

TABLE B
Internal & External Development Works in Respect of the registered
Phase

Sr. No	Particulars	Amount (in Rs.)
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration is	45,75,595/-
2	Cost incurred as on date of certificate	37,51,988/-
3	Work done in Percentage (as Percentage of the estimated cost)	82%
4	Balance Cost to be Incurred (Based on estimated Cost)	8,23,607/-
5	Cost Incurred on Additional /Extra Items not included in the estimated Cost (Table - C)	Nil/-

Yours Faithfully


KAMLESH. I. KHAKKAR
B. E. (Civil)
Licence Surveyor (N. I. T)
Regd. No 1169

Signature of Engineer

Kamlesh Khakkar

Agreed and Accepted by:-



MAYUR HEMCHAND SHAH

Promoter and Authorized Signatory

Place: Nagpur

Date: 08/04/2021