

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

To,

Day & Date : 01/04/2025

NEELGAGAN DEVELOPERS

FCI GODOWN ROAD ,AJNI, NAGPUR PIN NO. 440015

PAN NO: AAHFN8498A

Subject : Certificate of Financial Progress of work of **Neelgagan Developers** NEELVIHAR-2 having MahaRERA Registration Number:P50500024745 for the period of 01/01/25 to 31/03/2025


Sir,

This Certificate is being issued for RERA compliance for the **NEELVIHAR-2 having MAHARERA Registration**

Number:P50500019918 being developed by **NEELGAGAN DEVELOPERS** and is based on records and documents produced before me and explanations provided to me by the management of the Company.

Table-A Estimated cost of the project (at the time of registration of project)

Sr No.	Particulars		Amount (Rs.)
			Estimated Cost (At the time of registration of project)
1	2		3
1. i)	Land Cost:		
	a)	Value of the Land as ascertained from the Annual Statement of Rates (ASR)	20200000.00
	b)	Estimated amount of premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local authority or State Government/UT Administration or any Statutory authority	0.00
	c)	Estimated Acquisition cost of TDR (if any)	
	d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	1026690.00
	e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	NA




f)	Under Rehabilitation scheme:-	
i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	NA
ii)	Estimated cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	NA
iii)	Estimated cost of ASR Linked premium fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	Sub Total of Land Cost Rs	21226690.00
ii)	Development Cost / Cost of Construction of building:	
a	Estimated Cost of Construction as certified by Engineer	106,508,378
b	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
c	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant fees, site overheads, development works, cost of service (including water, electricity, sewerage, drainage, layout roads etc.), absorbed costs (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	9,200,000
d	Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to Statutory Authority.	-
e	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	NA
	Sub Total of Development Cost	115,708,378
	Total cost of Project (Estimated)	136,935,068

Note: 1. Pass through charges are not included in estimated cost of project; 2. Estiamted Cost shall be revised through correction application.




Table B - Actual Cost Incurred on the project (as on Date fo Certificate)

Sr. No.	Particulars	Amount (Rs)
		Incurred
1	Land Cost	
a	Value of the Land as ascertained from the Annual Statement of Rates (ASR)	20,200,000
b	Incurred Expenditure on premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local authority or State Government/UT Administration or any Statutory authority	0.00
c	Incurred Expenditure for acquisition of TDR(if any)	-
d	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc. and	1,026,690
e	Land Premium paid for redevelopment of land owned by public authorities	-
f	Under Rehabilitation scheme:	
	i) Incurred expenditure for construction of rehabilitation building. Minimum (a) or (b) to be considered :	-
	(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by engineer.	-
	(b) Incurred expenditure for construction of rehab building as per the books of accounts as verified by the CA.	-
	ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
	iii) Incurred expenditure towards ASR Linked premium fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
	iv)Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	SUB TOTAL OF LAND COST:	21,226,690.00



2 Development Cost / Cost of Construction-		
	i) Expenditure for construction. Minimum of (a) and (b) to be considered	91,416,700
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	91,416,700
	(b) Actual cost of construction incurred as per the books of accounts as verified by the CA	91,416,700
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant fees, site overheads, development works, cost of service (including water, electricity, sewerage, drainage, layout roads etc.), absorbed costs (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	9,200,000
	(iv) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. payable to Statutory Authority.	-
	(v) Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
	Sub Total of Development Cost	100616700.00
3	Total cost of the project (Actual incurred as on <Cut off Date for Certificate>)	121,843,390.00
4	Proportion of the cost incurred on land cost and construction cost to the total estimated cost (Table A)	88.98%
5	Amount which can be withdrawn from the designated account	121,843,390
6	Less : Amount withdrawn till date of this certificate from the designated account	121,843,390
7	Net amount which can be withdrawn from the designated Bank account under this certificate	-

Note: Pass through charges or indirect taxes not included in incurred cost of the project.



DISCLOSURE OF SOLD / BOOKED INVENTORY (BUILDING WISE)

Name of the Project :

Neelgagan Developers NEELVIHAR-2

MahaRERA Registration No:-

P50500019918

Table C (DETAILS OF SOLD INVENTORY)

Statement for calculation of receivables from the sales of the Real Estate Project

Sold Inventory					
Sr. No.	Flat No.	Carpet Area (in sq. mtrs.)	Unit Consideration as per Agreement/Letter of allotment	Received Amount (Excl. Taxes) as on cut off date of this certificate	Balance Receivables
1	R-28 (Building No-6)	66.23	3,000,000	3,000,000	-
2	R-29 (Building No-6)	66.23	2,900,000	2,900,000	-
3	R-30 (Building No-6)	66.23	3,050,000	3,050,000	-
4	R-39 (Building No-7)	66.23	2,850,000	2,850,000	-
5	R-41 (Building No-7)	66.23	3,000,000	3,000,000	-
6	R-31 (Building No-6)	66.23	2,950,000	2,950,000	-
7	R-34 (Building No-6)	66.23	3,000,000	3,000,000	-
8	R-35 (Building No-7)	66.23	3,150,000	3,150,000	-
9	R-33 (Building No-6)	66.23	3,100,000	3,100,000	-
10	R-36 (Building No-7)	66.23	3,125,000	3,125,000	-
11	R-48 (Building No-9)	66.23	3,300,000	3,300,000	-
12	R-37 (Building No-7)	66.23	3,060,000	3,060,000	-
13	R-40 (Building No-7)	66.23	3,000,000	3,000,000	-
14	R-32 (Building No-6)	66.23	3,200,000	3,200,000	-
15	R-47 (Building No-8)	97.79	4,550,000	4,550,000	-
16	R-53 (Building No-9)	97.79	4,000,000	4,000,000	-
17	R-22 (Building No-4)	97.79	3,500,000	3,500,000	-
18	R-23 (Building No-4)	97.79	4,700,000	4,700,000	-
19	R-24 (Building No-4)	97.79	4,700,000	4,700,000	-
20	R-27 (Building No-4)	97.79	4,875,000	4,875,000	-
21	R-38 (Building No-7)	66.23	3,200,000	3,200,000	-
22	R-43 (Building No-8)	66.23	3,321,000	3,321,000	-
23	R-44 (Building No-8)	66.23	3,350,000	3,350,000	-
24	R-46 (Building No-8)	66.23	3,375,000	3,375,000	-
25	R-25 (Building No-4)	97.79	4,850,000	4,850,000	-
26	R-26 (Building No-4)	97.79	4,700,000	4,700,000	-
27	R-49 (Building No-9)	66.23	3,400,000	3,400,000	-
28	R-50 (Building No-9)	66.23	3,400,000	3,400,000	-
29	R-52 (Building No-9)	66.23	3,400,000	3,400,000	-
30	R-51 (Building No-9)	66.23	3,450,000	3,450,000	-
31	R-54 (Building No-10)	72.61	3,900,000	3,700,000	200,000
32	R-59 (Building No-10)	78.61	4,100,000	4,100,000	-
33	R-42 (Building No-8)	66.23	3,750,000	3,750,000	-
34	R-45 (Building No-8)	66.23	3,600,000	3,600,000	-
35	R-56 (Building No-10)	72.61	3,800,000	3,800,000	-
36	R-58 (Building No-10)	72.61	3,950,000	3,950,000	-
37	R-55 (Building No-10)	72.61	3,900,000	3,900,000	-
38	R-57 (Building No-10)	72.61	4,000,000	4,000,000	-
EWS FLAT SCHEME					
1	404 (Building No-5)	38.36	2200000	1410000	790,000
2	303 (Building No-5)	38.36	2249000	1350000	899,000
3	401 (Building No-5)	38.36	2200000	1550000	650,000
4	101 (Building No-5)	38.36	2400000	1700000	700,000
5	301 (Building No-5)	38.36	2350000	1630000	720,000
6	201 (Building No-5)	38.36	2050000	1450000	600,000
7	304 (Building No-5)	38.36	2400000	920000	1,480,000
8	405 (Building No-5)	38.36	2300000	1565000	735,000
9	406 (Building No-5)	38.36	2300000	1641000	659,000
10	103 (Building No-5)	38.36	2800000	900000	1,900,000
11	108 (Building No-5)	38.36	2800000	2750000	50,000
12	208 (Building No-5)	38.36	2300000	1900000	400,000
13	302 (Building No-5)	38.36	1975000	551000	1,424,000
14	305 (Building No-5)	38.36	2400000	1600000	800,000
15	308 (Building No-5)	38.36	2299000	1500000	799,000
16	408 (Building No-5)	38.36	2300000	900000	1,400,000
Grand Total		3,427	173,779,000	159,573,000	14,206,000




TABLE C : DETAILS OF UNSOLD INVENTORY			
Sr. No.	Flat No.	Carpet Area (in sq. mtrs.)	Unit Consideration as per Ready reckoner rate
A. RESIDENTIAL FLATS			
B. EWS SCHEME			
1	102(Building No-5)	38.36	993524
2	104(Building No-5)	38.36	993524
3	105(Building No-5)	38.36	993524
4	106(Building No-5)	38.36	993524
5	107(Building No-5)	38.36	993524
6	202(Building No-5)	38.36	993524
7	203(Building No-5)	38.36	993524
8	204(Building No-5)	38.36	993524
9	205(Building No-5)	38.36	993524
10	206(Building No-5)	38.36	993524
11	207(Building No-5)	38.36	993524
12	306(Building No-5)	38.36	993524
13	307(Building No-5)	38.36	993524
14	402(Building No-5)	38.36	993524
15	403(Building No-5)	38.36	993524
16	407(Building No-5)	38.36	993524
		614	15896384



Table D			
Comparison between Balance Cost and Receivables			
Sr. No		Particulars	Amount
1		Estimated balance cost to complete the Real Estate Project (Difference of total estimated project cost less cost incurred)	15,091,678
2		Balance amount of receivables from sold apartments as per Table- C of this certificate (as certified by Chartered Accountant as verified from the records and books of accounts)	14,206,000
3		(i) Balance unsold area (to be certified by management and to be verified by CA from the records and books of accounts)	614
		(ii) Estimated amount of sales proceeds in respect of unsold apartments(calculated as per ASR multiplied to unsold area as on the date of certificate , to be calculated and certified by CA) As per table C to this certificate	15,896,384
4		Estimated receivables of ongoing project [sum of 2 +3 (ii)]	30,102,384
5		(To be filled for ongoing projects only). Amount to be deposited in Designated Account - 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in Designated Account. If 4 is Lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in Designated Account.	30,102,384

Table E Designated Bank Account Details			
Sr. No.	Particulars	Designated Bank Account Details	Central bank of India Account No:- 5560720820
		Actual amount till date (from start of bank account till the cut off date of this certificate)	
1	Opening Balance	345,000	
2	Deposits	0	
3	Withdrawals	0	
4	Closing Balance	345,000	

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that (Neelqaan Developers) has utilized the required proportion of ,money , as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F Means of Finance					
Sr. No.		Particulars	Estimated (At time of registration) (In Rs.) (Proposed and indicative)	Proposed/Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1		Own Funds	73,808,378	136,935,068	21,226,690
2		Total Borrowed Funds (Secured) -- Drawdown availed till date	0	0	0
3		Total Borrowed Funds (Unsecured) -- Drawdown availed till date	0	0	670,998
4		Customer Receipts used for project	0	0	99,945,702
5		Total funds for project	73,808,378	136,935,068	121,843,390
6		Total Estimated cost (As per Table A)	73,808,378	136,935,068	121,843,390

Note: Reasonable assumptions have been made to derive at above mentioned values.



Table G Any Comments/Observations of CA	
Sr. No.	Comments/Observations of CA
1	
2	
3	
4	

Agreed and accepted by

NEELGAGAN DEVELOPERS

Signature of Promoter

Name: Jitendra Jain

Date: 01-04-25

PARTNER



For Manish Watmode & Associates
Chartered Accountants
(Membership No. 186245)

Manish Watmode

Manish Watmode

Proprietor

Membership No.: 186245

Place: NAGPUR

Date: 01/04/2025

UDIN:25186245BMJQHT3299