



CA AMIT J. RAJA
B.Com., FCA
PARTNER

CA HITESH KHETAN
B.Com., FCA
PARTNER

CA PRITI KHETAN
B.Com (Hons.), FCA, D.I.S.A
PARTNER

FORM 3

(See Regulation 3)

CHARTERED ACCOUNTANT'S CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account)

Date: 03/01/2025

To,

The

Shival Sai Developers,

Through its Partner

Abhay Mukund Bharti

Plot No. 215,

Abhayankar Nagar,

Nagpur -440010

Subject: Certificate of Financial Progress of Work of "Swami Nagari - I" having Maha RERA Registration Number P50500026404 being developed by M/s Shival Sai Developers.

Sir,

This certificate is being issued for RERA compliance for the "**Swami Nagari - I**" having Maha-RERA Registration Number **P50500026404** being developed by **M/s Shival Sai Developers** is based on the records and documents produced before me and explanations provided to me by the Partners of the Firm.



H. O. : GS-16, Building No. 3, Vidarbha Premier Scheme, Opp. Rajwada Palace, Gandhi Sagar Lake, Nagpur - 440 018.
Tel : 0712-2772550. Mobile: 9049962550. Email : hitesh.khetan@gmail.com

BRANCH : 201, Kamdar Complex, Seva Sadan Square, Central Avenue, Nagpur - 440 018.
Tel: 0712-2778910. Mobile: 9370422232. Email: ca.amitraja@gmail.com

For the period ending on 31st June 2024 (QTR 1st FY2024-25)

Table A-Estimated Cost of the Project (at the time of Registration of Project)

Sr. No.	Particulars	Amount (In Rs.) Estimated Cost (At the time of Registration of the Project)
(1)	(2)	(3)
1.	i. <u>Land Cost:</u>	
	(a) Value of the land as ascertained from the Annual Statement of Rates (ASR)	1,00,00,000/-
	(b) Estimated Amount of Premium payable to obtain development rights. FSI, additional FSI, fungible area and any other incentive concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	15,00,000/-
	(c) Estimated Acquisition cost of TDR (if any).	NIL
	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	9,43,500/-
	(d)	
	(e) Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	NIL
	Under Rehabilitation scheme :-	
	(f) i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	NIL
	ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, 80 amounts payable to slum dwellers, tenants, apartment owners or Appropriate authority or government or concessionaires which are not refundable and so on.	NIL
	iii) Estimated Cost of ASR linked premium, fees. charges and security deposits or maintenance deposit, or any amount	



	whatsoever payable to any authorities towards and in project of rehabilitation	NIL
	iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	NIL
	Sub-Total of Land Cost	1,24,43,500/-
ii.	Development Cost/Cost of Construction of Building	
(a)	Estimated Cost of Construction as certified by Engineer.	1,06,25,465/-
(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	NIL
(c)	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs. Consumables etc.	21,30,994/-
(d)	Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any Statutory Authority.	NIL
(e)	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	NIL
	Sub-total of Development Cost.	1,27,56,459/-
	Total Cost of the Project (Estimated)	2,51,99,959/-



Table B- Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.		Particulars	Amount (Rs.) Incurred
(1)		(2)	(3)
(1)	I	Land Cost	
	(a)	Value of the land as ascertained from the Annual Statement of Rates (ASR)	1,00,00,000/-
	(b)	Incurred Expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCB from Local Authority or State Government/UT Administration or any Statutory Authority	15,15,481/-
	(c)	Incurred Expenditure for Acquisition of TDR (if any).	NIL
	(d)	Amounts paid to State Government/ UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc, and	9,43,500/-
		Land Premium paid for redevelopment of land owned by public authorities	NIL
	(e)	Under Rehabilitation scheme:	
	(f)	i. Incurred Expenditure for construction of rehabilitation building Minimum of (a) or (b) to be considered	
		(a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer	NIL
		(b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA	NIL
		ii. Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transits Accommodation, overhead cost, amounts paid to slum dwellers tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL



	iii. Incurred Expenditure towards ASR linked premium fees, charges and security deposits or maintenance deposits or any amount whatsoever paid to any authorities towards and in project of rehabilitation iv. Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component	NIL
	Sub-Total of Land Cost	1,24,58,981/-
2.	Development Cost/Cost of Construction	
	(i) Expenditure for construction Minimum of (a) and (b) to be considered (a) Construction cost incurred including site development and infrastructure for the same as site certified by Engineer (b) Actual Cost of construction incurred as per the books of accounts as verified by the CA	43,92,591/-
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	NIL
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (1) above, ie, salaries. Consultant's fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage. layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	34,62,859/-
	(iv) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority.	NIL
	(v) Incurred Expenditure towards Interest to Financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	NIL
	Sub-total of Development Cost :	78,55,450/-



3.		Total Cost of the Project (Actual incurred as on date of certificate)		2,03,14,431/-
4.		Proportion of the Cost incurred on Land Cost and Construction. Cost to the Total Estimated Cost(Table A),		80.61%
5.		Amount which can be withdrawn from the Designated Account		2,03,14,431/-
6.		Less: Amount withdrawn till date of this certificate from the Designated Account.		1,46,86,395/-
7.		Net Amount which can be withdrawn from the Designated Bank Account under this certificate		56,28,036/-

*Pass through charges or indirect taxes not included in incurred cost of the project

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Table C

**Statement of Calculation of Receivables from the Sales of Real Estate Project
Sold Inventory**

Sr.No.	Plot No	Carpet Area (in Sq Mt)	Unit Consideration as per agreement/Letter of allotment	Received Amount	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1	11 & 12	151.42	8,15,000	8,15,000	-
2	7 & 8	151.42	8,15,000	3,71,500	4,43,500
3	10 & 18	156.78	8,44,000	8,44,000	-
4	9 & 19	156.78	9,28,000	9,28,000	-
5	4	507.97	28,00,000	20,00,000	8,00,000
6	20 & 21	196.02	10,50,000	3,50,000	7,00,000
7	6	544.02	29,00,000	24,64,000	4,36,000
8	13	112.47	6,50,000	6,50,000	-
9	27	60.5	5,86,000	5,86,000	-



10	24 & 25	121	7,00,000	7,00,000	-
11	14 & 15	179.08	17,35,000	17,35,000	-
12	28 & 29	157.3	8,50,000	8,50,000	-
13	26	60.5	3,05,000	3,05,000	-
14	23	60.5	5,65,500	5,65,500	-
15	17	81.07	6,50,000	6,50,000	-
16	22	60.5	4,56,000	4,56,000	-
17	5	484.51	39,00,000	38,46,000	54,000
18	16	81.07	4,50,000	4,50,000	-
					-
Total		3,323	2,09,99,500	1,85,66,000	24,33,500

Unsold Inventory Calculation

Sr.No.	Plot No	Carpet Area (in Sq Mt)	Unit Consideration as per Ready Reckoner Rate(ASR)
(1)	(2)	(3)	(4)
1	1	1486.27	78,02,918
2	2	814.285	42,74,996
3	3	170	8,92,500
Total		2,470.56	1,29,70,414



Table D
Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	2,51,99,959/- (2,03,14,431) =48,85,527/-
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	24,33,500 /-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	Rs. 1,29,70,414 /-
4	Estimated receivables of on-going project. [Sum of 2 + 3(i)]	Rs. 1,54,03,914/-
5	(To Be Filled for On-going Projects only) Amount to be deposited in Designated Account-70% or 100%) IF 4 is greater than 1, then 70% of the balance receivables of on-going project will be deposited in designated Account 04 is lesser than 1, then 100% of the balance receivables of on-going project will be deposited in designated Account.	70.00%



Table E

Designated Bank Account Details

Sr. No. (1)	Particulars (2)	Designated Bank Account Details
		Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	2,21,031/-
2	Deposits	7,25,000/-
3	Withdrawal	16.30/-
4	Closing Balance	9,46,015/-

I hereby certify that required proportion of money, in specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that **Shival Sai Developers** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.



Table F
Means of Finance

Sr. No. (1)	Particulars (2)	Estimated (At time of Registration) (In Rs.) (proposed and indicative)	Estimated (As on the date of the certificate) (In Rs.)	Actual As on the date of certificate)
1	Own Funds	85,00,000/-	85,00,000/-	17,48,431/-
2	Total Borrowed Funds (Secured) -Drawdown availed till date	0.00	0.00	0.00
3	Total Borrowed Funds (Unsecured) -Drawdown availed till date	0.00	0.00	0.00
4	Customer Receipts used for Project	3,04,15,648/-	3,39,69,914/-	1,85,66,000 /-
5	Total Funds for Project	3,89,15,648/-	4,24,69,914/-	2,03,14,431/-
6	Total Estimated Cost (As Per Table A)	2,51,99,959/-	2,51,99,959/-	2,03,14,431/-

Table G
Any Comments/Observation of CA

This certificate is being issued for RERA compliance for Shival Sai Developers, **(Project : Swami Nagari - I)** and is based on records and documents produced before me and explanations provided to me by the management of the company.

Yours Faithfully,

For M/S Khetan Raja & Co.

Chartered Accountants

CA AMIT RAJA


FRN: 130990W


UDIN: 25109058BMMHSD9342

M.NO : 109058

Date : 03/01/2025

Acknowledged & Accepted by

For Shival Sai Developers,


Abhay Mukund Bharti

(Partner)