

M/S G A D & ASSOCIATES	
Shop no. 19, Upper Ground Floor, Mahaveer Market, Shyam Square, Amravati - 444601	
Mob. No. +91 7020387041	email id - cagadassociates@gmail.com, caankittalreja@gmail.com

FORM-3
[see Regulation 3]

CHARTERED ACCOUNTANT'S CERTIFICATE
(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

To,
Omkara Builders and Developers
R-2, Laxmi Nagar, Nagpur-440010

Sub:- Certificate of Financial Progress of Work of Harsh Residency having MahaRERA Registration Number **P50500031369** being developed by **M/s Omkara Builders and Developers**

Sir,

This certificate is being issued for RERA compliance for the Harsh Residency having MahaRERA Registration Number **P50500031369** being developed by **M/s Omkara Builders and Developers** is based on the records and documents produced before me and explanations provided to me by the Partner of the Firm.

For the period Ended 30th September, 2022

Table A - Estimated Cost of the Project (at the time of Registration of Project)

Sr. No.	Particulars	Amount in Rs.
	Estimated Cost	
	(At the time of Registration of project)	
I Land Cost		
a) Value of the land as ascertained from the Annual Statement of Rates (ASR)		-
b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.		22,84,485
c) Estimated Acquisition cost of TDR (if any)		90,00,000
d) Estimated Amounts payable to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and		14,93,100
e) Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities		-
f) Under Rehabilitation Scheme:		
(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer		-
(ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority of government or concessionaire which are not refundable and so on.		-
(iii) Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.		-
(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component		-
	Sub-Total of LAND COST	1,27,77,585
	Development Cost/ Cost of Construction of Building:	
(a) Estimated Cost of Construction as certified by Engineer		5,54,82,944
(b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)		-
(c) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.		25,65,894
(d) Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.		5,16,587
e. Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-		-
	Sub-Total of DEVELOPMENT COST	5,85,65,425
	Total Cost of The project (Estimated)	7,13,43,010



Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amount in Rs.
	Incurred	
1	Land Cost	
a)	Value of the land as ascertained from the Annual Statement of Rates (ASR).	-
b)	Incurred expenditure on Premiums payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	22,84,485
c)	Incurred Expenditure for Acquisition cost of TDR (if any)	90,12,510
d)	Amounts paid to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc., and	14,93,100
e)	Land Premium paid for redevelopment of land owned by public authorities.	-
f)	Under Rehabilitation Scheme:-	
	(i) Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered.	-
	(a) Cost Incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	-
	(b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	-
	(ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority of government or concessionaire which are not refundable and so on.	-
	(iii) Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	1,27,90,095
	Development Cost/ Cost of Construction of Building:-	
	(i) Expenditure for construction. Minimum of (a) and (b) to be considered	
	(a) Construction cost incurred including site development and infrastructure for the Estimated Cost of Construction as certified by Engineer	
	(b) Actual Cost of construction incurred as per the books of accounts as verified by the CA	3,66,92,959
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	6,06,926
	(iv) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	3,46,616
	(v) Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	
	Sub-Total of DEVELOPMENT COST	3,76,46,501
3	Total Cost of The project (Actual incurred as on date of certificate)	5,04,36,596
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)	70.70
5	Amount which can be withdrawn from the Designated Account.	5,04,36,596
6	Less: Amount withdrawn till date of this certificate from the Designated Account	4,21,11,493
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	83,25,102

Yours Faithfully,
For G.A.D. & ASSOCIATES
MRN - 177608
FRN-146550W

Ankit
CA. Ankit Taireja
Nagpur

5th February, 2023
UDIN : 23177608BGSMOW1690



Date: 05/02/2023
Place: Nagpur

Table D
Comparison between Balance Cost and Receivables

S. No.	Particulars	Amount in Rs.
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	2,09,06,414
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	1,83,95,000
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	-
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	-
4	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	1,83,95,000
5	Amount to be deposited in Designated Account - 70% or 100% (if 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account) (if 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account)	1,83,95,000

Table E
Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details Actual Amount till Date (From start of bank account to till date)*
1	Opening Balance	
2	Deposits	
3	Withdrawals	4,66,58,500.00
4	Closing Balance	4,21,11,493.44
		45,47,006.56

Note : The designated Bank account mentioned on the Rera Profile of the entity is Account No - 0058107040000425 with The Maharashtra State Co-op Bank Ltd wherein the Sale Proceeds are received, is a Current account and has been considered for the above calculations.

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that M/s Omkara Builders and Developers has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W

Ankit

CA. Ankit Talreja
Nagpur
5th February, 2023
UDIN : 23177608BGSMDW1690



Date:-05/02/2023
Place:-Nagpur

Annexure A

Statement for calculation of Receivables from the Sales of the Ongoing Real Estate Project

Sold Inventory

Sr. No.	Flat No.	Carpet Area (in Sq Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivable
(1)	(2)	(3)	(4)	(5)	(6)
1	403	57.35	90,00,000	66,00,000	24,00,000
2	502	57.35	90,00,000	67,50,000	22,50,000
3	401	51.95	85,00,000	76,00,000	9,00,000
4	501	51.95	1,10,00,000	86,80,000	23,20,000
5	601	51.95	1,09,00,000	90,00,000	19,00,000
6	603	57.35	1,09,00,000	90,00,000	19,00,000
7	202	57.352	1,00,00,000	95,00,000	5,00,000
8	402	57.352	75,00,000	37,50,000	37,50,000
9	602	57.352	82,50,000	57,75,000	24,75,000
TOTAL		499.968	8,50,50,000	6,66,55,000	1,83,95,000

Unsold Inventory Valuation

Ready Recknor Rate as on the date of Certificate Of the Residential premises Rs 76901 per sm.

at Carpet Area *(Cost at carpet Area = 1.1 of Cost at Built up area (i.e. Rs 69910 per sm.)

Sr. No.	Flat No.	Carpet Area (In Sq Mtr)	Unit Consideration as per Read Reckoner Rate (ASR)
(1)	(2)	(3)	(4)
Total		-	-



Table F
Means of Finance

Sr. No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed /Estimated (As on the date of this certificate) (In Rs.)	Actual (As on the date of certificate)(In Rs.)
1	Own Funds	2,00,00,000	2,00,00,000	37,78,096
2	Total Borrowed Funds (Secured) - Drawdown availed till date	-	-	-
3	Total Borrowed Funds (UnSecured) - Drawdown availed till date	1,50,00,000	1,50,00,000	-
4	Customer Receipts under for Project	3,84,48,039	8,50,50,000	4,66,58,500
5	Total Funds for Project	7,34,48,039	12,00,50,000	5,04,36,596
6	Total Estimated Cost (As per Table A)	7,13,43,010	7,13,43,010	5,04,36,596

Table G
Any Comments / Observations of CA

1	NO ADVERSE COMMENTS
---	---------------------

Yours Faithfully,
For G A D & Associates
FRN - 146550W

Ankit

CA. Ankit Talreja
Partner

MRN - 177608

UDIN : 23177608BGSMDW1690



Agreed and accepted by:

Partner
Omkara Builders and Developers
Place:- Nagpur
Date:- 05/02/2023

OMKARA BUILDERS & DEVELOPERS

[Signature]

PARTNER