

M/S G A D & ASSOCIATES Shop no. 19, Upper Ground Floor, Mahaveer Market, Shyam Square, Amravati - 444601	
Mob. No. +91 7020387041	email id - cagadassociates@gmail.com, caankittalreja@gmail.com

FORM-3

[see Regulation 3]

CHARTERED ACCOUNTANT'S CERTIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

To,

R Sandesh Developers (Shivnarayan Bhawan, PS Agrawal Marg, Santra Market, Near Hanumna Mandir, Nagpur-440010)

Sub:- Certificate of Financial Progress of Work of SANDESH MEDICLAVE MahaRERA Registration Number P50500031388 being developed by M/s R Sandesh Developers

Sir,

This certificate is being issued for RERA compliance for the SANDESH MEDICLAVE having MahaRERA Registration Number P50500031388 being developed by M/s R Sandesh Developers and is based on the records and documents produced before me and explanations provided to me by the Member of the Association of Persons.

For Quarter Ending 31st March-2023

Table A - Estimated Cost of the Project [at the time of Registration of Project]

Sr. No.	Particulars	Amount in Rs.
	Estimated Cost	
	(At the time of Registration of project)	
I Land Cost		
a) Value of the land as ascertained from the Annual Statement of Rates (ASR).		3,92,12,453
b) Estimated Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.		44,00,000
c) Estimated Acquisition cost of TDR (if any)		-
d) Estimated Amounts payable to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and		7,81,062
e) Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.		-
f) Under Rehabilitation Scheme:		
(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.		-
(ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority of government or concessionaire which are not refundable and so on.		-
(iii) Estimated Cost of ASR linked premium, fees, charges and security deposits of maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.		-
(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.		-
Sub-Total of LAND COST		4,43,93,515
Development Cost/ Cost of Construction of Building:		
(a) Estimated Cost of Construction as certified by Engineer		-
(b) Cost incurred on additional items not included in estimated cost (As per engineer certificate)		
(c) Estimated Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.		1,82,87,658
(d). Estimated Taxes, cess, fees, charges, premiums, interest etc payable to any statutory Authority.		1,40,00,000
(e) Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-		-
Sub-Total of DEVELOPMENT COST		3,22,87,658
Total Cost of The project (Estimated)		7,66,81,173



Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amount in Rs.
	Incurred	
1	Land Cost	
a)	Value of the land as ascertained from the Annual Statement of Rates (ASR).	3,92,12,453
b)	Incurred expenditure on Premiums payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive/concession in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	32,09,950
c)	Incurred Expenditure for Acquisition cost of TDR (if any)	-
d)	Amounts paid to State Government/UT administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	7,81,062
e)	Land Premium paid for redevelopment of land owned by public authorities.	-
f)	Under Rehabilitation Scheme:	
	(i) Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered.	-
	(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	
	(ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority of government or concessionaire which are not refundable and so on.	-
	(iii) Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
	(iv) Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-
	Sub-Total of LAND COST	4,32,03,465
	Development Cost/ Cost of Construction of Building:	
	(i) Expenditure for construction. Minimum of (a) and (b) to be considered	
	(a) Construction cost incurred including site development and infrastructure for the Estimated Cost of Construction as certified by Engineer	-
	(b) Actual Cost of construction incurred as per the books of accounts as verified by the CA.	-
	(ii) Cost incurred on additional items not included in estimated cost (As per engineer certificate)	
	(iii) Incurred Expenditure for development of entire project excluding cost of construction as per (i) above, i.e. salaries, consultant fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables, etc.	73,87,754
	(iv) Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. payable to any statutory Authority.	74,08,000
	(v) Incurred Expenditure towards interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding on money borrowed for construction :-	-
	Sub-Total of DEVELOPMENT COST	1,47,95,754
3	Total Cost of The project (Actual incurred as on date of certificate)	5,79,99,219
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)	75.64
5	Amount which can be withdrawn from the Designated Account.	5,79,99,219
6	Less: Amount withdrawn till date of this certificate from the Designated Account	4,65,81,221
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	1,14,17,998

Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W

Ankit Talreja

CA. Ankit Talreja
Nagpur
24 December 2023
UDIN 23177608BGSMWP3872



Date:- 24-12-2023
Place:-Nagpur

Table D
Comparison between Balance Cost and Receivables

S. No.	Particulars	Amount in Rs.
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	1,86,81,954
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	4,86,51,514
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)	1,882.15
	(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	1,65,62,920
4	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	6,52,14,434
5	Amount to be deposited in Designated Account – 70% or 100% (If 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account) (If 4 is lesser than 1, then 100 % of the balance receivables of ongoing project will be deposited in designated Account)	4,56,50,104

Table E
Designated Bank Account Details

S. No.	Particulars	Designated Bank Account Details Actual Amount till Date (From start of bank account to till date)
1	Opening Balance	-
2	Deposits	5,95,39,635
3	Withdrawals	4,65,81,221
4	Closing Balance	1,29,58,414

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank Account.

I hereby certify that M/s R Sandesh Developers has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Yours Faithfully,
For G A D & ASSOCIATES
MRN - 177608
FRN-146550W

Ankit Talreja

CA. Ankit Talreja
Nagpur
24 December 2023
UDIN 23177608BG5MPW3872



Date:- 24-12-2023
Place:-Nagpur

Table C

Statement for calculation of Receivables from the Sales of the Real Estate Project

Sold Inventory

Sr. No.	Plot No.-	Plot Area (in Sq Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1	1.00	443.18	61,06,086	61,06,086	-
2	2.00	173.70	24,30,610	24,30,610	-
3	3.00	173.70	24,30,610	24,30,610	-
4	4.00	173.70	26,17,580	26,17,580	-
5	5.00	173.70	23,37,125	23,37,125	-
6	6.00	173.70	26,17,580	26,17,580	-
7	7.00	173.70	24,30,623	4,86,125	19,44,498
8	8.00	173.70	22,09,002	22,09,002	-
9	9.00	173.70	21,50,000	21,50,000	-
10	10.00	173.70	25,24,108	25,24,108	-
11	11.00	173.70	25,24,108	6,51,000	18,73,108
12	12.00	173.70	21,35,000	21,35,000	-
13	13.00	165.98	20,55,000	20,55,000	-
14	14.00	175.88	25,55,000	25,55,000	-
15	15 & 16	367.20	52,52,000	52,52,000	-
16	17.00	183.60	24,70,338	24,70,338	-
17	18.00	163.87	23,81,300	23,81,300	-
18	19.00	166.95	23,36,200	23,36,200	-
19	20.00	166.95	20,49,200	20,49,200	-
20	21.00	166.95	20,49,200	20,49,200	-
21	22.00	166.95	20,66,600	20,66,600	-
22	24.00	161.10	23,41,000	23,41,000	-
23	25.00	162.00	20,14,090	5,20,817	14,93,273
24	26.00	162.00	20,14,090	5,20,817	14,93,273
25	27.00	162.00	26,15,655	21,000	25,94,655
26	28.00	162.00	20,92,512	2,61,000	18,31,512
27	30.00	176.33	26,09,778	26,09,778	-
28	31.00	149.40	22,03,150	9,03,150	13,00,000
29	32.00	149.40	22,51,396	4,50,000	18,01,396
30	33.00	149.40	20,90,600	1,21,000	19,69,600
31	34.00	149.40	23,31,800	5,31,800	18,00,000
32	35.00	196.69	28,58,179	5,71,600	22,86,579
33	36.00	173.25	22,37,832	4,51,101	17,86,731
34	38.00	149.40	23,31,800	6,60,000	16,71,800
35	39.00	149.40	20,00,000	16,50,000	3,50,000
36	41.00	184.88	23,88,000	23,88,000	-
37	42.00	152.03	21,27,385	21,27,385	-
38	43.00	149.40	23,31,805	5,50,000	17,81,805
39	44.00	149.40	19,29,600	4,00,000	15,29,600
40	45.00	149.40	19,29,768	3,00,002	16,29,766
41	49.00	149.40	24,12,000	4,90,000	19,22,000
42	51.00	149.40	20,90,582	9,90,000	11,00,582
43	52 & 53	309.53	43,50,000	4,35,000	39,15,000
44	54.00	185.33	25,93,400	25,93,400	-
45	55.00	176.40	23,82,956	23,82,956	-
46	56.00	176.40	23,82,956	23,82,956	-
47	57.00	176.40	27,20,000	14,41,000	12,79,000
48	58.00	175.05	23,08,194	23,08,194	-
49	60.00	527.09	64,70,000	25,25,001	39,44,999
50	61.00	562.79	75,72,337	2,20,000	73,52,337
TOTAL		9,702.88	13,37,08,135	8,50,56,621	4,86,51,514

Unsold Inventory

Sr. No.	Plot No.	Plot Area (in Sq Mtrs.)	Unit Consideration as per Ready Reckoner Rate
(1)	(2)	(3)	(4)
1	23.00	176.69	15,54,872
2	29.00	167.33	14,72,504
3	37.00	149.40	13,14,720
4	40.00	149.40	13,14,720
5	46.00	149.40	13,14,720
6	47.00	180.90	15,91,920
7	48.00	156.15	13,74,120
8	50.00	149.40	13,14,720
9	59.00	603.48	53,10,624
		1,882.15	1,65,62,920.00




Table F
Means of Finance

Sr. No.	Particulars	Estimated* (At time of Registration) (In Rs.) (proposed and indicative)	Proposed /Estimated (As on the date of this certificate (In Rs.)	Actual (As on the date of certificate)(In Rs.)
1	Own Funds	5,00,00,000	5,00,00,000	31,00,000.00
2	Total Borrowed Funds (Secured) - Drawdown availed till date	-	-	-
3	Total Borrowed Funds (UnSecured) - Drawdown availed till date	-	-	-
4	Customer Receipts under for Project	1,01,01,173	15,02,71,055	5,48,99,219
5	Total Funds for Project	6,01,01,173	20,02,71,055	5,79,99,219
6	Total Estimated Cost (As per Table A)	7,66,81,173	7,66,81,173	5,79,99,219

Table G
Any Comments / Observations of CA

1	NO ADVERSE COMMENTS
---	---------------------

Yours Faithfully,
For G A D & Associates
FRN - 146550W

Ankit Talreja

CA. Ankit Talreja
Partner

M. no. 177608

UDIN 23177608BGSMPW3872



Agreed and accepted by:

D.P. Agrawal

Name:- Dilip Agrawal

R Sandesh Developers

Place:-Nagpur

Date:- 24-12-2023