

ANNEXEURE B
FORM 2
(SEE REGULATION3)
ENGINEER CERTIFICATE
(FOR THE QUARTER ENDED 30th JUNE 2023
ANANDAM ELITE PHASE – I – Project Registration No. P50500031969

Date: 15th August 2023

To,

Shri Pankaj Waghmare

Flat No. 291, Parijat Heights, Plot No. 7, Gandhi Nagar, Nagpur - 440010.

Subject: Certified of Cost Incurred for Development “**ANANDAM ELITE PHASE - I**” of the Project Registration No. **P50500031969**, situated on the Plot bearing C.N. No./CTS No./ Survey no./Final Kh. No. Kh. No. 37/1/2/K/1, P.H.No. 42, demarcated by its boundaries (latitude and longitude of the end points) Kh. No. 37/1/2/ & 36 to the North, Kh No. 47,51,52,55 & 56 to the South, Kh. No. 38 to the East, Shankarpur to Panjiri Road to the West, of village Shankarpur, Taluka – Nagpur (Rural), District – Nagpur, PIN – 441108, admeasuring 6304.34 sq. mts. area being developed by SHRI PANKAJ WAGHMARE.

Sir,

1. I/We Akash Motikar have undertaken assignment of certifying estimated cost for **ANANDAM ELITE PHASE - I**, having MahaRERA Registration Number **P50500031969**, being developed by **SHRI PANKAJ WAGHMARE**.
2. We have estimated the cost of Civil MEP and allied work required for completion of the apartment and proportionate completion of internal & external work of the project as per specification mentioned in agreement of Sale. Our estimated cost calculation is based on the drawings/plan made available to us for the project under reference by the Developers/Consultants. The schedule of items & quantity required for the entire work calculated by Rs. 6,71,74,000/- Quantity Surveyor appointed by the Developer/Engineer, the assumption of the cost of material, labour and other inputs made by developer and the site inspection carried out by us to ascertain/confirm the above analysis given to us.
3. We estimate total estimate cost of completion of the aforesaid project under reference Rs. 6,71,74,000/- (Total of Table A & B) at the time of registration. The estimated cost of the project is with reference to Civil, MEP and allied works required for completion of apartment and proportioned completion of internal & external work, as per specification mentioned in agreement of sale and for the purpose of obtaining occupation certificate / completion certificate of the Building/wings/Layout/Plotted Development from the NMRDA; being the planning authority under whose jurisdiction the aforesaid project is being implemented.

4. The Estimated cost incurred till date is calculated at Rs. 5,98,96,500/- (Total of Table A & B). The amount of estimated cost incurred is calculated on the basis on input materials/services used and unit cost of these items.
5. The Balance Cost of Completion of the Civil, MEP and Allied Work for completion of the apartment and proportioned completion of internal and external works as per specification mentioned in agreement of sale, of the project is estimated at Rs.72,77,500/- (Total of Table A & B).
6. I certify that the Cost of Completion of the Civil, MEP and Allied Work for completion of the apartment and proportioned completion of internal and external works as per specification mentioned in agreement of sale, of the aforesaid project as completed on the date of this certificate is as given in Table A and Table B below.

TABLE A
ANANDAM ELITE PHASE – I

Sr. No	Particulars	Amount (Rs)
1	Total Estimated Cost of the Building/Wing/Layout/Plotted Development as on date of Registration is	Rs. 6,71,74,000/-
2	Cost incurred as on date of certificate	Rs. 5,98,96,500/-
3	Work done in percentage (as percentage of the estimated cost)	89.16%
4	Balance Cost to be incurred (Based on estimated cost)	Rs. 72,77,500/-
5	Cost incurred on additional /extra items no, included in the estimated cost (Table-C)	NIL

TABLE B
Internal & External Development Work in Respect of the ANANDAM ELITE PHASE – I

Sr No	Particulars	Amount (Rs)
1	Total Estimated Cost of the Internal and External Development Work including amenities and Facilities in the Layout as on date of Registration is	Rs. 6,71,74,000/-
2	Cost incurred as on date of certificate	Rs. 5,98,96,500/-
3	Work done in percentage (as percentage of the estimated cost)	89.16%
4	Balance Cost to be incurred (Based on estimated cost)	Rs. 72,77,500/-
5	Cost incurred on additional /extra items no, included in the estimated cost (Table-C)	NIL

AKASH MOTIKAR

Yours faithfully

Signature & Name AKASH MOTIKAR with Stamp of Engineer)
(Not less than Bachelor's Degree Holder or equivalent as per section 2(a) of the Act.
Local Authorities license No. 101604593

AKASH MOTIKAR No. ---

Agreed and Accepted By

Signature of the Promoter

Name: Shri Pankaj Waghmare

Date: 15th August 2023

Note:

1. The scope of work is completed Registered Real Estate Projects as per drawing approved from time to time as per specification mentioned in agreement of sale.
2. (*)Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon the engineers. In case of independent quantity surveyor being appointed by the developer, the name has to mentioned at the place mark (*) and in case quantity are being calculated by office of Engineer the name of the person in the office of the Engineer who is responsible for the quantity calculated should be mentioned at place marked (*).
3. (**) Balance cost to be incurred (4) may vary from different between total estimated cost (1) and actual cost incurred (2) due to deviation in quantity required / escalation of cost etc. As this is an estimated cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
4. All the components of work with specification are indicative and not exhaustive.
5. Please specify if there are any deviation/ qualifications. Example: Any deviation in input material used from specification in agreement of Sale.

TABLE C

List of Extra/additional/Deleted Item Considered in Cost
(which were not a part of original Estimated of Total Cost)

Sr No	List of Extra/Additional/Deleted Item	Amount (Rs)
1		
2		

MAXTON HEAVY

MAXTON HEAVY

MAXTON HEAVY