



Husain Shakir & Company

Chartered Accountants

Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERIFICATE

(FOR REGISTRATION OF A PROJECT AND SUBSEQUENT WITHDRAWAL OF MONEY)

To,

Day & Date : 10th Feb 2024

KANJIBHAI SODAVADIA WITH SURESH PATEL AND OTHERS GOTALPANJARI

PLOT BEARING / CTS / SURVERY / FINAL PLOT NO. : 59, 60/1/2 AT GOTAL (PANJRI), NAGPUR (GRAMIN)-440036
PAN: AAJAK6304M

Subject : Certificate of Financial Progress of work of SUPER CITY II having MahaRERA Registration Number P50500033082 being developed by KANJIBHAI SODAVADIA WITH SURESH PATEL AND OTHERS GOTALPANJARI

Sir,

This Certificate is being issued for RERA compliance for the SUPER CITY II having MAHARERA Registration Number P50500033082 being developed by KANJIBHAI SODAVADIA WITH SURESH PATEL AND OTHERS GOTALPANJARI and is based on records and documents produced before me and explanations provided to me by the management of the ASSOCIATION OF PERSON

Table-A Estimated cost of the project (at the time of registration of project)

Sr No.	Particulars		Amount (Rs.)
			Estimated Cost (At the time of registration of project)
1	2		3
1. i)	Land Cost:		
a)	Value of the Land as ascertained from the Annual Statement of Rates (ASR)		7,20,53,472
b)	Estimated amount of premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local authority or State Government/UT Administration or any Statutory authority		-
c)	Estimated Acquisition cost of TDR (if any)		-
d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and		-
e)	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities		-
f)	Under Rehabilitation scheme:		



Maryam Villa, Ground Floor, Behind Taheri Plastics, Machisath Tinnal Chowk, Itwari, Nagpur 440002



+91-9766914720



cahusainshakir@gmail.com



Husain Shakir & Company

Chartered Accountants

	i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	-
	ii)	Estimated cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
	iii)	Estimated cost of ASR Linked premium fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
	iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
		Sub Total of Land Cost Rs	7,20,53,472
ii)		Development Cost / Cost of Construction of building:	
	a	Estimated Cost of Construction as certified by Engineer	2,96,27,250
	b	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	c	Estimated Expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant fees, site overheads, development works, cost of service (including water, electricity, sewerage, drainage, layout roads etc.), absorbed costs (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	-
	d	Estimated Taxes, cess, fees, charges, premiums, interest etc. payable to Statutory Authority.	-
	e	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
		Sub Total of Development Cost	2,96,27,250
		Total cost of Project (Estimated)	10,16,80,722

Note: 1. Pass through charges are not included in estimated cost of construction; 2. Estiamted Cost shall be revised (whenever required) through revision application



Maryam Villa, Ground Floor, Behind Taheri Plastics, Machisath Tinnal Chowk, Itwari, Nagpur 440002



+91-9766914720



cahusainshakir@gmail.com





Husain Shakir & Company

Chartered Accountants

Table B - Actual Cost Incurred on the project as on 31/03/2022

Sr. No.	Particulars	Amount (Rs)
		Incurred
1	Land Cost	
a	Value of the Land as ascertained from the Annual Statement of Rates (ASR)	7,20,53,472
b	Incurred Expenditure on premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/concession in deficiency under DCR from Local authority or State Government/UT Administration or any Statutory authority	-
c	Incurred Expenditure for acquisition of TDS(if any)	-
d	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.; and	-
e	Land Premium paid for redevelopment of land owned by public authorities	-
f	Under Rehabilitation scheme:	
	i) Incurred expenditure for construction of rehabilitation building. Minimum (a) or (b) to be considered :	-
	(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by engineer.	-
	(b) Incurred expenditure for construction of rehab building as per the books of accounts as verified by the CA.	-
	ii) Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accomodation or rent in lieu of Transit Accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
	iii) Incurred expenditure towards ASR Linked premium fees, charges and security deposits or maintenance deposit or any amount whatsoever payable to any authorities towards and in project of rehabilitation	-
	iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	-
	SUB TOTAL OF LAND COST:	7,20,53,472.00



Maryam Villa, Ground Floor, Behind Taheri Plastics, Machisath Tinnal Chowk, Itwari, Nagpur 440002



+91-9766914720



cahusainshakir@gmail.com





Husain Shakir & Company

Chartered Accountants

2 Development Cost / Cost of Construction			
	i)	Expenditure for construction. Minimum of (a) and (b) to be considered	87,93,407
		(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	88,90,136
		(b) Actual cost of construction incurred as per the books of accounts as verified by the CA	87,93,407
	(ii)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
	(iii)	Incurred Expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant fees, site overheads, development works, cost of service (including water, electricity, sewerage, drainage, layout roads etc.), absorbed costs (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	-
	(iv)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums, interest etc. payable to Statutory Authority.	96,729
	(v)	Incurred Expenditure towards Interest to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	-
		Sub Total of Development Cost	88,90,136
3		Total cost of the project (Actual incurred as on 31st March 2022	8,09,43,608
4		Proportion of the cost incurred on land cost and construction cost to the total estimated cost (Table A)	79.61%
5		Amount which can be withdrawn from the designated account	8,09,43,608
6		Less : Amount withdrawn till date of this certificate from the designated account	1,50,50,319
7		Net amount which can be withdrawn from the designated Bank account under this certificate	6,58,93,289



Maryam Villa, Ground Floor, Behind Taheri Plastics, Machisath Tinnal Chowk, Itwari, Nagpur 440002



+91-9766914720



cahusainshakir@gmail.com



Husain Shakir & Company

Chartered Accountants

Table C

Statement for calculation of receivables from the sales of the Real Estate Project

Sold Inventory						
Sr. No.	Building/Land	Plot No.	Carpet Area (in sq. mtrs.)	Unit Consideration as per agreement/Letter of allotment	Received Amount (Excl. Taxes) as on cut off date of this certificate	Balance Receivables
1	Land	10	163.20	34,51,000	7,51,000	27,00,000
2	Land	11	124.80	28,21,100	1,50,000	26,71,100
3	Land	12	124.80	28,88,200	51,000	28,37,200
4	Land	13	124.80	28,21,000	5,64,000	22,57,000
5	Land	14	136.28	31,90,600	6,38,200	25,52,400
6	Land	16	124.80	24,18,100	5,64,200	18,53,900
7	Land	17	124.80	28,21,000	1,00,000	27,21,000
8	Land	18	124.80	24,38,200	5,77,640	18,60,560
9	Land	19	139.60	31,50,000	6,30,000	25,20,000
10	Land	20	147.08	34,03,900	7,00,000	27,03,900
11	Land	21	122.98	27,79,900	5,04,980	22,74,920
12	Land	23	122.98	27,70,000	6,51,000	21,19,000
13	Land	24	122.98	28,46,100	50,000	27,96,100
14	Land	25	122.98	23,82,769	5,55,975	18,26,794
15	Land	26	122.98	29,12,300	2,91,300	26,21,000
16	Land	27	122.98	28,13,000	2,81,300	25,31,700
17	Land	28	122.98	27,79,900	5,60,000	22,19,900
18	Land	29	154.80	34,99,198	6,98,832	28,00,366
19	Land	2	568.57	1,10,16,000	29,00,000	81,16,000
20	Land	31	122.98	27,79,900	4,50,000	23,29,900
21	Land	32	122.98	23,82,800	1,50,000	22,32,800
22	Land	33 & 34	245.96	55,59,800	4,50,000	51,09,800
23	Land	37	122.98	23,82,800	3,00,000	20,82,800
24	Land	38	122.98	27,79,900	5,55,980	22,23,920
25	Land	39	154.80	35,40,900	3,54,090	31,86,810
26	Land	3	416.46	1,20,00,000	10,00,000	1,10,00,000
27	Land	43	156.60	35,82,000	8,96,000	26,86,000
28	Land	44	155.70	33,51,900	7,51,000	26,00,900
29	Land	45	154.80	34,99,200	3,00,000	31,99,200
30	Land	48	152.77	34,53,300	2,50,000	32,03,300
31	Land	49	153.00	34,58,500	51,000	34,07,500
32	Land	4	142.13	32,89,300	3,00,000	29,89,300
33	Land	50	153.22	34,63,500	50,000	34,13,500
34	Land	52	163.53	37,84,500	7,00,000	30,84,500
35	Land	55	152.46	29,54,000	6,38,260	23,15,740
36	Land	56	152.68	29,58,300	1,75,000	27,83,300
37	Land	57	152.90	34,56,300	5,80,000	28,76,300
38	Land	59	153.78	34,76,100	2,00,000	32,76,100
39	Land	5	113.40	21,97,003	7,69,003	14,28,000
40	Land	60	154.00	29,83,000	7,51,000	22,32,000
41	Land	61	154.22	29,88,100	7,14,000	22,74,100
42	Land	62	154.66	34,96,000	3,51,000	31,45,000
43	Land	63	155.10	30,05,100	50,000	29,55,100
44	Land	64	155.32	30,09,400	50,000	29,59,400
45	Land	7	113.40	26,24,400	3,24,376	23,00,024
46	Land	8	113.40	26,24,400	2,74,376	23,50,024
47	Land	9	159.97	36,16,000	3,60,000	32,56,000
Less : GST Received from customer included in Sale Deed				0		
Amount						
Grand Total				7,345.37	16,18,98,670	2,30,14,512.30
						13,88,84,158



Maryam Villa, Ground Floor, Behind Taheri Plastics, Machisath Tinnal Chowk, Itwari, Nagpur 440002



+91-9766914720



cahusainshakir@gmail.com





Husain Shakir & Company

Chartered Accountants

TABLE C : DETAILS OF UNSOLD INVENTORY				
Sr. No.	Building	Flat/Shop No.	RERA Carpet Area (in sq. mtrs.)	Unit Consideration as per Ready reckoner rate on cut off date
A. PLOTS				
1	Land	1	1,046.66	75,25,853.82
2	Land	6	113.40	8,15,385.92
3	Land	15	136.28	9,79,901.17
4	Land	22	122.98	8,84,269.49
5	Land	30	154.80	11,13,066.49
6	Land	35	122.98	8,84,269.49
7	Land	36	122.98	8,84,269.49
8	Land	40	252.55	18,15,923.40
9	Land	41	289.20	20,79,449.80
10	Land	42	157.50	11,32,480.44
11	Land	46	153.90	11,06,595.17
12	Land	47	153.00	11,00,124
13	Land	51	153.67	11,04,941
14	Land	53	164.53	11,83,029
15	Land	54	152.02	10,93,077
16	Land	58	153.34	11,02,569
17	Land	65	214.65	15,43,409
Total			3,664.44	2,63,48,613



 Maryam Villa, Ground Floor, Behind Taheri Plastics, Machisath Tinnal Chowk, Itwari, Nagpur 440002

 +91-9766914720

 cahunainshakir@gmail.com



Husain Shakir & Company

Chartered Accountants

Table D			
Comparison between Balance Cost and Receivables			
Sr. No		Particulars	Amount
1		Estimated balance cost to complete the Real Estate Project (Difference of total estimated project cost less cost incurred)	2,07,37,114
2		Balance amount of receivables from sold apartments as per Table- C of this certificate (as certified by Chartered Accountant as verified from the records and books of accounts)	13,88,84,158
3		(i) Balance unsold area (to be certified by management and to be verified by CA from the records and books of accounts)	3,664
		(ii) Estimated amount of sales proceeds in respect of unsold apartments(calculated as per ASR multiplied to unsold area as on the date of certificate , to be calculated and certified by CA) As per table C to this certificate	2,63,48,613
4		Estimated receivables of ongoing project [sum of 2 +3 (ii)]	16,52,32,771
5		(To be filled for ongoing projects only). Amount to be deposited in Designated Account 70% or 100% If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in Designated Account. If 4 is Lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in Designated Account.	11,56,62,940

Table E Designated Bank Account Details			
Sr. No.	Particulars	Designated Bank Account Details	HDFC Bank, (HDFC0005192) A/c No. 50200064625150
		Actual amount till date (from start of bank account till the cut off date of this certificate)	
		0.00	
1	Opening Balance	2,54,72,522.00	
2	Deposits	1,50,50,319.00	
3	Withdrawals	1,04,22,203.00	
4	Closing Balance		

Note: The above figures have been extracted from deposit and withdrawal side of bank account and further note that the above values are from the starting date of bank account to the cut off date of this certificate as asked in the format issued by the RERA Authority. Further, the entity has not opened separate 70% account as envisaged in RERA Act.



Maryam Villa, Ground Floor, Behind Taheri Plastics, Machisath Tinnal Chowk, Itwari, Nagpur 440002



+91-9766914720



cahusainshakir@gmail.com



Husain Shakir & Company

Chartered Accountants

Table F Means of Finance					
Sr. No.		Particulars	Estimated (At time of registration) (In Rs.) (Proposed and indicative)	Proposed/Estimated (As on the date of the certificate) (In Rs.)	Actual (As on the date of certificate) (In Rs.)
1		Own Funds	57,22,440	57,22,440	16,36,39,124
2		Total Borrowed Funds (Secured) --Drawdown availed till date	-	-	-
3		Total Borrowed Funds (UnSecured) -- Drawdown availed till date	-	-	-
4		Customer Receipts used for project	5,15,01,960	5,15,01,960	2,30,14,512
5		Total funds for project	5,72,24,400	5,72,24,400	18,66,53,636
6		Total Estimated cost (As per Table A)	5,72,24,400	5,72,24,400	10,16,80,722

Note: Reasonable assumptions have been made to derive at above mentioned values.

Table G Any Comments/Observations of CA	
Sr. No.	Comments/Observations of CA
1	Refer relevants notes mentioned in respective tables.

BASED ON THE DATA AND INFORMATION PROVIDED BY THE MANAGEMENT,

FOR HUSAIN SHAKIR & COMPANY.,
CHARTERED ACCOUNTANTS,

(C.A HUSAIN.S.SHAKIR)
PROPRIETOR
MEMBERSHIP NO : 143240
FRN NO : 155584W
UDIN : 24143240BKHACW1924



Agreed and accepted by:
Kanjibhai Sodavadia with Suresh Patel And Others Gots

Name: Kanjibhai Sodavadia
Designation: Authorised Signatory



Maryam Villa, Ground Floor, Behind Taheri Plastics, Machisath Tinnal Chowk, Itwari, Nagpur 440002



+91-9766914720



cahusainshakir@gmail.com