



SHANU BOSE
CHARTERED ACCOUNTANTS

Shop No. 9 & 10, First Floor,
Nirmal Nagari, Nandanvan,
Nagpur - 440009.
Mobile: - 9021263563, 9403674227
Email: - shanubose.svk@gmail.com

ANNEXURE D

FORM-3

[See Regulation 3]

CHARTERED ACCOUNTANT'S CERTIFICATE

**(TO BE SUBMITTED AT THE TIME OF REGISTRATION OF A PROJECT AND
SUBSEQUENT WITHDRAWAL OF MONEY FROM DESIGNATED ACCOUNT)**

To,

Date: 03/02/2025

The Partner,

Hiranmayi Infraventure

Ayodhya Nagar, Nagpur

Subject: Certificate of Financial Progress of Work of **ABHISHEK ANNEX** having MAHARERA Registration No. **P50500034153** (Only Applicable after Project Registration) being developed by **M/s. Hiranmayi Infraventure**.

Sir;

This Certificate is being issued for RERA compliance for the **ABHISHEK ANNEX** having MAHARERA Registration No. **P50500034153** (Only Applicable after Project Registration) being developed by **M/s. Hiranmayi Infraventure** and is based on the records and documents produced before me and explanations provided to me by the management of the company.

Table A- Estimated Cost of the Project (At the Time of Registration of Project)

<i>Sr. No.</i>	<i>Particulars</i>	<i>Amount (Rs.)</i>
<i>(1)</i>	<i>(2)</i>	<i>(3)</i>
		<i>Estimated Cost (At the time of Registration of Project)</i>
1	i. Land Cost : a. Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost. b. Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive under DCR from Local Authority or State Government or any Statutory Authority.	2,23,50,000.00 30,00,000.00





	c. Acquisition cost of TDR (if any)	0.00
	d. Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	-
		9,14,100.00
	e. Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities.	-
	f. Under Rehabilitation Scheme :	
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer.	0.00
	(ii) Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA. Note : (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered).	-
	(iii) Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost	-
	(iv) Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	-
SUB-TOTAL OF LAND COST		2,62,64,100.00
	ii. Development Cost/ Cost of Construction :	
	a. (i) Estimated Cost of Construction as certified by Engineer.	2,10,00,000.00
	(ii) Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	-





	(iii) Estimated Expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc.	0.00
	b. Estimated Taxes, cess, fees, charges, premiums, interest etc. to any statutory Authority.	0.00
	c. Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction ;	-
<i>SUB-TOTAL OF DEVELOPMENT COST</i>		2,10,00,000.00
<i>TOTAL COST OF THE PROJECT (ESTIMATED)</i>		4,72,64,100.00

Table B- Actual Cost Incurred on the Project (As on 30/09/2024)

(1)	(2)	(3)
Sr No.	Particulars	Amount (Rs.)
		Incurred
1	i. Land Cost :	
	a. Value of Land as ascertained from the Annual Statement of Rates (ASR)	2,23,50,000.00
	b. Incurred Expenditure on Premium to obtain development rights, FSI, additional FSI, fungible area, and any other incentive under DCR from Local Authority or State Government or any Statutory Authority.	25,84,005.00
	c. Incurred Expenditure for Acquisition cost of TDR (if any)	0.00
	d. Amounts paid to State Government/ UT Administration or competent authority or any	-





	other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc ; and	9,14,100.00
	e. Land Premium paid for redevelopment of land owned by public authorities.	-
	f. Under Rehabilitation Scheme : i. Incurred Expenditure for Construction of rehabilitation building. Minimum of (i) or (ii) is to be considered.	0.00
	a. cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	-
	b. Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	-
	ii. Incurred Expenditure towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost, amount paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on.	-
	iii. Incurred Expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	-
	iv. Any Other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	-





Shop No. 9 & 10, First Floor,
Nirmal Nagari, Nandanvan,
Nagpur - 440009.
Mobile: - 9021263563, 9403674227
Email: - shanubose.svk@gmail.com






	money borrowed for construction ;	
	SUB-TOTAL OF DEVELOPMENT COST	1,65,53,552.79
3	TOTAL COST OF THE PROJECT (ACTUAL INCURRED AS ON DATE OF CERTIFICATE)	4,24,01,657.79
4	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A)	89.71%
5	Amount Which can be withdrawn from the Designated Account.	4,24,01,657.79
6	Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement	3,31,26,500.00
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	92,75,157.79

TABLE C

Statement for calculation of Receivables from the Sales of the Ongoing Real Estate Project

Sold Inventory

Sr. No.	Flat No.	Carpet Area (in sq.mts.)	Unit Consideration as per Agreement/ Letter of Allotment	Received Amount	Balance Receivable
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>
1	301	58.514	43,00,000.00	42,82,500.00	17,500.00
2	302	57.029	57,50,000.00	57,50,000.00	0.00
3	402	57.029	57,00,000.00	55,40,000.00	2,10,000.00
4	202	57.029	59,00,000.00	58,71,000.00	29,000.00
5	401	58.514	57,00,000.00	16,83,000.00	40,67,000.00
6	101	58.514	50,00,000.00	50,00,000.00	0.00





7	102	57.029	50,00,000.00	50,00,000.00	0.00
---	-----	--------	--------------	--------------	------

(Unsold Inventory)

Sr. No.	Flat No.	Flat Area (in sq.mts.)	Unit Consideration as per Read Reckoner Rate (ASR)
(1)	(2)	(3)	(4)
1	501	58.514	55,00,000.00
2	201	58.514	55,00,000.00
	TOTAL	117.028	1,10,00,000.00

TABLE D

COMPARISON BETWEEN BALANCE COST AND RECEIVABLES

Sr No.	Particular	Amount
1.	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred) (calculated as per the Table A & Table B)	48,62,442.21/-
2.	Balance amount of receivables from sold apartments as per Table C to this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	43,23,500.00
3.	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts) (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	117.028 Sq. Mt. 1,10,00,000.00
4.	Estimated receivables of ongoing project. Sum of 2 + 3 (ii)	1,53,23,500.00
5.	Amount to be deposited in Designated Account - 70% or 100% IF 4 is greater than 1, then 70 % of the balance receivables of ongoing project will be deposited in designated Account IF 4 is lesser than 1, then 100% of the of the balance receivables of ongoing project will be deposited in designated Account	70%





TABLE E

Designated Bank Account Details

Sr No.	Particulars	Designated Bank Account Details
		Actual Amount Till date (From Start of Bank account to till Date)
1	Opening Balance	0.00
2	Deposits	0.00
3	Withdrawals	0.00
4	Closing Balance	0.00


I hereby certify that M/s. Hiranmayi Infraventure has not opened any RERA designated Bank account till date. Booking amount collected from allottees of the project unit as indicated in Table C has been deposited in Firm Bank Account

I Hereby Certify that M/s. Hiranmayi Infraventure has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

TABLE F

Means of Finance

Sr No.	Particulars	Estimated (At time of Registration) (In Rs.) (proposed and Indicative)	Proposed/ Estimated (As on the date of the Certificate) (In Rs.)	Actual (As on the date of the Certificate) (In Rs.)
1	Own Funds	3,50,00,000.00	3,50,00,000.00	92,75,157.79
2	Total Borrowed Funds (Secured) Drawdown availed till Date	0.00	0.00	0.00





SHANU BOSE
CHARTERED ACCOUNTANTS

Shop No. 9 &10, First Floor,
Nirmal Nagari, Nandanvan,
Nagpur - 440009.
Mobile: - 9021263563,9403674227
Email: - shanubose.svk@gmail.com

3	Total Borrowed Funds (Unsecured) Drawdown availed till Date	0.00	0.00	0.00
4	Customer Receipts used for Project	1,22,64,100.00	1,22,64,100.00	3,31,26,500.00
5	Total Funds For Project	4,72,64,100.00	4,72,64,100.00	4,24,01,657.79
6	Total Estimated Cost (As per Table A)	4,72,64,100.00	4,72,64,100.00	4,24,01,657.79

TABLE G

Any Comments/ Observation of CA

1	THE FIRM HAS NOT OPENED ANY RERA DESIGNATED BANK ACCOUNT TILL DATE. ALL THE TRANSACTIONS WERE CARRIED OUT THROUGH THE FIRM CURRENT ACCOUNT ONLY.
2	
3	
4	

Yours Faithfully,

HIRANMAYI INFRAVENTURE

श्री सुनील सेंगर

Agreed & Accepted By: Partner

Promoter

Name:

Date:

DATE: 03/02/2025
PLACE: NAGPUR
UDIN: 25169835BMGPXL8331



SHANU BOSE
CHARTERED ACCOUNTANTS
M. No. 169835