

Sr. No	Particulars	Amount (Rs.In Lacs) Estimated (Table A)	Amount (Rs.In Lacs) Incurred (Table B)
	ii. Development Cost, Cost of construction: a. Cost of Construction (i) Estimated Cost of Construction as certified by Engineer (ii) Actual cost of construction incurred as per the books of accounts as verified by the CA Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to considered (iii) On-site expenditure of development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads, development works, cost of services including water, electricity, sewerage, drainage, layout roads, etc.), cost of machineries and equipments including its hire and maintenance costs, consumables, etc. All costs directly incurred to complete the construction of the entire phase of the project registered, b. Payment of Taxes, cess, fees, charges, premiums, interest, etc to any statutory authority c. Principal sum and interest payable to financial institutions, scheduled banks, non-banking financial institutions (NBFC) or money lenders on construction funding or money borrowed for construction.	2,656.10 200.44 -	2,511.90 200.44 -
	Sub-total of Development Cost	2,856.54	2,712.34
2	Total estimated Cost of the Real Estate Project [1(i)+1(ii)] of Estimated Column	Rs.	3,148.09
3	Total cost Incurred of Real Estate Project [1(i)+1(ii)] of Incurred Column		3,003.88
4	% completion of Construction Work (as per Project Architect's Certificate) %		As per Annexure
5	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated cost (3/2%)		95.42%
6	Amount which can be withdrawn from the Designated Account Total Estimated Cost * Proportion of cost incurred (Sr. Number 2 * Sr number 5)		3,003.88
7	Less: Amount withdrawn till date of this certificate as per the Books of Accounts and Bank Statement for this project only.		2,624.40
8	Net amount which can be withdrawn from this Certificate is being issued for RERA compliance for Gokul Enclave Wing-A Wing-B		379.48

This certificate being issued is based on the records and documents produced before us and explanations provided to us by the management of the Company. It is pertinent to mention that the estimated costs in this certificate are based on engineer's certificate and management estimate. We don't vouch for accuracy of the same. Incurred costs in this certificate are as per the generally accepted accounting principles in India and we have obtained sufficient necessary supportings for issuance of this certificate but we have not verified the costs in entirety considering the voluminous transactions of the company.

Yours Faithfully,
Gitesh Maddiwar
Chartered Accountant

Membership Number- 128516
Date: 03-04-2025
Place: Nagpur
UDIN: 25128516BMIOCV4793




HARE KRISHNA BUILDERS

PARTNER

Table D
Comparison between Balance Cost and Receivables

ADDITIONAL INFORMATION FOR ONGOING PROJECT	Amt Rs. In Lacs
1. Estimated Balance cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less cost Incurred)	144.21
2. Balance amount of receivables from sold apartments as per Annexure A to this certificate -	949.60
3 i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts)- in sq mt.	-
(ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Annexure A to this certificate-	-
4. Estimated receivables of on-going project. Sum of 2+3 (ii)-	949.60
5. Amount to be deposited In Designated Account – 70% or 100%-	
IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account.	665
IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited i designated Account%.	
This certificate is being issued for RERA compliance to Nirman Superstructures. and is based on the records and documents produced before me and explanations provided to me by the management of the firm.	

Yours Faithfully,
Gitesh Maddiwar
Chartered Accountant


Membership Number- 128516
Date: 03-04-2025
Place: Nagpur



NARE KRISHNA BUILDERS


PARTNER

Table C
Statement of calculation of Receivables from the Sales of the Ongoing Real Estate Project
Sold Inventory wing B

Rs. In Lacs					
Sr. No	Flat No	Carpet Area (in sq. Mts.)	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Receivable
1	101	56.152	0.00	0.00	0.00
2	104	56.549	0.00	0.00	0.00
3	105	56.549	0.00	0.00	0.00
4	108	76.655	0.00	0.00	0.00
5	102	76.782	36.5	36.30	0.00
6	103	76.677	41.0	41.0	0.00
7	106	71.022	38.0	36.00	2.00
8	107	76.673	38.0	38.00	0.00
9	201	56.152	0.00	0.00	0.00
10	202	76.782	36.0	36.00	0.00
11	203	76.677	35.0	35.00	0.00
12	204	56.531	0.00	0.00	0.00
13	205	56.531	0.00	0.00	0.00
14	206	71.022	36.0	36.00	0.00
15	207	76.673	36.0	36.00	0.00
16	208	76.655	28.0	28.00	0.00
17	301	56.152	29.0	29.00	0.00
18	302	76.782	36.0	36.00	0.00
19	303	76.677	36.0	36.00	0.00
20	304	56.531	29.0	29.00	0.00
21	305	56.531	29.0	29.00	0.00
22	306	71.022	36.0	36.00	0.00
23	307	76.673	36.0	36.00	0.00
24	308	76.655	29.0	29.00	0.00
25	401	56.152	29.0	29.00	0.00
26	402	76.782	36.0	36.00	0.00
27	403	76.677	34.8	34.75	0.00
28	404	56.531	28.4	28.35	0.00
29	405	56.531	29.0	29.00	0.00
30	406	71.022	36.0	36.00	0.00
31	407	76.673	36.0	36.00	0.00
32	408	76.655	29.0	29.00	0.00
33	501	56.152	29.0	29.00	0.00
34	502	76.782	36.0	36.00	0.00
35	503	76.677	36.0	36.00	0.00
36	504	56.531	28.0	28.00	0.00
37	505	56.531	29.0	29.00	0.00
38	506	71.022	36.0	36.00	0.00
39	507	76.673	36.0	36.00	0.00
40	508	76.655	29.0	29.00	0.00
41	601	56.152	26.0	26.00	0.00
42	602	76.782	36.0	36.00	0.00
43	603	76.677	36.0	36.00	0.00
44	604	56.531	23.0	23.00	0.00
45	605	56.531	29.0	29.00	0.00
46	606	71.022	36.0	27.00	9.00
47	607	76.673	36.0	36.00	0.00
48	608	76.655	23.0	23.00	0.00
49	701	56.152	23.0	23.00	0.00
50	702	76.782	27.5	26.90	0.60
51	703	76.677	36.0	36.00	0.00
52	704	56.549	23.0	23.00	0.00
53	705	56.531	23.5	23.50	0.00
54	706	71.022	36.0	36.00	0.00
55	707	76.673	34.0	34.00	0.00
56	708	76.655	29.0	29.00	0.00
		3583.31	1578.6	1567.00	11.60

HARE KRISHNA BUILDERS

Rub
PARTNER



Sold Inventory wing A

Rs. In Lacs

Rs. In Lacs

Sr. No.	Flat No	Carpet Area (In sq. Mts.)	Unit Consideration as per Agreement/Letter of Allotment	Received Amount	Balance Receivable
1	101	66.496	42.3	16.51	25.7
2	102	66.496	32.5	24.51	8.0
3	103	56.13	33.0	26.00	7.0
4	104	57.48	33.5	25.97	7.5
5	105	56.126	33.0	23.09	9.9
6	106	66.496	43.5	32.50	11.0
7	107	66.496	43.0	25.51	17.5
8	108	57.486	33.0	12.51	20.5
9	201	71.721	41.0	28.51	12.5
10	202	71.721	42.5	21.00	21.5
11	203	51.264	31.0	7.00	24.0
12	204	51.497	32.0	10.50	21.5
13	205	51.264	31.0	10.00	21.0
14	206	71.721	41.0	20.50	20.5
15	207	71.721	41.0	28.50	12.5
16	208	51.497	31.0	6.20	24.8
17	301	71.721	41.0	12.00	29.0
18	302	71.721	30.0	24.80	5.2
19	303	51.264	32.0	11.00	21.0
20	304	51.497	31.0	7.51	23.5
21	305	51.264	32.0	15.51	16.5
22	306	71.721	41.0	25.00	16.0
23	307	71.721	41.0	24.00	17.0
24	308	51.497	31.0	10.51	20.5
25	401	71.721	42.0	22.00	20.0
26	402	71.721	41.0	17.50	23.5
27	403	51.264	32.5	16.50	16.0
28	404	51.497	23.0	7.00	16.0
29	405	51.264	32.5	19.50	13.0
30	406	71.721	30.0	18.50	11.5
31	407	71.721	41.0	32.25	8.8
32	408	51.497	31.0	16.00	15.0
33	501	71.721	42.0	31.01	11.0
34	502	71.721	41.0	13.00	28.0
35	503	51.264	32.0	25.00	7.0
36	504	51.497	32.0	13.10	18.9
37	505	51.264	30.8	16.75	14.0
38	506	71.721	32.0	17.29	14.7
39	507	71.721	30.0	15.00	15.0
40	508	51.497	30.5	21.27	9.2
41	601	71.721	41.0	19.11	21.9
42	602	71.721	42.0	29.50	12.5
43	603	51.264	26.5	12.51	14.0
44	604	51.497	32.0	22.00	10.0
45	605	51.264	33.0	0.21	32.8
46	606	71.721	41.5	30.50	11.0
47	607	71.721	41.5	27.50	14.0
48	608	51.497	31.3	17.87	13.4
49	701	71.721	41.0	20.73	20.3
50	702	71.721	42.0	31.00	11.0
51	703	51.264	33.0	21.51	11.5
52	704	51.497	32.0	18.00	14.0
53	705	51.264	33.0	4.30	28.7
54	706	71.721	41.5	32.00	9.5
55	707	71.721	41.5	10.21	31.3
56	708	51.497	31.0	4.49	26.5
Total		3026.96	1990.25	1052.25	938.00

HARE KRISHNA BUILDERS


 PARTNER


Table F
Means of Finance
(Quarter :Jan to March 2025)

S. NO.	Particulars	Rs. In Lacs		
		Estimated (At time of Registration) (proposed and indicative)	Proposed (As on the date of the Certificate)	Actual (As on the date of certificate)
1	Own Funds	523.69	-	523.69
2	Total Borrowed Fund (Secured)- Drawdown availed till date	-	-	-
3	Total Borrowed Fund (Unsecured)- Drawdown availed till date	-	-	-
4	Customer Receipts used for Project	2,624.40	3,148.09	2,624.40
5	Total Funds for Project	3,148.09	3,148.09	3,148.09
6	Total Estimated Cost(As Per Table A)	3,148.09	3,148.09	3,148.09



HARE KRISHNA BUILDERS
[Signature]
PARTNER

Table E
Designated Bank Account Details
(Quarter :Jan to March 2025)

S.NO.	Particulars	Rs. In Lacs
		Designated Bank Account Details
		Actual Amount till Date (From Start of Bank account to till date)
1	Opening Balance	12.09
2	Deposits	2619.25
3	Withdrawals	2624.40
4	Closing Balance	6.94

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in

I hereby certify that (M/s. Hare Krishna Builders) has utilized the required proportion of money, as specified in the act collected from allottees for this project only for land



HARE KRISHNA BUILDERS



PARTNER

Table G
Any Comments/Observations of CA
(Quarter :Jan to March 2025)

NIL

Agreed and accepted by:

Signature of Promoter
Name:Mr.Kuldeep Malhotra
M/s.Hare Krishna Builders



Yours Faithfully,
Gitesh Maddiwar
Chartered Accountant

A handwritten signature in black ink, appearing to be "G. Maddiwar".

Membership Number- 128516

Date:03-04-2025

Place: Nagpur

UDIN:25128516BMIOCV4793

HARE KRISHNA BUILDERS

A handwritten signature in black ink, appearing to be "Kuldeep".
PARTNER