

**CHARTERED ACCOUNTANTS CERTIFICATE**Cost of Real Estate Project : **Nanik's Ashtavinayak Bhakti -4 of M/s Nanik Enterprises**RERA Registration Number: **P50500045432**Project Name : **Nanik's Ashtavinayak Bhakti -4**

Sr. No	Particulars		Amount (in Crores)	
			Estimated	Incurred & Paid
			(Column - A)	(Column - B)
1	i	Land Cost:		
	a	Acquisition Cost of Land or Development Rights, lease Premium, lease rent, interest cost incurred or payable on Land Cost and legal cost	1.91	1.91
	b	Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR from Local Authority or State Government or any Statutory Authority	4.39	2.58
	c	Acquisition cost of TDR (if any)	0.00	0.00
	d	Amounts payable to State Government or competent authority or any other statutory authority of the State or Central Government towards stamp duty, transfer charges, registration fees etc.	0.00	0.00
	e	Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by Public Authorities.	0.00	0.00
	f	Under Rehabilitation Scheme:		
	(i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer(in Column-A)	0.00	0.00
	(ii)	Actual Cost of construction of rehab building incurred as per the books of accounts as verified by the CA (in Column-B) Note: (for total cost of construction incurred, Minimum of (i) or (ii) is to be considered)	0.00	0.00
	(iii)	Cost towards clearance of land of all or any encumbrances including cost of removal of legal/illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit Accommodation, overhead cost.	0.00	0.00





KEJRIWAL & ASSOCIATES

Chartered Accountants

BHUBHANESHWAR • BARBIL • NAGPUR

Sr. No	Particulars	Amount (in Crores)	
		Estimated	Incurred & Paid
		(Column - A)	(Column - B)
(iv)	Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of Rehabilitation.	0.00	0.00
	Sub-Total of Land Cost	6.30	4.49
ii	Development Cost/Cost of Construction:		
a (i)	Estimated Cost of Construction as certified by Engineer (Column - A)	40.99	
a (ii)	Actual Cost of Construction incurred as per the books of accounts as verified by the CA (Column - B) Note: (for adding to total cost of construction incurred, Minimum of (i) or (ii) is to be considered)		14.55
a (iii)	On-site expenditure for development of entire project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultants fees, site overheads/Contingencies , development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), cost of machineries and equipment including its hire and maintenance costs, consumables etc. All costs directly incurred to complete the Construction of the entire phase of the project registered.	2.04	0.00
b	Payment of Taxes, cess, fees, charges, premiums, interest etc. to any Statutory Authority. Marketing & admin cost	4.68	2.08
c	Interest payable to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction: State Bank Of India TL A/c	7.03	0.00
	Sub-Total of Development Cost	54.74	16.63



B.O. – 301, Devi Prabha Pride, Cement Road, Dharampeth Etnn, Shivaji Nagar, Nagpur 440010

H.O. - Room No.13 & 14, 1st Floor, Apex Market Complex Cuttack Road, Kalpana Square, Bhubaneswar -751006.

B.O. – Gupta Garments, Main Road, Barbil, Dist – Keonjhar, Odisha – 758035.

Ph. (0674)-23100330, (06767)-275022, 073048 03592(M). e-mail: sidharth.gupta@live.in: www.kejriwalca.com



KEJRIWAL & ASSOCIATES

Chartered Accountants

BHUBHANESHWAR • BARBIL • NAGPUR

2	Total Estimated Cost of the Real Estate Project (1 (i) + 1 (ii) of Estimated Column - A	61.04
3	Total Cost Incurred and Paid of the Real Estate Project (1 (i) + 1 (ii) of Incurred Column - B	21.12
4	Percentage of completion of Construction Work (as per Project Architect's Certificate on completion of project)	35%
5	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost.(3/2)	35%
6	Amount which can be withdrawn from the Designated loan Account (Total cost incurred i.e. Rs. 21.12 crore – customer advance received i.e. Rs. 2.00 crore approx = Rs. 19.12 crore) 60% of Rs. 19.12 crore – Rs. 11.47 crore	Rs. 11.47
7	Less: Amount withdrawn / disbursed till date of this certificate as per the Books of Accounts and Bank Statement	NIL
8	Net Amount which can be withdrawn/ disbursed from the Designated Bank loan Account under this certificate.	Rs. 11.47

This certificate is being issued for RERA compliance / loan disbursement for funded residential project **Nanik's Ashtavinayak Bhakti -4** and is based on the records and documents produced before me and explanations provided to me by the management of the Company.

For Kejriwal & Associates

Chartered Accountants

FCA Sidharth Gupta

Partner



Membership No.: 301295

FRN No.: 324527E

UDIN: 23301295BGXVNH1169

Date: 22nd March 2023

B.O. – 301, Devi Prabha Pride, Cement Road, Dharampeth Etnn, Shivaji Nagar, Nagpur 440010

H.O. - Room No.13 & 14, 1st Floor, Apex Market Complex Cuttack Road, Kalpana Square, Bhubaneswar -751006.

B.O. – Gupta Garments, Main Road, Barbil, Dist – Keonjhar, Odisha – 758035.

Ph. (0674)-23100330, (06767)-275022, 073048 03592(M). e-mail: sidharth.gupta@live.in: www.kejriwalca.com