



Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account))

To: M/S. SANSKRUTI DEVELOPERS

Date: 20-01-2025

Subject: Certificate of Financial Progress of Work of VISHWABHARTI RESIDENCY having MahaRERA Registration Number P50500035066 being developed by M/S. SANSKRUTI DEVELOPERS.

Sir,

This certificate is being issued for RERA compliance for the VISHWABHARTI RESIDENCY having MahaRERA Registration Number P50500035066 being developed by M/S. SANSKRUTI DEVELOPERS and is based on the records and documents produced before me and explanations provided by the management of the promoter.

Table A - Estimated Cost of the Project (at the time of registration of Project)

Sr No.	Particulars	Estimated Cost (At the time of registration of Project)(INR)
1 i) Land Cost:		
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	
b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ commissions in deficiency under DCR from Local Authority or State Government/UT Administration or any Statutory Authority.	12,51,28,723
c)	Estimated Acquisition cost of TDR (if any)	
d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc; and	3,36,04,694
e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	
f)	Under Rehabilitation scheme:	
i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	
ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	
iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	
iv)	Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component.	
Sub Total of Land Cost		15,87,33,417
ii) Development Cost / Cost of Construction:		
(a)	Estimated Cost of Construction as certified by Engineer	
(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	91,67,91,549.36
(c)	Estimated expenditure for development of entire project excluding cost of construction as per (i) above, i.e salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	3,85,50,140
(d)	Estimated Taxes, cess, fees, charges, premiums interest etc payable to any Statutory Authority.	1,60,00,000
(e)	Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction	7,50,00,000
Sub Total of Development Cost		1,04,63,41,689
Total Cost of the Project (Estimated)		1,20,50,75,106




Table B - Actual Cost Incurred on the Project (For the Quarter Ending December 2024)		Amount (INR) Incurred
Sr No.	Particulars	
1	1) Land Cost:	
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	
b)	Incurred Amount of Premium payable to obtain development rights, FSI, additional FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government/ UT Administration or any Statutory Authority.	12,51,28,723
c)	Incurred Expenditure for Acquisition of TDR (if any)	3,36,04,694
d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc, and	
e)	Land premium paid for redevelopment of land owned by public authorities	
f)	Under Rehabilitation scheme:	
i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	
	(a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer.	
	(b) Incurred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	
ii)	Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts paid to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refundable and so on	
iii)	Incurred expenditure of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever paid to any authorities towards and in project of rehabilitation.	
iv)	Any other cost including interest incurred on the borrowing done specifically for construction of rehabilitation component.	
	Sub Total of Land cost	15,87,33,417

2	2 Development Cost / Cost of Construction:	33,39,52,091.72
i)	Expenditure for construction. Minimum of (a) or (b) to be considered	
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.	
	(b) Actual cost of construction incurred as per books of accounts as verified by the CA.	
ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)	
iii)	Incurred expenditure for development of entire project excluding cost of construction as per(i) above, i.e. salaries, consultants fees, site overheads, development works, cost of services (including water, electricity, sewerage, drainage, layout roads etc.), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.	92,94,558.64
d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.	5,78,007
e)	Incurred Expenditure towards Interest to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction.	1,84,45,250.00
	Sub Total of Development Cost	36,22,59,907
	Total Cost of the Project (Incurred)	52,09,93,324

3	Total Cost of the Project (Actual incurred as on date of certificate)	52,09,93,324
4	Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)	43.23%
5	Amount which can be withdrawn from the Designated Account	52,09,93,324
6	Less: Amount withdrawn till date of this certificate from Designated Account	34,47,30,447
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate	17,62,62,878

*Pass through charges or indirect taxes not included in incurred cost of the project



Table C - Statement of calculation of receivables from Sale of the Real Estate project

Sold Inventory

Sr. No	SHOP/ APARTMENT NO.	Wing	Carpet Area (Sq. Mtrs)	Unit Consideration as per Agreement/ Letter of Allotment	Received Amount	Balance receivables
1	1202	Sankalp	90.44	70,00,000.00	33,60,400.00	36,39,600.00
2	604	Vedant	61.55	45,51,250.00	21,40,000.00	24,11,250.00
3	1105	Vedant	61.55	42,67,500.00	24,26,750.00	18,40,750.00
4	601	Vedant	90.44	80,03,750.00	48,82,286.00	31,21,464.00
5	902	Vedant	61.55	42,00,000.00	21,89,175.00	20,10,825.00
6	1006	Vedant	90.44	80,03,750.00	46,42,179.00	33,61,571.00
7	1002	Sankalp	90.44	47,00,000.00	21,00,000.00	26,00,000.00
8	606	Vedant	61.55	75,82,500.00	46,25,326.00	29,57,174.00
9	505	Vedant	90.44	44,60,000.00	21,00,000.00	23,60,000.00
10	1402	Sankalp	90.44	48,00,000.00	24,72,000.00	23,28,000.00
11	302	Vedant	61.55	54,67,500.00	38,81,925.00	15,85,575.00
12	602	Sankalp	90.44	75,82,500.00	41,70,378.00	34,12,122.00
13	704	Sankalp	90.44	44,56,750.00	23,17,510.00	21,39,240.00
14	901	Sankalp	90.44	60,00,000.00	31,20,000.00	28,80,000.00
15	803	Sankalp	90.44	75,82,500.00	36,42,900.00	39,39,600.00
16	303	Vedant	61.55	75,82,500.00	41,70,375.00	34,12,125.00
17	604	Sankalp	90.44	54,67,500.00	38,81,925.00	15,85,575.00
18	706	Advait	61.55	47,00,000.00	3,77,975.00	43,22,025.00
19	504	Vedant	61.55	44,10,687.00	44,10,687.00	-
20	705	Vedant	61.55	54,67,500.00	33,35,175.00	21,32,325.00
21	506	Advait	61.55	40,00,000.00	17,05,004.00	22,94,996.00
22	1404	Sankalp	61.55	43,02,775.00	18,23,610.00	24,79,165.00
23	501	Vedant	90.44	48,82,500.00	14,70,379.00	34,12,121.00
24	1104	Sankalp	90.44	70,03,750.00	36,42,175.00	33,61,575.00
25	801	Sankalp	90.44	65,00,000.00	1,00,000.00	64,00,000.00
26	306	Advait	61.55	75,82,500.00	39,42,502.00	36,39,998.00
27	303	Advait	90.44	40,00,000.00	35,06,057.00	4,00,943.00
28	703	Advait	90.44	53,00,000.00	36,04,000.00	16,96,000.00
29	405	Vedant	61.55	83,64,750.00	51,02,498.00	32,62,252.00
30	902	Advait	61.55	44,67,500.00	4,00,000.00	40,67,500.00
31	801	Vedant	90.44	44,67,500.00	23,34,675.00	21,32,825.00
32	402	Advait	61.55	75,82,500.00	46,25,325.00	29,57,175.00
33	406	Advait	61.55	40,71,250.00	23,97,587.00	16,73,663.00
34	504	Advait	90.44	44,71,250.00	26,24,809.00	18,46,441.00
35	1102	Vedant	61.55	49,82,500.00	28,89,850.00	20,92,650.00
36	1106	Vedant	90.44	44,10,500.00	21,83,605.00	22,27,095.00
37	1006	Advait	61.55	75,82,500.00	46,25,325.00	29,57,175.00
38	1102	Sankalp	90.44	57,17,250.00	35,48,461.00	21,68,789.00
39	401	Sankalp	90.44	75,82,500.00	41,70,375.00	34,12,125.00
40	1504	Sankalp	90.44	71,98,250.00	42,73,920.00	29,24,330.00
41	1001	Sankalp	90.44	75,82,500.00	37,15,425.00	38,67,075.00
42	702	Advait	61.55	63,82,500.00	29,70,375.00	34,12,125.00
43	501	Advait	61.55	44,06,750.00	24,23,569.00	19,83,181.00
44	702	Sankalp	90.44	44,71,250.00	25,20,467.00	19,50,783.00
45	1105	Advait	81.05	68,82,500.00	33,86,375.00	34,96,125.00
46	505	Advait	81.05	75,91,250.00	44,47,713.00	31,43,537.00
47	506	Vedant	90.44	75,91,250.00	25,56,350.00	50,34,900.00
48	502	Sankalp	90.44	47,06,000.00	47,06,000.00	-
49	603	Advait	90.44	75,82,500.00	41,70,375.00	34,12,125.00
50	906	Vedant	90.44	74,98,250.00	45,73,533.00	29,24,717.00
51	902	Sankalp	90.44	61,00,000.00	31,00,000.00	30,00,000.00
52	803	Advait	90.44	75,82,500.00	39,42,900.00	36,39,600.00
53	305	Vedant	61.55	79,19,500.00	48,30,895.00	30,88,605.00
54	402	Vedant	61.55	43,67,500.00	27,81,925.00	15,85,575.00
55	1104	Vedant	61.55	44,67,500.00	29,31,925.00	15,35,575.00
56	905	Vedant	61.55	54,67,500.00	33,35,175.00	21,32,325.00
57	806	Advait	61.55	44,00,000.00	14,00,000.00	30,00,000.00
58	401	Advait	61.55	44,65,257.00	13,56,675.00	31,08,582.00
59	805	Advait	81.05	57,71,250.00	41,97,587.00	15,73,663.00
60	502	Advait	61.55	42,50,000.00	34,49,599.00	8,00,401.00
61	801	Advait	61.55	54,06,750.00	32,98,117.00	21,08,633.00
62	502	Vedant	61.55	57,71,250.00	35,20,463.00	22,50,787.00
63	1102	Advait	61.55	44,67,500.00	21,71,151.00	22,96,349.00
64	1102	Advait	61.55	59,08,113.00	30,72,220.00	28,35,893.00
65	804	Sankalp	90.44	61,03,750.00	22,61,550.00	38,42,200.00
66	904	Sankalp	90.44	56,03,140.00	56,00,000.00	3,140.00
67	604	Advait	90.44	46,22,500.00	16,65,325.00	29,57,175.00
68	402	Sankalp	90.44	75,82,500.00	46,25,325.00	29,57,175.00
69	301	Sankalp	90.44	60,00,000.00	20,94,500.00	39,05,500.00
70	804	Vedant	61.55	44,71,250.00	22,47,325.00	22,23,925.00
71	904	Vedant	61.55	44,67,500.00	27,35,175.00	17,32,325.00
72	1003	Advait	90.44	83,65,410.00	51,03,600.00	32,61,810.00
73	1003	Vedant	61.55	44,00,000.00	26,42,018.00	17,57,982.00

				61 55	60 35,170 00	36 81,453 00	23 53,717 00
				61 55	54 06,750 00	32 98,118 00	21 08,632 00
74	802	Advait		61 55	47,51,000 00	19,37,750 00	28 13,250 00
75	602	Sankalp		90 44	55 91,250 00	27,47,662 00	28,43,888 00
76	404	Advait		81 05	54 67,800 00	30 07,125 00	24,60,375 00
77	605	Vedant		61 55	44 22,998 00	22,66,975 00	21,55,423 00
78	1005	Vedant		61 55	42 71,250 00	23,49,953 00	19,21,297 00
79	1004	Advait		61 55	42 71,250 00	22 21,050 00	20 50,200 00
80	1201	Advait		61 55	75 82,500 00	39 42,963 00	36 39,597 00
81	1202	Sankalp		90 44	55 08,447 00	33 30,997 00	21 77,450 00
82	1201	Advait		81 05	49 77,795 00	11 94,787 00	37 83 508 00
83	405	Sankalp		90 44	49 00 000 00	9 07,031 00	39 92 969 00
84	1403	Sankalp		90 44	60 23,076 00	36 74,076 00	23,49 000 00
85	1101	Advait		61 55	71 89,296 00	39 95,470 00	31 93 826 00
86	601	Advait		90 44	84 07,795 00	43 72,253 00	40 35 542 00
87	1103	Sankalp		90 44	44 61,281 00	25 44,613 00	19 16 668 00
88	504	Advait		61 55	83 03 833 00	54 80 830 00	28 23 303 00
89	906	Vedant		90 44	49 00 000 00	17 00 000 00	32 00 000 00
90	401	Sankalp		90 44	53 34 000 00	29 00 000 00	24 34 000 00
91	501	Sankalp		90 44	67 26 826 00	41 70 808 00	25 56 118 00
92	1103	Advait		90 44	60 48 600 00	37 50 132 00	22 98 468 00
93	204	Advait		81 05	44 57 635 00	23 17 970 00	21 39 665 00
94	205	Vedant		61 55	60 00 000 00	34 22 000 00	25 78 000 00
95	702	Vedant		90 44	59 80 393 00	45 04 353 00	14 76 040 00
96	706	Vedant		61 55	44 14 345 00	20 68 750 00	23 45 595 00
97	203	Vedant		61 55	44 67 500 00	21 71 150 00	22 96 350 00
98	1204	Vedant		61 55	60 78 328 00	35 25 431 00	25 52 897 00
99	1103	Vedant		61 55	59 92 946 00	36 55 696 00	23 37 250 00
100	704	Vedant		61 55	83 19 291 00	45 55 610 00	37 63 681 00
101	1205	Sankalp		90 44	44 82 500 00	25 00 000 00	19 82 500 00
102	601	Vedant		90 44	40 17 500 00	15 57 014 00	24 60 486 00
103	406	Sankalp		61 55	73 00 000 00	34 20 000 00	38 80 000 00
104	605	Sankalp		90 44	48 00 000 00	32 50 000 00	15 50 000 00
105	903	Advait		81 05	32 80 000 00	8 74 000 00	24 06 000 00
106	905	Advait		61 55	32 80 000 00	7 92 000 00	24 88 000 00
107	201	Advait		61 55	48 07 795 00	47 00 000 00	-
108	202	Sankalp		90 44	47 00 000 00	20 00 000 00	29 00 000 00
109	802	Advait		90 44	49 00 000 00	26 00 000 00	19 00 000 00
110	903	Sankalp		90 44	49 00 000 00	30 00 000 00	39 00 000 00
111	1601	Sankalp		90 44	79 00 000 00	31 00 000 00	29 57 175 00
112	1602	Advait		90 44	47 82 500 00	18 25 325 00	32 42 515 00
113	1604	Advait		90 44	83 14 143 00	50 71 628 00	40 35 747 00
114	1603	Sankalp		90 44	55 00 000 00	14 64 253 00	35 62 510 00
115	1104	Sankalp		90 44	49 95 410 00	16 32 900 00	17 67 625 00
116	1401	Advait		61 55	44 50 257 00	26 82 632 00	22 35 247 00
117	203	Advait		61 55	44 78 328 00	22 43 081 00	24 25 969 00
118	404	Vedant		90 44	49 65 410 00	25 39 441 00	35 42 970 00
119	203	Advait		90 44	84 35 640 00	48 92 670 00	25 38 486 00
120	1101	Vedant		90 44	44 44 014 00	19 08 828 00	23 78 492 00
121	903	Vedant		61 55	60 98 698 00	37 20 206 00	51 70 000 00
122	1002	Advait		90 44	79 65 000 00	27 95 000 00	21 37 476 00
123	703	Sankalp		61 55	44 53 076 00	23 15 800 00	15 07 250 00
124	1101	Advait		61 55	44 50 000 00	29 42 750 00	21 96 907 40
125	204	Vedant		90 44	44 96 907 40	23 00 000 00	21 31 625 00
126	1001	Vedant		61 55	44 67 200 00	23 45 875 00	23 70 548 00
127	606	Advait		61 55	43 78 328 00	20 07 780 00	44 57 291 00
128	1404	Vedant		90 44	83 19 291 00	38 62 000 00	-
129	1003	Sankalp		61 55	45 00 000 00	45 00 000 00	-
130	701	Advait		90 44	48 00 000 00	48 00 000 00	-
131	804	Advait		90 44	55 00 000 00	18 15 000 00	36 85 000 00
132	603	Sankalp		61 55	44 75 000 00	29 00 000 00	15 75 000 00
133	205	Vedant		90 44	87 51 730 00	62 13 728 00	25 38 002 00
134	404	Advait		81 05	44 57 800 00	35 91 500 00	8 65 800 00
135	1005	Advait		90 44	55 00 000 00	55 00 000 00	30 22 070 00
136	1004	Sankalp		90 44	49 72 076 00	19 00 000 00	-
137	901	Vedant		61 55	44 59 418 00	44 58 418 00	-
138	1206	Advait		61 546	44 37 772 00	30 00 000 00	14 37 772 00
139	391	Advait		90 441	60 00 000 00	16 00 000 00	44 00 000 00
140	394	Advait		81 053	49 03 750 00	16 00 000 00	33 03 750 00
141	305	Advait		90 441	58 85 000 00	21 00 000 00	37 85 000 00
142	405	Advait		90 441	75 83 500 00	16 75 125 00	29 57 175 00
143	503	Advait		90 441	68 00 000 00	18 00 000 00	30 00 000 00
144	706	Advait		81 053	49 03 112 27	18 78 000 00	22 05 112 27
145	705	Advait		61 546	30 60 190 21	12 00 000 00	18 60 190 21
146	901	Advait		61 546	42 79 700 00	8 00 000 00	14 79 700 00
147	1091	Advait		61 546	44 00 000 00	19 77 500 00	24 22 470 00
148	1106	Advait		61 546			



151	1204	Advait	90.441	62,56,500.00	25,50,000.00	37,06,500.00
152	1205	Advait	81.053	55,21,500.00	28,50,000.00	26,71,500.00
153	206	Vedant	90.441	64,79,773.00	1,00,000.00	63,79,773.00
154	301	Vedant	90.441	49,00,000.00	27,27,575.00	21,72,425.00
155	304	Vedant	61.546	44,38,504.00	16,00,000.00	28,38,504.00
156	306	Vedant	90.441	44,96,907.40	15,00,000.00	29,96,907.40
157	403	Vedant	61.546	44,10,500.00	22,05,515.00	22,04,985.00
158	603	Vedant	61.546	51,50,000.00	5,00,000.00	46,50,000.00
159	701	Vedant	90.441	55,03,750.00	1,00,000.00	54,03,750.00
160	802	Vedant	61.546	44,67,500.00	16,00,000.00	28,67,500.00
161	803	Vedant	61.546	30,60,190.21	5,00,000.00	25,60,190.21
162	805	Vedant	61.546	48,37,000.00	33,50,000.00	14,87,000.00
163	806	Vedant	90.441	53,37,500.00	30,50,000.00	22,87,500.00
164	1002	Vedant	61.546	30,60,190.21	2,70,000.00	27,90,190.21
165	1201	Vedant	90.441	44,96,907.40	25,00,000.00	19,96,907.40
166	1202	Vedant	61.546	30,60,190.21	1,00,000.00	29,60,190.21
167	1405	Vedant	61.546	44,56,701.00	1,00,000.00	43,56,701.00
168	1406	Vedant	90.441	62,15,041.00	1,00,000.00	61,15,041.00
169	201	Sankalp	90.441	55,82,500.00	11,00,000.00	44,82,500.00
170	202	Sankalp	90.441	60,03,750.00	23,41,050.00	36,62,700.00
171	302	Sankalp	90.441	65,82,500.00	10,00,000.00	55,82,500.00
172	303	Sankalp	90.441	59,19,500.00	32,43,870.00	26,75,630.00
173	304	Sankalp	90.441	60,19,500.00	17,42,970.00	42,76,530.00
174	403	Sankalp	90.441	57,51,000.00	17,00,000.00	40,51,000.00
175	701	Sankalp	90.441	57,14,000.00	13,00,000.00	44,14,000.00
176	1203	Sankalp	90.441	56,00,000.00	26,00,000.00	30,00,000.00
177	1204	Sankalp	90.441	65,82,500.00	54,24,750.00	11,57,750.00
178	1501	Sankalp	90.441	58,85,500.00	9,85,000.00	49,00,500.00
179	1502	Sankalp	90.441	70,03,750.00	23,41,050.00	46,62,700.00
180	1503	Sankalp	90.441	55,82,500.00	39,42,500.00	16,39,000.00
181	302	Advait	61.546	44,50,000.00	29,09,970.00	15,40,030.00
182	904	Advait	90.441	55,00,000.00	51,71,628.00	3,28,372.00
183	503	Sankalp	90.441	55,00,000.00	1,00,000.00	54,00,000.00
Total			14,309.21	1,01,56,83,912.32	51,98,29,655.00	49,58,54,257.32

Unsold Inventory

Sr. No	SHOP/ APARTMENT NO.	Wing	Carpet Area (Sq. Mtrs)	Unit Consideration as per ready reckoner rate
1	1401	Advait	61.55	30,60,190.21
2	1402	Advait	61.55	30,60,190.21
3	1403	Advait	90.44	44,96,907.40
4	1404	Advait	90.44	44,96,907.40
5	1405	Advait	81.05	40,30,117.27
6	1406	Advait	61.55	30,60,190.21
7	201	Vedant	90.44	44,96,907.40
8	202	Vedant	61.55	30,60,190.21
9	503	Vedant	61.55	30,60,190.21
10	703	Vedant	61.55	30,60,190.21
11	1203	Vedant	61.55	30,60,190.21
12	1206	Vedant	90.44	44,96,907.40
13	1401	Vedant	90.44	44,96,907.40
14	1402	Vedant	61.55	30,60,190.21
15	1403	Vedant	61.55	30,60,190.21
16	203	Sankalp	90.44	44,96,907.40
17	204	Sankalp	90.44	44,96,907.40
18	1701	Sankalp	90.44	44,96,907.40
19	1702	Sankalp	90.44	44,96,907.40
20	1703	Sankalp	90.44	44,96,907.40
21	1704	Sankalp	90.44	44,96,907.40
22	SHOP NO. 1		15.12	8,74,893.78
23	SHOP NO. 2		15.45	8,94,164.82
24	SHOP NO. 3		15.45	8,94,164.82
25	SHOP NO. 4		15.12	8,74,893.78
26	SHOP NO. 5		20.96	12,12,918.29
27	SHOP NO. 6		16.12	9,32,706.91
28	SHOP NO. 7		15.95	9,23,216.06
29	SHOP NO. 8		15.95	9,23,216.06
30	SHOP NO. 9		15.95	9,23,216.06
31	SHOP NO. 10		15.95	9,23,216.06
32	SHOP NO. 11		13.40	7,75,413.53
33	SHOP NO. 12		13.08	7,57,126.29
34	SHOP NO. 13		11.27	6,52,148.30
35	SHOP NO. 14		16.41	9,49,605.24
36	SHOP NO. 15		12.89	7,48,957.19
37	SHOP NO. 16		14.19	8,21,305.23
Total			1,873.09	9,51,15,973.02



Table D - Comparison between Balance cost and receivables		
Sr No.	Particulars	Amount (INR) Incurred
1	Estimated balance cost to complete the real estate project (Difference of total Estimated project cost less actual cost incurred)	68,40,81,782
2	Balance amount of receivables from sold Apartments as per Table C of this certificate (As certified by Chartered Accountant as verified from the records and books of accounts)	49,58,54,257
3	(i) Balance unsold area (to be certified by Management and to be verified by CA from the records and books of accounts) (in Sq Mtrs)	1,873.09
	(ii) Estimated amount of sales proceeds in respect of unsold Apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this Certificate	9,51,15,973
4	Estimated receivables of ongoing project [Sum of (2)+(3)(ii)]	59,09,70,230
5	(To be filled for ongoing projects only) Amount to be deposited in Designated Amount - 70% or 100% If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is greater than 1, then 70% of receivables of ongoing project will be deposited in Designated account If 4 is lesser than 1, then 100% of receivables of ongoing project will be deposited in Designated account	100%

Table E - Designated Bank Account details		
Sr No.	Particulars	Actual Amount till date (From start of bank account to till date)
1	Opening balance	-
2	Deposits	34,47,30,447
3	Withdrawals	34,47,30,447
4	Closing balance	-

I hereby certify that required proportion of money, as specified in the act, collected from the allottees of the project unit is indicated in Table C has been deposited in Designated Bank account.

I hereby certify that M/S. SANSKRUTI DEVELOPERS has utilised the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project

Table F - Means of Finance				
Sr No.	Particulars	Estimated (At time of registration) (In Rs.) (proposed and indicative)	Proposed/ Estimated (As on the date of Certificate) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own funds	36,15,14,437	33,20,01,755	-
2	Total borrowed funds (secured) Drawdown availed till date	-	18,00,00,000	12,96,01,930
3	Total borrowed funds (unsecured) Drawdown availed till date	-	-	-
4	Customer receipts used for project	51,96,60,387	69,30,73,351	39,13,92,294
5	Total funds for project	88,11,74,824	1,20,50,75,106	52,09,93,324
6	Total estimated cost (As per Table A)	88,11,74,824	1,20,50,75,106	1,20,50,75,106

Table G - Any Comments/ Observations of CA	
1	For Quarter ending December 2024, This certificate is being issued for Rera updation compliance and is based on records and documents produced before me and explanations provided to me by the management of the firm.
2	The amount from customers is initially received in current account. But the Rera account has been maintained and the money has been utilised for the purpose of this project only.
3	We have relied on management for additional information of sold/ unsold units in Table C and valuation of unsold units in Table C.
4	Table E shows the total deposited amount of 70% account from previous designated account and the new designated account. The promoter has been suggested to update the new designated bank account on the website.

Agreed and Accepted by:

SANSKRUTI DEVELOPERS
Authorized Signatory
Date: 20-01-2025



Yours Faithfully
For Sumit R. Chandwani
Chartered Accountant

CA Sumit R. Chandwani
M. No. 616078
Certificate No. 2024-25/071
UDIN: 25616078BMHWT4851