

RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

FORM – 3

CHARTERED ACCOUNTANTS CERTIFICATE

(FOR THE QUARTER ENDED 30th JUNE 2024)

[KESHAV, Project Registration No. P50500023199]

Date: 9th August 2024

To,

M/s. Shri Parasnath Properties

Plot No. 25, Red Cross Road, Sadar,

Nagpur - 440001

Subject: Certificate of Financial Progress of Work of “KESHAV”, at Plot No. 2 & 3, Kh. No. 124/3, Mouza – Zingabai Takli, Adivasi G.N.S. Society, Nagpur - 440030; total admeasuring 578.74 Sq. Mtrs.; **being developed by M/s. Shri Parasnath Properties.**

Sir,

This certificate is being issued for RERA compliance for the project “KESHAV”, at Plot No. 2 & 3, Kh. No. 124/3, Mouza – Zingabai Takli, Adivasi G.N.S. Society, Nagpur - 440030; total admeasuring 578.74 Sq. Mtrs.; **being developed by M/s. Shri Parasnath Properties** and is based on the records and documents produced before me and explanations provided to me by the promoter.

Table A – Estimated Cost of the Project

Sr. No.	Particulars	Amt. Estimated (In Rs.)
(i)	LAND COST	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 1,24,00,000/-
b.	Estimated Amount of Premium Payable to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government /	NIL



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

	UT Administration or any Statutory Authority	
c.	Acquisition of Cost of TDR (if any)	NIL
d.	Estimated Amounts payable to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 9,60,000/-
e.	Estimated Land Premium payable as per annual statement of rates (ASR) for redevelopment of land owned by public authorities	NIL
f.	Under Rehabilitation Scheme	
	(i) Estimated construction cost of rehab building including site development and infrastructure for the same as certified by Engineer	NIL
	(ii) Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	NIL
Sub – Total of LAND COST		Rs. 1,33,60,000/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

(ii) DEVELOPMENT COST / COST OF CONSTRUCTION		
a.	Estimated cost of development as Certified by Engineer	Rs. 4,00,00,000/-
b.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
c.	Estimated expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables.	Rs. 50,00,000/-
d.	Estimated Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	Rs. 35,38,016/-
e.	Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction	Rs. 85,00,000/-
Sub – Total of DEVELOPMENT COST		Rs. 5,70,38,016/-
TOTAL COST OF THE REAL ESTATE PROJECT (ESTIMATED)		Rs. 7,03,98,016/-

TABLE B – Actual Cost Incurred on the Project (as on Date of Certificate)

Sr. No.	Particulars	Amt. Estimated (In Rs.)
1.	LAND COST	
a.	Value of the Land as ascertained from the Annual Statement of Rates (ASR).	Rs. 1,24,00,000/-
b.	Incurred expenditure on Premiums to obtain development rights, FSI, additional FSI, fungible area and any other incentive under DCR Local Authority or State Government / UT Administration or any Statutory Authority	NIL
c.	Incurred expenditure for Acquisition of TDR (if any)	NIL
d.		



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

e.	Amounts paid to State Government / UT Administration or Competent Authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, registration fees etc.	Rs. 9,60,000/-
f.	Land Premium paid for redevelopment of land owned by public authorities	NIL
g.	Under Rehabilitation Scheme	
	(i) Incurred expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered. (a) Cost incurred for construction of rehab building including site development and infrastructure for the same as certified by Engineer. (b) Incurred Expenditure for construction of rehab building as per the books of accounts as verified by the CA.	NIL
	(ii) Incurred expenditure towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accommodation or rent in lieu of Transit accommodation or rent in lieu of Transit accommodation, overhead cost, amounts payable to slum dwellers, tenants, apartments owners or appropriate authority or government or concessionaire which are not refundable and so on.	NIL
	(iii) Incurred expenditure towards ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards and in project of rehabilitation.	NIL
	(iv) Any other cost including interest estimated on the borrowing done specifically for construction of rehabilitation component	
Sub – Total of LAND COST		Rs. 1,33,60,000/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

2.	DEVELOPMENT COST / COST OF CONSTRUCTION	
i.	Expenditure for construction. Minimum of (a) and (b) to be considered. (a) Construction Cost incurred including site development and infrastructure for the same as certified by Engineer. (b) Actual Cost of Construction incurred as per the books of accounts as verified by the C.A.	Rs. 2,70,00,000/-
ii.	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	-
iii.	Incurred expenditure for development of entire project excluding cost of construction as per (i) above i.e. salaries, consultant's fees, site overheads, cost of services (including water, electricity, sewerage, drainage, layout etc.) absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of the project registered.	Rs. 30,00,000/-
iv.	Incurred Expenditure towards Taxes, cess fees, charges, premiums, interest etc. to any statutory Authority.	NIL
v.	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, NBFC or money lenders on construction funding or money borrowed for construction.	Rs. 20,00,000/-
Sub – Total of DEVELOPMENT COST		Rs. 3,20,00,000/-
3.	Total Cost of the Project (Actual incurred as on date of Certificate)	Rs. 4,53,60,000/-
4.	Proportion of the Cost incurred on Land Cost and Construction Cost to the Total Estimated Cost (Table A).	64.43%
5.	Amount which can be withdrawn from the Designated Account.	Rs. 4,53,60,000/-
6.	Less: Amount withdrawn till date of this Certificate from the Designated Account.	NIL
7.	Net Amount which can be withdrawn from the Designated Account.	Rs. 4,53,60,000/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE C

Statement of calculations of Receivables from the Sales of the Real Estate Project

SOLD INVENTORY

Sr. No.	Plot No.	Area (in Sq. Mtrs.)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivables
(1)	(2)	(3)	(4)	(5)	(6)
1	103	57.472	41,00,000	28,11,000	12,89,000
2	102	57.472	32,00,000	24,26,000	7,74,000
3	301	57.472	35,50,000	25,51,000	9,99,000
4	501	57.472	32,00,000	5,21,000	26,79,000
5	403	57.472	34,50,000	50,000	34,00,000
6	101	57.472	39,00,000	31,000	38,69,000
7	502	57.472	35,50,000	2,90,000	32,60,000
8	201	57.472	35,50,000	26,51,000	8,99,000
9	401	57.472	35,50,000	51,000	34,99,000
10	602	57.472	32,00,000	51,000	31,49,000
TOTAL		574.72 Sq. Mtrs.	3,18,00,000/-	1,14,33,000/-	2,38,17,000/-

UNSOLD INVENTORY

Sr. No.	Flat No.	Carpet Area (in Sq. Mtrs.)	Unit Consideration as per Ready Reckoner Rate
(1)	(2)	(3)	(4)
1	202	57.472	Rs. 22,52,327.68/-
2	203	57.472	Rs. 22,52,327.68/-
3	302	57.472	Rs. 22,52,327.68/-
4	303	57.472	Rs. 22,52,327.68/-
5	402	57.472	Rs. 22,52,327.68/-
6	503	57.472	Rs. 22,52,327.68/-
7	601	57.472	Rs. 22,52,327.68/-
8	603	57.472	Rs. 22,52,327.68/-
Total		459.776 Sq. Mtrs.	Rs. 1,80,18,621.44/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE D
Comparison between Balance Cost and Receivables

Sr. No. (1)	Particulars (2)	Amount (3)
1	Estimated Balance Cost to Complete the Real Estate Project (Difference of Total Estimated Project cost less Cost incurred)	Rs. 2,50,38,016/-
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	Rs. 2,38,17,000/-
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate	459.776 Sq. Mtrs. Rs. 1,80,18,621.44/-
4	Estimated receivables of ongoing project [Sum of 2 + 3(ii)]	Rs. 4,18,35,621.44/-
5	(To be Filled for Ongoing Projects only) Amount to be deposited in Designated Account – 70 % or 100%. IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account. IF 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.	70%



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE E
Designated Bank Account Details

Sr. No.	Particulars	Designated Bank Account Details
		Actual Amount till Date (from start of Bank Account to date)
1	Opening Balance	Rs. 10,000/-
2	Deposits	Rs. 1,14,33,000/-
3	Withdrawals	Rs. 1,14,33,000/-
4	Closing Balance	Rs. 10,000/-

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C has been deposited in Designated RERA Bank account.

I hereby certify that M/s. **Shri Parasnath Properties** has utilized the required proportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE F

Means of Finance

Sr. No.	Particulars	Estimated (At time of Registration) (In Rs.) (proposed and indicative)	Proposed / Estimated (As on the date of the Certified) (In Rs.)	Actual (As on the date of Certificate) (In Rs.)
1	Own Funds	Rs. 2,53,98,016/-	Rs. 2,53,98,016/-	Rs. 75,38,016/-
2	Total Borrowed Funds (Secured) - Drawdown availed till date	Rs. 3,50,00,000/-	Rs. 3,50,00,000/-	Rs. 1,75,00,000/-
3	Total Borrowed Funds (Unsecured) Drawdown availed till date	Rs. 50,00,000/-	Rs. 50,00,000/-	NIL
4	Customer Receipts used for Project	Rs. 50,00,000/-	Rs. 50,00,000/-	Rs. 1,14,33,000/-
5	Total Funds for Project	Rs. 7,03,98,016/-	Rs. 7,03,98,016/-	Rs. 4,53,60,000/-
6	Total Estimated Cost (As per Table A)	Rs. 7,03,98,016/-	Rs. 7,03,98,016/-	Rs. 4,53,60,000/-



RISHI LASHKARE & ASSOCIATES

CHARTERED ACCOUNTANTS

Add.: Plot No. 25, Red Cross Road, Sadar, Nagpur – 440001

M.: +91-7798899002 / E-mail: rishilashkare@gmail.com

TABLE G

Any Comments / Observations of C.A.

1.	The above figures are collect from the unaudited books of accounts.
2.	The above amounts are verified by the limited information provided by the client with respect to the above project only.



R. L. Kash

Signature of the Chartered Accountant

(Membership Number 130169)

(UDIN: 24130169BKAAHY9506)

Name: C.A. Rishi Ravindra Lashkare

Yours Faithfully

Agreed and accepted by:

Signature of Promoter

FOR SHRI PARASNATH PROPERTIES

R. L. Kash

PARTNER/AUTHORIZED SIGNATORY

M/s. Shri Parasnath Properties

Date: 9th August 2024

Place: Nagpur

