



Form-3

(See Regulation-3)

CHARTERED ACCOUNTANT CERTIFICATE

(To be submitted at the time of Registration of Project and for withdrawal of Money from Designated Account))

Date : 26.12.2024

To: GLOBAL INFRASTRUCTURE

Subject: Certificate of Financial Progress of Work of SAHASTRABAHU NAGAR having MahaRERA Registration Number P50500047734 (Only Applicable after project Registration) being developed by M/s Global Infrastructure and is based on the records and documents produced before me and explanations provided to me by the management of the Company as on 30.06.2024.

Table A - Estimated Cost of the Project (at the time of registration of Project)		
Sr No.	Particulars	Estimated Cost (At the time of registration of Project)
1 i) Land Cost:		
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	73,900,000.00
b)	Estimated Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	18,500,000.00
c)	Estimated Acquisition cost of TDR (if any)	0
d)	Estimated Amounts payable to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, resgistration fees etc; and	4,434,000.00
e)	Estimated Land Premium payable as per annual statement of rates (ASR) for development of land owned by public authorities	0
f)	Under Rehabilitation scheme:	0
i)	Estimated construction cost of rehab building including site development and infrastructure for the same as certified by engineer	0
ii)	Estimated Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lien of Transit accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	0
iii)	Estimated Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whtsoever payable to any authorities towards and in project of rehabilitation.	0
iv)	Any other cost including intrest estimated on the borrowing done specifically for construction of rehabilitation component.	0
	Sub Total of LAND COST Rs	96,834,000.00



Contact : email: caadhish.agr1@gmail.com Mobile : 9595978905 Alternate No. : 07385144644

ii)	Development Cost / Cost of Construction:	
(a)	Estimated Cost of Construction as certified by Engineer	36,924,155.35
(b)	Cost incurred on additional items not included in estimated cost (As per engineer certificate)	0
(c)	Estimated expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc.	7,620,000.00
(d)	Estimated Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.	
(e)	Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;	8,000,000.00
	Sub Total of Development Cost	52,544,155.35
2	Total Cost of the Project (Estimated)	149,378,155.35

Table B - Actual Cost Incurred on the Project (as on Date of Certificate)

Sr No.	Particulars	Amount (Rs.) Incurred
1 i) Land Cost:		
a)	Value of land as ascertained from the Annual Statement of Rates (ASR).	73,900,000.00
b)	Incurred Amount of Premium payable to obtain development rights, FSI, fungible area, and any other incentive/ concessions in deficiency under DCR from Local Authority or State Government or any Statutory Authority.	17,930,285.00
c)	Incurred Acquisition cost of TDR (if any)	NIL
d)	Amounts paid to State Government/UT Administration or competent authority or any other statutory authority of the State or Central Government, towards stamp duty, transfer charges, resgistration fees etc; and	4,434,000.00
e)	Estimated Land paid payable as per annual statement of rates (ASR) for development of land owned by public authorities	NIL
f)	Under Rehabilitation scheme:	NIL
i)	Incurred Expenditure for construction of rehabilitation building. Minimum of (a) or (b) to be considered	NIL
	(a) Cost incurred for construction of rehabilitation building including site development and infrastructure for the same as certified by Engineer.	NIL
	(b) Incurred Expenditure for construction of rehab building as per books of accounts as verified by the CA.	NIL
ii)	Incurred Cost towards clearance of land of all or any encumbrances including cost of removal of legal / illegal occupants, cost for providing temporary transit accomodation or rent in lien of Transit accomodation, overhead cost, amounts payable to slum dwellers, tenants, apartment owners or appropriate authority or government or concessionaire which are not refunable and so on	NIL
iii)	Incurred Cost of ASR linked premium, fees, charges and security deposits or maintenance deposit, or any amount whatsoever payable to any authorities towards	NIL
iv)	Any other cost including intrest estimated on the borrowing done specifically for construction of rehabilitation component.	NIL
	Sub Total of LAND COST Rs	96,264,285.00



ii)	Development Cost / Cost of Construction:		
i)	Expenditure for construction. Minimum of (a) or (b) to be considered		
	(a) Construction cost incurred including site development and infrastructure for the same as certified by Engineer.		11,500,000.00
	(b) Actual cost of construction incurred as per books of accounts as verified by the CA.		11,185,075.00
(ii)	Cost incurred on additional items not included in estimated cost (As per Engineer Certificate)		-
(iii)	Incurred expenditure for development of entire project excluding cost of construction as per(ii) above, i.e. salaries, consultants fees, site overheads, cost of services (including water, electricity, sewerage), absorbed cost (attributable to this project) of machineries and equipment including its hire and maintenance costs, consumables etc. All costs incurred to complete the construction of the entire phase of project registered.		1,194,178.00
(d)	Incurred Expenditure towards Taxes, cess, fees, charges, premiums interest etc to any Statutory Authority.		-
(e)	Incurred Expenditure towards Interest payable to financial institutions, schedule banks, non banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction;		4,712,081.00
	Sub Total of Development Cost		17,091,334.00
3	Total Cost of the Project (Actual incurred as on date of certificate)		113,355,619.00
4	Proportion of the Cost incurred on Land Cost and Construction Cost of the Total Estimated Cost. (Table A)		0.76
5	Amount which can be withdrawn from the Designated Account		113,355,619.00
6	Less: Amount withdrawn till date of this certificate from designated bank account		75,580,692.40
7	Net Amount which can be withdrawn from the Designated Bank Account under this certificate		37,774,926.60

Note: This Certificate is being issued for RERA compliance for the Firm stated above and is based on the records and documents produced before me and explanations provided to me by the management of the Firm.

Yours Faithfully

Signature of the Chartered Accountant
(Membership Number 146511)
CA Adhish Agarwal
UDIN : 25146511BMINZS1181



Table C
Statement for calculation of Receivables from the sales of the Real Estate Project

Sold Inventory

Sr No	Flat No /Plot No	Carpet Area (in Sq. mts)	Unit Consideration as per Agreement / Letter of Allotment	Received Amount	Balance Receivable
1	2	541.62	7500000	7450000	50000
2	3	505.41	5170000	4770000	400000
3	4	522.32	5350000	4925000	425000
4	5	152.28	1650000	794560	855440
5	6	160	1750000	300000	1450000
6	1	620.21	12300000	11300000	1000000
7	11	117.37			
8	12	105.94			
9	13	105.94			
10	14	105.94			
11	15	147.21			
12	16	80.6	1600000	1526000	74000
13	17	80.6			
14	18	80.6	800000	573000	227000
15	19	80.6	800000	400000	400000
16	20	80.6	700000	492000	208000
17	21	80.6	1090000	291300	798700
18	22	80.6	2106767	191300	1915467
19	23	94.46			
20	24	83.28	900000	900000	0
21	25	75.4	750000	750000	0
22	26	75.4	1300000	1300000	0
23	27	75.4			
24	28	75.4	700000	550000	150000
25	30	148.7	1350000	900000	450000
26	31	81.55	700000	700000	0
27	32	81.55	700000	700000	0
28	35	90.7	781000	257850	523150
29	37	87.17	900000	900000	0
30	38	87.17	900000	900000	0
31	40	87.17	938297.88	425000	513297.88
32	41	87.17	1307900	200000	1107900
33	42	87.17	2000000	2000000	0
34	43	87.17			
35	44	166.7	1400000	600000	800000
36	45	107.1	850000	761000	89000
37	46	107.1	1091000	1091000	0
38	47	107.1	1050000	1050000	0
39	48	107.1	1000000	1000000	0
40	49	129.98	1300000	1300000	0
41	50	107.03	1200000	800000	400000
42	51	107.1	950000	950000	0
43	52	107.1	1000000	100000	900000
44	54	107.1	1050000	1050000	0
45	55	107.1	1152824.4	1000000	152824.4
46	56	107.1	1115000	660000	455000
47	57	107.1	1152824.4	150000	1002824.4
48	58	106	955000	700000	255000
49	61	99.75	1850000	450000	1400000
50	62	99.75	1520000	1520000	0
51	63	99.75	1520000	800000	720000
52	66	99.75	850000	850000	0
53	67	99.75	950000	950000	0
54	68	99.75	1300000	1150000	150000
55	69	99.75	1300000	1300000	0
56	70	99.16	1000000	106600	893400
57	71	120.53	1297384.92	150000	1147384.92
58	72	99.75	995000	585000	410000
59	73	99.75	1073709	172000	901709
60	74	99.75	800395	800395	0
61	75	99.75	1000000	850000	150000



62	76	120.13	2300000	2300000	0
63	77	144.19			
64	78	170.93	1840000	1840000	0
65	79	99.75	1280000	280000	1000000
66	80	99.75	1020000	200000	1220000
67	81	99.75	1075000	1075000	0
68	82	99.75	1049000	1049000	0
69	83	99.75	950000	600000	350000
70	84	99.75	1224000	550000	674000
71	85	99.75	1224000	900000	324000
72	86	99.75	950000	450000	500000
73	87	99.75	1085000	785000	300000
74	88	136.78	1400000	550000	850000
75	89	120.53			
76	90	99.75	3700000	3700000	0
77	91	99.75			
78	92	99.75	970000	524000	446000
79	93	99.75	1000000	240000	760000
80	94	99.75	1000000	888110	111890
81	95	99.75	1000000	0	1000000
82	96	99.75	1000000	828980	171020
83	97	99.75	1000000	635000	365000
84	98	99.75	1040000	1040000	0
85	101	345.42	3200000	3200000	0
86	102	200.16	2200000	2200000	0
87	103	200.16	1800000	1800000	0
88	104	200.16	2413000	950000	
89	105	200.16			
90	106	206.39	3500800	3500800	0
91	107	206.39	2011855	1600000	411855
92	108	200.16	1988945	1488945	500000
93	109	200.16	2551000	551000	2000000
94	110	200.16	2551000	1880000	671000
95	111	200.16			
96	112	200.16	11000000	9445440	1554560
97	114	201.74	2171529.36	900000	1271529.36
98	115	221.62	2040000	2040000	0
		13,422.01	148,302,231.96	112,383,280.00	34,855,951.96

(Unsold Inventory Valuation)
 Ready Recknor Rate as on the date of Certificate
 Of the Residential / Commercial plots Rs. 600 per Sq. mtrs.

Sr No	Flat No /Plot No	Carpet Area (in Sq. mts)	Unit Consideration as
1	7	160	1,064,000.00
2	8	160	1,064,000.00
3	9	160	1,064,000.00
4	10	217.88	1,448,902.00
5	29	217.83	1,448,569.50
6	33	81.55	542,307.50
7	34	81.55	542,307.50
8	36	102.79	683,530.50
9	39	87.17	579,680.50
10	53	107.1	712,215.00
11	59	120.35	800,327.50
12	60	130.29	866,428.50
13	64	99.75	663,337.50
14	65	99.75	663,337.50
15	99	99.75	663,337.50
16	100	127.34	846,811.00
17	113	200.57	1,333,790.50
18	116	97.5	648,375.00
19	117	97.5	648,375.00
20	118	97.5	648,375.00
21	119	97.5	648,375.00
22	120	97.5	648,375.00
23	121	184.88	1,229,452.00
	Total	2926.05	19,458,209.50

Note : Ready Reckoner Rate is as informed by the Promoters and No proof of the same is made



Table D
Comparison Between Balance Cost And Receivables

Sr. No	Particulars	Amount
1	Estimated balance cost to complete the real estate Project	36,022,536.35
2	Balance amount of receivables from sold apartments as per Table C of this certificate (as certified by Chartered Accountant as verified from the records and books of Accounts)	34,855,951.96
3	(i) Balance Unsold area (to be certified by Management and to be verified by CA from the records and books of accounts), (ii) Estimated amount of sales proceeds in respect of unsold apartments (calculated as per ASR multiplied to unsold area as on the date of certificate, to be calculated and certified by CA) as per Table C to this certificate.	2,926.05
4	Estimated receivables of ongoing project. [Sum of 2 + 3(ii)]	19,458,209.50
5	(To Be Filled for Ongoing Projects only) Amount to be deposited in Designated Account - 70% or 100% IF 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in designated Account If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account	54,314,161.46
		70%

Table E
Designated Bank Account Details

Sr. No	Particulars	Designated Bank Account Details: 6462000100013300 Actual Amount till Date (From Start of bank account to till date)* 01.04.2024 to 30.06.2024
1	Opening balance	210,573.60
2	Deposits	10,254,085.00
3	Withdrawals	7,377,055.00
4	Closing Balance	3,087,603.60

I hereby certify that required proportion of money, as specified in the act, collected from allottees of the project unit as indicated in Table C-'has been deposited in Designated RERA Bank account.

I hereby certify that Promotor has utilized the required poportion of money, as specified in the act, collected from allottees for this project only for land and construction of this project.

Table F
Means Of Finance

Sr No	Particulars	Estimated(At time of registration)	Proposed (As on date of this certificate)	Actual (As on date of this certificate)
1	Own Funds	31,632,452.00	31,632,452.00	(12,260,057.40)
2	Total Borrowed Funds (secured) - Drawdown availed till date			30.06.2024
3	Total Borrowed Funds (unsecured) - Drawdown availed till date	77,288,547.00	77,288,547.00	16,320,000.00
4	Customer Receipts Used For The Project	40,457,156.35	40,457,156.35	109,295,676.40
5	Total Fund For The Project	149,378,155.35	149,378,155.35	113,355,619.00
6	Total Estimated Cost (As per Table A) :-	149,378,155.35	149,378,155.35	113,355,619.00



Table G

AnyComments / observations of CA

Sr.	Comments
1	*Designated Bank Account was operated from few years for all business operation of Owners/Promoters, Payment to landlord and development work payment was also made from this account, but from 31.07.2022 onwards this account used to collect receipts for this project and made payments/Withdrawals for this project only as assured by the Owners/Promoters.
2	
3	

Note: This Certificate is being issued for RERA compliance for the Firm stated above and is based on the records and documents produced before me and explanations provided to me by the management of the Firm.

Signature of the Chartered Accountant
(Membership Number 146511)
CA Adhish Agarwal
UDIN : 25146511BMINZS1181



Agreed and Accepted by:

Adhish Agarwal

Signature of Promoter
Name: Mr. Naresh Halmare
Date : 26.12.2024