

FORM - 2
ENGINEER'S CERTIFICATE

(To be submitted at the time of Registration of Ongoing Project and for Withdrawal of Money from Designated Account- Project Wise)

Date:01-11-2022


To,
M/s Eastoria Builders and Developers LLP,
(Shri Pandit Jagannathrao Nagpure ,
Smt. Jyoti Prabhakar Rao Nagpure
and Shri Ronak Prabhakar Rao Nagpure through
PoA Holder Shri Sachin Prabhakar Nagpure)
N 16 "SAHARSH" Surya Nagar ,
Kalamna Market Ring Road ,
Nagpur 440035.

Subject : Certificate of percentage of Completion of Construction Work of Multistoried Apartment Building(s)/A-Wing(s) of the proposed Building/Phase of the Project [RERA Registration Number] situated on the Plot bearing C.N. No./CTS No. 204 / Survey no./Final Plot no 3, 4, and 5 demarcated by its boundaries (latitude and longitude of the end points) 9 meter wide road to the North Plot no 2 to the South Layout Open Space to the East 12 meter wide road to the West of Mouza Bharatwada within Nagpur Municipal Corporation Limit , Nagpur District Nagpur PIN 440035 admeasuring 2051.70 sq.mts. area being developed by M/s Eastoria Builders and Developers LLP.

Ref.: RERA Registration Number: Yet to Apply

Sir,

I/We **EXCEL MULTIPROJECTS PRIVATE LIMITED** have undertaken assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under RERA, being Work of Multistoried Apartment Building(s)/A-Wing(s) of the proposed Building/Phase of the Project [RERA Registration Number] situated on the Plot bearing C.N. No./CTS No. 204 / Survey no./Final Plot no 3, 4, and 5 within Nagpur Municipal Corporation Limit , Nagpur District Nagpur PIN 440035 admeasuring 2051.70 sq.mts. area being developed by M/s Eastoria Builders and Developers LLP.




1. Following technical professionals are appointed by Owner / Promoters:
 - i. M/s/Shri/Smt **Ar. Rahul C Deshpande** as L.S. / Architect
 - ii. M/s /Shri/ Smt _ Patankar Consultants as Structural Consultant
 - iii. M/s /Shri/ Smt Ashwin Patankar as MEP Consultant
 - iv. M/s /Shri/ Smt **EXCEL MULTIPROJECTS PRIVATE LIMITED** as Quantity Surveyor*
2. We have estimated the cost of the completion to obtain Occupation Certificate/ completion certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculation is based on the Drawings/Plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by _____ quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as Rs. _____. The estimated Total cost of Project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the _____ being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
4. The Estimated Cost Incurred is calculated at Rs. _____. The amount of Estimated Cost Incurred is calculated on the bases of amount of Total Estimated Cost.
5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificate from Nagpur Smart and Sustainable City Development Corporation (NSSCDCL)(planning Authority) is estimated at Rs. _____.
6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is as given in Table A and B below.

TABLE -A

Building/Wing bearing Number _____ or called _____

(to be prepared separately for each Building/Wing of the Real Estate Project)

Sr No.	Particulars	Amounts
--------	-------------	---------



Sr No.	Particulars	Amounts
1.	Total Estimated cost of the building/wing as on _____ date of Registration is	Rs.15,12,00,000 /-
2.	Cost Incurred as on _____ (based on the Estimated cost)	Rs. 3,10,00,000 /-
3.	Work done in Percentage (as percentage of the estimated cost)	20.50 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.12,02,00,000 /-
5.	Cost Incurred on Additional / Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____ /-

TABLE – B

(to be prepared for the entire registered phase of the Real Estate Project)

Sr. No.	Particulars	Amounts
1.	Total Estimated cost of the Internal and External Development Work including amenities and Facilities in the layout as on _____ date of Registration is	Rs. _____ /-
2.	Cost Incurred as on _____ (based on the Estimated cost)	Rs. _____ /-
3.	Work done in Percentage (as percentage of the estimated cost)	_____ %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. _____ /-
5.	Cost Incurred on Additional / Extra Items as on _____ not included in the Estimated Cost (Annexure A)	Rs. _____ /-

Yours faithfully

Signature of Engineer

(Licence No.)



Note:

1. The scope of the work is to complete the entire real estate project as per drawings approved from time to time so as to obtain Occupation Certificate / Completion Certificate
2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of Independent Surveyor is appointment by developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.
4. As this is an estimate cost, any deviation in quantity required for development of the Real Estate Project will result in amendment of the cost incurred / to be incurred.
5. All components of work with specifications are indicative and not exhaustive.

Annexure A

List of Extra / Additional Items executed with Cost.

(which were not part of the original Estimate Total Cost)

