



The Maharashtra Real Estate Regulatory Authority (General) Regulations 2017

Form-2

[See Regulation 3]

ENGINEER'S CERTIFICATE

Date: 31/03/2024

To

The VAS ASSOCIATES & BUILDERS

THROUGH IT'S PARTNERS

SHRI. SATISH MOHANLAL HIRANI

SHRI. AMIT VIJAYKUMAR DIXIT

Gajanan Apartment Plot No. 23,24

Railway Parallel Road Manish Nagar Nagpur.

Project : "HARMONI PEARLS "

Subject: Certificate of Cost Incurred for Development of "HARMONI PEARLS" for Construction of ONE (1) No. of Building(s)\ of the Single Phase [MahaRERA Registration Number P50500048368] situated on the Plot bearing Final Plot No. 3 Kh.No. 159/2,3 demarcated by its boundaries (latitude and longitude of the end points) Plot No. 2 to the North, Plot No.4 to the South Plot No. 22 to the East, 9.00 Mt. Road To The West of Division – West , Village – Somalwada , Taluka - Nagpur, District - Nagpur, PIN 440005 admeasuring 448.000 sq. mts. area being developed by [VAS ASSOCIATES & BUILDERS]

Ref: P50500048368 MahaRERA Registration Number (Applied)

Sir,

I/~~We~~ Mahesh Padole have undertaker assignment of certifying Estimated Cost for the Subject Real Estate Project proposed to be registered under MahaRERA, being ONE (1) No. of Building(s) of the Single Phase situated on the Plot bearing Final Plot No. 3 Kh.No. 159/2,3 of Division - West Village – Somalwada, Taluka - Nagpur, District-Nagpur,PIN 440005 admeasuring 448.000 sq.mts. area being developed by [VAS ASSOCIATES & BUILDERS]

1. Following technical professionals are appointed by Owner/Promoter:-

- ~~M/s/Shri/Smt~~ Mahesh Padole as L.S./ Architect;
- ~~M/s/Shri/Smt~~ Aashish Soni Structural Consultant;
- ~~M/s/Shri/Smt~~ ----- as MEP Consultant;
- ~~M/s /Shri/Smt~~ Sachin Dumbhare as Site Supervisor;

2. We have estimated the cost of the completion to obtain Occupation certificate Completion Certificate, of the Civil, MEP and Allied works, of the Building (s) of the project. Our estimated cost calculations are based on the Drawings/ plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work as calculated by _____ quantity Survivor appointed by Developer/Engineer, and the assumption of the cost of material labour and other inputs made by developer, and the site inspection carried out by us.
3. We estimate Total Estimated Cost of completion of the building(s) of the aforesaid project under reference as **Rs. 3,13,93,300.00 (Rupees Three Crore ,Thirteen Lac Ninety Three Thousand Three Hundred , only)** (Total of Table A and B). The estimated Total cost of project is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the **N.I.T. Nagpur.** being the planning Authority under whose jurisdiction the aforesaid project is being Implemented.
4. The Estimated cost Incurred till date is calculated at **Rs. 2,82,54,510/- (Rupees Two Crore ,Eighty Two Lac Fifty Four Thousand Five Hundred Ten , only)** (Total of table A and B). The amount of Estimated Cost Incurred is calculated on the base of amount of Total Estimated Cost.
5. The balance cost of Completion of the civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate/ completion Certificate from **N.M.C. Nagpur.** (Planning Authority) is estimated at **Rs.31,38,790/- (Rupees Thirty One Lac Thirty Eight Thousand Seven Hundred Ninety , only)** (Total of table A and B).
6. I certify the cost of the Civil, MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in Table A and B below:

TABLE -A

Building/Wing-A bearing Number or called "HARMONI PEARLS "
(to be prepared separately for each Building/Wing of the real Estate project)

Sr. No	Particulars	Amounts
1	Total Estimated Cost of the Building/Wing as on 17/10/2022. Date of registration is applied	Rs. 3,13,93,300/-
2	Cost incurred as on 31/03/2024 (based on the Estimated cost)	Rs. 2,82,54,510/-
3	Work done in Percentage (as Percentage of the Estimated cost)	90%
4	Balance Cost to be Incurred (Based on Estimated cost)	Rs.31,38,790/-
5	Cost Incurred on Additional/ Extra Items as on 31/03/2024 not included in the Estimated Cost (Annexure A)	Rs Nil/

TABLE-B

(to be prepared for the entire registered phase of the Real Estate project)

Sr. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on _____ date of Registration is	Rs. 3,13,93,300/-
2	Cost incurred as on 31/03/2024 (based on the Estimated cost)	Rs. 2,82,54,510/-
3	Work done in Percentage (as Percentage of the Estimated cost)	90%
4	Balance Cost to be Incurred (Based on Estimated cost)	Rs.31,38,790/-
5	Cost Incurred on Additional/ Extra items as on 31/03/2024 not included in the Estimated Cost (Annexure A)	Rs Nil/

Yours Faithfully

Signature of Engineer
(License No.....)



MAHESH PADOLE
ARCHITECT / ENGINEER
NIT LIC-2090 NMRDA LIC-339
STATE/R/2022/APL/01546
MANEWADA-9923299718

***Note**

1. The scope of work is to complete entire Real Estate Project as per drawings approved from time to time so as to obtain Occupation Certificate/ Completion Certificate.
2. (*)Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity survivor being appointed by developer. The name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, The name of the person the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).
3. The estimated cost includes all labour, material equipment and machinery required to carry out entire work.
4. As this an estimated cost any division in quantity required for development of the real estate project will result amendment of the cost inquired / to be inquired.
5. All components of work with specification are indicative and not exhaustive.

Annexure A

**List of Extra / additional Items executed with Cost
(Which were not part of the original estimated of total cost)**